


Project : 021672.00(0)


Augusta, Western Ave/I95 Bridge #5808



Project : 021672.00(0)

Augusta, Western Ave/I95 Bridge #5808

				14	16	18	20	22	24	
Activity Name	Activity Description	Rem. Dur.	Orig. Dur.							
R65	R/W Valuation	25	25							
R66	R/W Negotiation	25	25							
D50	Final Structural Design	97	111							
D55	Final Structural Plan Development	57	57							
D65	Final Estimate/Review	25	25							
R50	Utilities Final Coordination	40	40							
X23	UTILITIES CERTIFIED	0	0							
R74	R/W Condemnation/Acquisition	30	30							
X24	ENVIRONMENTAL COMPLETE PACKAGE(PCR)	0	0							
X25	R/W CERTIFIED	0	0							
D70	PS&E Review	13	13							
X35	PS&E COMPLETE	0	0							
X39	PROJECT ADVERTISED	0	0							
X43	CONTRACT DATE	0	0							
X45	CONSTRUCTION BEGIN	0	0							
C30	Construction Administration	240	240							
X49	CONSTRUCTION COMPLETE	0	0							
X49C01	Physical Work Complete Letter Sent	0_W	0_W							
X49C07	Material Certs	0_W	0_W							
X49C15	Final Quantities Sent	0_W	0_W							
X49C17	All Bills Paid By Contractor	0_W	0_W							



Augusta, Western Ave. Bridge #5808 WIN: 021672.00

Project Schedule Key Events

Task Name	Duration	Start	Finish
Initial Team Meeting	0 days	1/31/18	1/31/18
Preliminary Public Meeting	0 days	9/19/18	9/19/18
Preliminary Geotechnical work	15 wks	9/19/18	1/2/19
Preliminary Design and Detailing	191 wks	1/31/18	5/19/22
Draft PDR completed	0 days	5/19/22	5/19/22
PDR reviewed, amended & resubmitted	4 wks	5/19/22	6/16/22
Preliminary Design Report	0 days	6/16/22	6/16/22
Formal Public Meeting	0 days	7/29/22	7/29/22
Utility Coordination	12 wks	3/9/20	6/1/20
Approach Plans Completed	9 wks	7/29/22	9/30/22
Plan Impacts Complete	0 days	9/30/22	9/30/22
NEPA complete	0 days	11/7/22	11/7/22
Structural Design and Detailing Completed	46 wks	6/16/22	5/3/23
Utilities Certified	8 wks	3/11/21	5/3/23
ROW Coordination	31 wks	9/30/22	5/3/23
Environmental Approvals Complete	40 wks	7/29/22	5/3/23
PS&E package complete	0 days	5/3/23	5/3/23
Advertise	0 days	5/24/23	5/24/23
Bid Opening	0 days	6/28/23	6/28/23
Award	0 days	7/26/23	7/26/23
Begin Construction	0 days	7/26/23	7/26/23
Construction	101 wks	7/26/23	6/30/25
Construction Substantially Complete	0 days	11/29/24	11/29/24
End Construction	0 days	6/30/25	6/30/25