

Attachment E  
Revised Site Law Exhibit 3-1- NECEC Schedule

**Exhibit 3-1: NECEC Construction Schedule**

<b>Construction Activity</b>	<b>Estimated Start</b>	<b>Estimated Completion</b>
Merrill Road HVDC Converter Construction	12/4/2019	4/5/2022
Larrabee Road Construction	8/21/2020	3/17/2022
Maine Yankee Construction	8/21/2020	6/24/2021
Raven Farm - Construction	7/10/2020	3/17/2022
Fickett Road - Construction	12/28/2020	4/6/2022
Coopers Mills Road - Construction	12/28/2020	8/18/2022
Surowiec - Construction	8/24/2020	3/24/2021
HVDC - Section 3006 Construction (Northern Section)	12/19/2019	7/31/2022
<b>HVDC- Section 3006 Construction (Southern Section)</b>	<b>10/31/2019</b>	<b>7/31/2022</b>
345kV - Section 3005 Construction	4/6/2022	6/27/2022
345 kV - Section 3027 Construction	5/12/2020	6/23/2021
115kV - Section 62 Construction	5/18/2021	12/30/2021
115kV - Section 64 Construction	5/12/2020	7/7/2021

\*Changes in red, consistent with NECEC Program  
Schedule- UPDATE: Tue 4/17/18.pdf