

Weaver Wind Project

MDEP Natural Resources Protection Act Application

ATTACHMENT 8: EROSION CONTROL PLAN

8.0 EROSION CONTROL PLAN

8.1 INTRODUCTION

The following plan has been developed to provide a strategy for controlling erosion and sedimentation associated with the project both during and after site construction. The project is a proposed utility-scale wind energy facility located in Hancock County, Maine, and includes 22 wind turbines, existing and new access roads and crane paths, temporary and permanent meteorological towers, 34.5-kV electrical collector lines (the majority of which will be buried alongside project roads), and a collector substation. This plan is based upon sound conservation practices, including as applicable, those outlined in the “Maine Erosion and Sediment Control Best Management Practices” manual published by the Bureau of Land and Water Quality, Maine Department of Environmental Protection (MDEP; March 2003).

Details of erosion and sedimentation control during the construction of roadways and turbine pads can be found in the civil design plan included within Attachment 5. Details of erosion and sedimentation control during the construction are located on Sheets 4-6 of Attachment 5 of the application.

8.2 FIELD ADJUSTMENTS

The Applicant expects that minor adjustments will be made during final design work and during construction based on conditions encountered in the field, such as vegetation clearing outside of resources and minor road alignment changes to accommodate component delivery. As described below, the Applicant has identified changes that do not require a permit modification and that may be made (a) without advance notice to MDEP or, (b) that require prior approval by the third-party inspector or MDEP staff.

As reflected in notes to the project plans, the Applicant understands that the following field and/or final design adjustments are authorized under the permit provided they do not result in new impacts to protected natural resources as defined under the NRPA (38 MRSA Section 480-B(8)); do not increase overall project clearing; do not impact a new landowner without authorization; and meet the requirements of MDEP Chapter 500 Stormwater Management Standards. Any of these adjustments will be reflected in the final as-built drawings.

(a) Examples of adjustments that may be made during construction and/or final design without advance notice to MDEP:

- Reduction in clearing, impervious surface, or size of structure; elimination of a structure; or relocation of a structure;
- Location, dimension or addition of drainage culverts, level spreaders, rock sandwiches or other stormwater infrastructure, provided that the culvert does not convey a regulated stream and that the hydraulic capacity of the modified stormwater infrastructure meets design standards;
- Changes to pole or anchor locations for the electrical collector that do not impact resources;

Weaver Wind Project

MDEP Natural Resources Protection Act Application

ATTACHMENT 8: EROSION CONTROL PLAN

- Maintenance within the footprint of existing roads with exception of any in-stream work or wetland impacts to be used for temporary construction access;
- Temporary vegetation clearing or disturbance of soil that does not require a Permit by Rule to accommodate road alignment adjustments during component delivery;
- Changes of up to 10 feet in vertical roadway alignment and turbine pad elevation; and
- Changes of up to 300 feet in either direction in horizontal roadway alignment and associated clearing, and in turbine or met tower clearing area, and in electrical collector alignment laydown/staging areas.

(b) May be made upon prior approval by the third-party inspector or MDEP staff:

- Changes other than those identified in (a) and that do not otherwise require a permit amendment, as determined by MDEP.

8.3 CONSTRUCTION CALENDAR

The Contractor is required to give special attention to the sections pertaining to fall and winter construction, as well as to sensitive areas and requirements for temporary seeding, dormant seeding, and mulching.

8.3.1 Definitions

The following definitions are terms commonly used throughout this plan.

Acceptance – As used herein shall mean verification by the Owner and/or the Engineer that the specific erosion control measure or device to be accepted is adequately constructed, performs satisfactorily as intended, and is complete. Acceptance of a measure or device by the Owner or the Engineer shall be based upon visual observations and inspection and is not a warranty of compliance, compaction, structural integrity, workmanship, or other construction-related or qualitative factors that may require testing or other means of certification of compliance.

Buffer strips – Natural, undisturbed strips of natural vegetation or reseeded strips of close-growing vegetation adjacent to and downslope of developed areas.

- Buffer with stone bermed level lip spreaders: This buffer is used for larger, developed areas and uses a level spreader to create sheet flow onto the buffer.
- Roadside Buffer adjacent to the downhill side of a road: This buffer is used for flow from a roadway when it directly enters the buffer as sheet flow.
- Ditch turn-out buffer: This buffer is used to divert roadway runoff collected in a ditch into a buffer as sheet flow.

Clearing – Includes cutting and removing of vegetative cover. It does not include grubbing. Limited cutting, thinning, use of heavy equipment, and other clearing restrictions will apply to sensitive areas and wetland crossings.

Weaver Wind Project

MDEP Natural Resources Protection Act Application

ATTACHMENT 8: EROSION CONTROL PLAN

Critical Areas – Specific areas identified herein or subjected to significant erosion problems as observed in the field prior to, during, or following construction activities such as areas with steep slopes or channels in excess of 8%, newly graded slopes, highly erodible soils that will be exposed for more than seven days, or bare soils exposed during late fall and winter when no vegetation can grow.

Earthwork – Consists of the movement of soil by mechanical means including excavation, filling, grading, trenching, and shaping.

Engineer – As used herein shall mean a representative of the civil engineer of record or person designated by the Owner.

Erosion and Sedimentation Controls – Defined as the installation of silt fence, bales, erosion control berms, rip-rap, mulching, erosion control matting or netting, check dams, inlet protection, reinforced turf, erosion control mix, construction entrances, diversions, level spreaders, and any other temporary or permanent measures required herein.

Grubbing – The removal of grass, stumps, roots, and scrub required to begin earthwork. Grubbing is the initial clearing action that exposes soil to erosive forces (wind, rain).

Interim Period – A period of time that an un-vegetated area sits un-worked, awaiting the next phase of work.

Permanent or Final – As used herein shall refer to the use or placement of erosion or sedimentation controls, seeding, or other measures, which will remain through final project completion.

Seasons – The following dates define the seasons as referred to herein:

<u>Seasons</u>	<u>Dates</u> (<i>Seasonal dates may vary from year-to-year</i>)
Winter	November 1 to April 15
Mud-Season	March 16 to April 30
Spring	May 1 to June 14
Summer	June 15 to September 15
Fall	September 16 to October 31

Temporary – As used herein shall refer to the use or placement of erosion or sedimentation controls, seeding, or other measures intended to be either removed, replaced, reworked, reseeded, or followed with permanent measures.

8.3.2 Schedule of Activities

The following activities, erosion control measures, or other items are required for the construction of this project or require specific measures or scheduling of activities to be conducted or restricted during the various construction seasons as defined above.

Clearing – Ground conditions permitting, clearing may occur at any time of the year.

Critical Areas – Work proposed in the defined critical areas may be conducted all year ground conditions permitting. Some problem areas may become “critical areas” during the course of construction. Areas observed to be experiencing significant erosion problems shall be deemed critical areas and shall be

Weaver Wind Project

MDEP Natural Resources Protection Act Application

ATTACHMENT 8: EROSION CONTROL PLAN

stabilized with appropriate erosion control measures immediately prior to progressing with work in these areas as directed by the Engineer.

Erosion and Sedimentation Controls Installation – Erosion control installation shall occur all year long, except that such measures shall be installed prior to commencement of disturbance activities related to each erosion control measure. See design plans for locations and installation procedures.

Road Construction – This construction may occur in the spring, summer, and fall seasons. It will also be allowed in the winter season; however, the winter construction schedule must be followed (see Section 8.5.1). The following requirement for access road construction will be adhered to in order to prevent erosion from taking place during winter construction:

- While the entire road system may be cleared in one effort, the roads will be constructed in segments where each segment is grubbed, constructed, and protected prior to earthwork on the next segment as approved by the Engineer. This construction sequence is intended to prevent large areas from being exposed, without temporary stabilization, to erosion during major rain events. A segment is defined as an area cleared and grubbed. See Table 8-1 for the stabilization schedule. Multiple segments in different areas of the project may be constructed concurrently.

Temporary Timber Mat Bridge – Permitted temporary timber mat bridges over streams will be used throughout the year as necessary for clearing and construction activities. Installation and removal of temporary timber mat bridges will proceed according to the following sequence:

- Install erosion controls at the down-gradient perimeter of work adjacent to the stream resource;
- Strip topsoil beneath the temporary bridge supports and stockpile for replacement following construction;
- Place sand leveling material and geotextile fabric to create a stable base for bridge supports;
- Place timber bridge supports and span;
- Place gravel as necessary to create a smooth transition onto bridge;
- Remove bridge following construction, re-grade area with stockpiled topsoil, and reseed/restore per the project restoration plan; and
- Remove barrier erosion controls following final stabilization/restoration of the crossing.

8.4 EROSION CONTROL MEASURES

8.4.1 General

The construction of this project may require or incorporate the following measures or practices as needed or applicable. Such measures, where indicated on the design plans, shall be implemented as shown, or as deemed necessary by the Engineer. Additional measures not shown on design plans may be required as specified herein or requested by the Engineer, as needed, in order to protect natural resources or off-site properties and prevent erosion and sedimentation.

Weaver Wind Project

MDEP Natural Resources Protection Act Application

ATTACHMENT 8: EROSION CONTROL PLAN

Bales – Shall be installed along the contours in the locations and as detailed on the design plans. Straw (or hay) bales may be required in addition to silt fencing or other measures in sensitive areas as shown on Drawings. Bales are to be embedded four inches into the existing soil and staked with ends tightly abutting adjacent bales. Where staking and embedding of bales is impractical due to excessive roots, ledge, or other construction hazards, bale barriers may be substituted with erosion control mix berms as long as they are not installed in locations with concentrated flow.

Construction Entrance – A crushed stone-stabilized construction entrance will be installed wherever construction traffic will enter the public road system. The size, type, and locations of these shall be as shown and detailed in the design plans. Entrances shall be constructed with a 6-inch minimum layer of 2-inch stone. Stone entrances shall be placed on geotextile fabric and shall include a minimum 10-foot by 10-foot taper (or as needed to support large construction/delivery vehicles) on both sides of the entrance to allow for turning vehicles.

Dust Control – Contractor shall take necessary steps to control blowing and airborne movement of dust from exposed soil surfaces. Maintaining natural or temporary vegetation and/or mulching shall be used where practical. Mechanical sweepers shall be used where necessary to prevent and remove dust buildup on paved surfaces. Regularly traveled soil surfaces shall be maintained to minimize dust by periodically moistening bare areas with adequate water to prevent dust. Calcium Chloride may be used in areas experiencing significant dust problems and to reduce frequency of watering. Repetitive treatment shall be applied as necessary to accomplish adequate dust control (refer to Section B-5 in the “Maine Erosion and Sediment Control Best Management Practices” manual).

Erosion Control Mix Berms – May be installed in locations that do not have a concentrated flow. Erosion control mix berms are an approved alternative to silt fence provided they are not located in sensitive areas described above. Erosion control mix may be manufactured on or offsite and shall follow the guidelines outlined in Section B-1 in the “Maine Erosion and Sediment Control Best Management Practices.” The composition specification outlined in Section B-1 should be used a guideline but the actual mix design will be performance based. The mix shall be subject to testing if required by the Engineer.

Level Lip Spreader – Level lip spreader lengths are given in the details in the design plans and will be 6-inches to 24-inches deep, stone-lined ponded areas discharging over a level berm through a well vegetated buffer area. These spreaders will function to disperse channelized flow into shallow sheet flow. Construction and length of level lip spreaders shall be as detailed on the design plans.

Matting – Shall consist of straw, coconut or excelsior sandwiched between photodegradable netting. Matting may be substituted with sod where desired. Netting over straw mulch may be substituted for matting only when approved by the Engineer. Matting shall be used: (1) where indicated on the design plans; (2) in the base of swales with moderate slopes and erosive capability. High velocity ditch lining or geotextile soft armor may be required in steep ditches (> 8%) or areas receiving significant concentrated flows; (3) on steep slopes where rilling may occur or where mulching has proven to be ineffective in the field; or (4) where straw mulch has been determined to be ineffective based on observations made in the field or as directed by the Engineer.

Outlet Protection – Riprap outlets (aprons or plunge pools) shall be placed in locations where indicated on the design plans, and in locations where flared end sections have proven to be inadequate to prevent

Weaver Wind Project

MDEP Natural Resources Protection Act Application

ATTACHMENT 8: EROSION CONTROL PLAN

scouring at the pipe outlet in the field, as directed by the Engineer. The riprap outlets shall be the same size as that specified on the design plans.

Permanent Mulching and Revegetation – Permanent mulch is long-term cover that provides a good buffer on and around disturbed areas. Permanent mulching with erosion control mix can be used as a permanent ground cover, as an overwinter stabilization mulch, or left to naturalize and revegetate to near natural conditions. It is not used to support grassy vegetation, but legumes or woody vegetation may be established if allowed to revert to natural conditions. Permanent mulch must not be used in areas of concentrated water flows, and any evidence of groundwater seepage on slopes may require the erosion control mix to be replaced with riprap. Erosion control mix can be manufactured on or off the project site. It shall consist primarily of organic material, separated at the point of generation and may include shredded bark, stump grindings, composted bark, or flume grit and fragmented wood generated from water-flume log handling systems. Wood chips, ground construction debris, reprocessed wood products, or bark chips will not be acceptable as the organic component of the mix. Erosion control mix composition shall be in accordance with Section A-1 of the “Maine Erosion and Sediment Control Best Management Practices” manual. Erosion control mix must be free of refuse, physical contaminants, and material toxic to plant growth.

Riprap – Shall be used in swales, steep slopes, and outlets as shown on the design plans to protect soils from excessive flow velocities. It shall be of the size and depths specified on the design plans; angular stone shall be used. Riprap may be required at locations where revegetation matting, high velocity ditch lining or soft armor is proven to be ineffective in the field as directed by the Engineer.

Sediment Barrier Berms – A sediment barrier is a berm installed across or at the toe of a slope and down gradient of disturbed earth. Its purpose is to intercept and retain small amounts of sediment from disturbed or unprotected areas of limited extent. For other sediment barrier use, see Section B-1 of the “Maine Erosion and Sediment Control Best Management Practices” manual. A sediment barrier is used where:

- Sedimentation can pollute or degrade a wetland or other water resource;
- Sedimentation will reduce the capacity of storm drainage systems or adversely flood adjacent areas;
- The contributing drainage area does not exceed 1/4 acre per 100 feet of barrier length; the maximum length of slope above the barrier is 100 feet; and the maximum gradient behind the barrier is 50% (2:1). If the slope length is greater, additional measures such as diversions may be necessary to reduce that length; and
- Sediment barriers cannot be used in areas of concentrated flows. *Under no circumstances* should erosion control mix sediment barriers be constructed in streams or in swales.

Silt Fence – Shall be installed along the contours in the locations and as detailed on the design plans. Silt fence may be required in additional or other locations, not indicated on design plans, as warranted or determined by field conditions or as directed by the Engineer. Silt fence may also be required in addition to bales or other measures in sensitive areas as shown on the design plans. Where staking and embedding fabric is impractical due to excessive roots, ledge, or other construction hazards, silt fence

Weaver Wind Project

MDEP Natural Resources Protection Act Application

ATTACHMENT 8: EROSION CONTROL PLAN

may be substituted with erosion control mix berms or placement of six inches of suitable non-organic material along fabric flap on upslope side of fence, in lieu of burying fabric in trench.

Stone Check Dams – Shall be installed in existing and proposed swales or at culvert inlets as shown on the design plans. These check dams serve to reduce flow velocities in swales thus helping to reduce rilling. Check dams shall be constructed with a six-inch tapered spillway at the center as shown on design plans to prevent breaching and scour at the outer edges along the sides of the ditch.

Temporary Mulching – Shall consist of spreading of straw (or hay) mulch or erosion control mix over bare or disturbed areas. It shall be applied at the rates described in the *Temporary Seeding and Mulching Schedule* described below. Alternate mulch materials or methods such as hydro seeding may be used only when approved by the Engineer. Mulching shall be substituted with matting in locations where it has proven to be ineffective in the field. Mulching rates shall be doubled where requested by the Engineer based on observations in the field or in locations undergoing winter construction.

8.5 EROSION CONTROL EXECUTION

8.5.1 General Construction Phase

The following general practices will be used to prevent erosion during construction of the project. Refer to design plans for applications, and installation methods. If the Contractor is unclear regarding the use, location, installation, intended performance, or maintenance of any prescribed erosion control measures, the Contractor shall refer to the “Maine Erosion and Sediment Control Best Management Practices” Manual for detailed procedures or contact the Engineer for assistance.

NOTE: Locations of erosion control measures are shown on design plans as typical for general purposes only to indicate the intent. Final locations should be selected based on actual field conditions and as site conditions warrant.

Construction Traffic – Construction traffic will be directed over the stabilized construction entrances and proposed roads. The crushed stone construction entrances shall be maintained with the addition of more crushed stone as needed or as the voids become filled. The public roadway shall be swept as soon as possible should mud be tracked onto it.

Erosion Control Installation – Prior to the start of grubbing, silt fence, bales, erosion control mix berms, stabilized construction entrances, or other appropriate measures shall be installed adjacent to construction areas, at the toe of slopes and in areas as shown on design plans, or as otherwise required to protect against construction related erosion. Immediately following construction of culverts and swales, stone check dams, and ditch linings shall be installed, as shown on the design plans. Prior to start of construction there will be a mandatory pre-construction meeting to discuss the construction schedule and the erosion and sedimentation control plan. The meeting shall be attended by the owner (or owner’s representative), the Engineer, the contractor, the third-party inspector, and MDEP staff.

Following Clearing – Only those areas under active construction shall be left in an untreated or unvegetated condition.

Grading – Grading will be held to a maximum 2:1 slope where practical. Greater slopes may be used in ledge cut or stable material as shown in the design drawings. Finish-graded areas shall be stabilized with

Weaver Wind Project

MDEP Natural Resources Protection Act Application

ATTACHMENT 8: EROSION CONTROL PLAN

permanent seeding and mulching or other accepted means immediately after final grading is complete. If final grading will not be completed immediately, refer to the *Temporary Seeding and Mulching Schedule* detailed below. It is understood that immediately means within five days of the completion of work. For time periods longer than five days, refer to *Permanent Seeding and Mulching Plan* below.

Monitoring Schedule – The Contractor shall be responsible for installing, monitoring, maintaining, repairing, replacing and/or removing the temporary erosion and sedimentation controls as specified herein or as directed by the Engineer, or shall appoint a qualified subcontractor to do so, as follows:

- The Contractor or approved designated Inspector shall perform weekly inspections of the site until the site is stabilized. Inspections may be performed on a bi-weekly schedule when work has abated for more than one week;
- Maintenance measures will be performed as needed during the entire construction cycle. After each rainfall, and *prior to* predicted significant rainfall events ($> 1"$), a visual erosion controls inspection will be made by the Contractor or approved designated Inspector to insure their continuing function as designed;
- Stone check dams, bale barriers, drop inlet barriers, erosion control mix berms, silt fence, and mulch shall be inspected and repaired once a week or immediately following any significant rainfall. Sediment trapped behind these barriers shall be removed when it reaches a depth of 6 inches (or 1/2 the height of the dam for check dams) and redistributed to areas undergoing final grading; and
- Near completion of the construction and after the site is reseeded and stabilized, the Contractor shall inspect, clean, maintain, repair, restabilize, or revegetate all drainage structures, storm drains, culverts, level spreaders and ditches prior to acceptance by the Owner.

Permanent Seeding and Mulching Plan – The following general practices will be used to re-establish final vegetation.

- Loam will be spread over disturbed areas and graded to a uniform depth and a natural appearance. Loam shall be as specified or approved by the Engineer;
- Final seeding shall be completed immediately (within 7 days) following final topsoil and loam grading. All final fertilizing and seeding shall adhere to these specifications unless otherwise approved by the Engineer;
- Areas shall be mulched immediately after seeding. Immediately upon first signs of any evidence of significant erosion occurring, the Contractor shall repair and mulch all such areas until the area is stabilized. Mulching shall consist of hay mulch, hydro-mulch, or any suitable substitute deemed acceptable by the Engineer. Mulching shall be monitored according to the *Monitoring Schedule* above. Should mulching prove to be ineffective, netting or matting shall be used in its place;
- Straw mulch shall be applied at the rate of 2 tons per acre (90 pounds or 2 bales/1,000 square feet) unless otherwise specified;

Weaver Wind Project

MDEP Natural Resources Protection Act Application

ATTACHMENT 8: EROSION CONTROL PLAN

- Hydro-mulch shall consist of a mixture of tackifier, wood fiber or paper fiber and water sprayed over a seeded area. Hydro-mulch shall not be used during the fall, winter, or mud season unless approved by the Engineer;
- Dormant seeding shall not occur unless approved by the Engineer. Should seeding be necessary between November 1 and April 15, the following procedure shall be followed:
 - Only unfrozen loam shall be used;
 - Loaming, seeding, and mulching will not be done over snow cover. If snow exists, it must be removed prior to placement of seed;
 - No permanent seeding will be done during fall, winter, or mud season unless specifically approved by the Engineer. If attempted, the normal seed application rate shall be doubled. Reseeding in spring by Contractor will be required in all areas with insufficient growth;
 - Where temporary seeding is required, the rates specified in the *Temporary Seeding and Mulching Schedule* below shall be adhered to;
 - Fertilizing, seeding, and mulching shall be done as soon as possible after the loam is spread. Winter mulch rates shall apply as specified in the *Temporary Seeding and Mulching Schedule* below;
 - On slopes greater than 3:1, straw matting or excelsior matting may be substituted for mulch. Biodegradable netting over mulch may be applied where required by the Engineer; and
 - Following final seeding, the site will be inspected every 30 days until 80% cover has been established. Reseeding and mulching shall be carried out in areas where inadequate catch is observed until adequate growth is established in seeded areas, as agreed upon by the Engineer. The Contractor may be required to reseed during the following spring subsequent to winter or fall construction and seeding in order to provide 90% vegetative cover as required for Acceptance by the Owner.
- Erosion control mix utilized for permanent stabilization and to promote natural revegetation may be used in lieu of loaming and seeding.

Temporary Seeding and Mulching Schedule – During construction, all disturbed areas shall adhere to the schedules specified in Tables 8-1 and 8-2. Refer to *Permanent Seeding and Mulching Plan* above for permanent seeding and mulching requirements.

- The Contractor shall be responsible for monitoring daily weather reports when working in identified sensitive areas and for monitoring weekly reports in all other areas. The Contractor shall adjust the work schedule in anticipation of rains and shall stabilize the site as indicated or required;
- All completed areas that have been loamed and/or finish graded shall be permanently reseeded in accordance with the *Permanent Seeding and Mulching Plan* above;
- Temporary mulching and/or seeding shall commence immediately following initial fine grading of any area expected to remain bare for an interim period of more than 30 days (7 days for sensitive

Weaver Wind Project

MDEP Natural Resources Protection Act Application

ATTACHMENT 8: EROSION CONTROL PLAN

and critical areas). Stabilization or seeding requirements shall be determined in accordance with Tables 8-1 and 8-2 and shall be implemented at the beginning of the expected interim period. In no case shall any bare areas remain untreated for more than 30 days (7 days for sensitive and critical areas);

- Interim periods for sensitive and critical areas are indicated in the Tables 8-1 and 8-2. However, exposed or bare soil in these areas shall be mulched at the completion of work, each day, if significant rainfall is predicted or eminent;
- Mulch application rate shall be doubled during winter construction. Where practicable, mulch should be applied at the end of each day's work for areas that have been fine graded or if snow is predicted or eminent. In no case shall any areas be left bare for more than 15 days during winter construction;
- Permanent seeding shall not be attempted during the fall or winter seasons unless otherwise approved by the Engineer. Should seeding be approved by the Engineer during fall or winter seasons, the Contractor shall follow procedures for dormant seeding. See *Permanent Seeding and Mulching Plan* above for dormant seeding requirements. However, vegetation must be inspected and reseeded by Contractor as necessary in the following spring to provide good vegetative cover. Acceptance of dormant seeding shall not occur until after May 1, in the following spring;
- Temporary seeding and mulch shall be inspected and maintained or repaired weekly. At a minimum, 75% of the soil surface should be covered by vegetation. If any evidence of erosion or sedimentation is apparent, repairs shall be made and other temporary measures used in the interim (e.g., mulch, filter barriers, check dams, bales). Mulch shall be reapplied as necessary to completely cover soil; and
- Areas within 75 feet of a wetland or waterbody shall be stabilized prior to any storm event with a double row of sediment barriers.

Weaver Wind Project

MDEP Natural Resources Protection Act Application

ATTACHMENT 8: EROSION CONTROL PLAN**Table 8-1. Stabilization Schedule**

Maximum Expected Interim Period* - (Days)	Temporary Mulching (Hay)	Temporary Seeding
0–7 (0–2)	None	None
7–30 (2–14)	2-bales/1,000 sq.ft.	None
30–60 (14–30)	2-bales/1,000 sq.ft.	(per Table 8-2: Temporary Seeding Schedule)
More than 7 days during winter season	4-bales/1,000 sq.ft.	Dormant seeding only

* Values in parentheses indicates interim period for sensitive and critical areas.

** Mulch application rates shall be doubled for winter construction.

Table 8-2. Temporary Seeding Schedule

Seed	Seeding Rate (lbs/1,000 sq. ft.)	Seeding Depth (Inches)	Recommended Seeding Dates
Annual Rye Grass	0.9	1/4	4/1 to 7/1
Sudan Grass	0.9	1/2	7/1 to 8/15
Perennial Rye Grass	1.8	1/4	8/15 to 9/15
Winter Rye Grass	2.6	1	9/15 to 10/15
Dormant Seeding	3.5		
50% Winter Rye	(2.6)	1	10/15 to 3/31
50% Annual Rye	(0.9)		

Topsoil – Topsoil will be stockpiled on-site when necessary in areas that have minimum potential for erosion, such as flat slopes or on-site borrow pits, and will be kept as far as possible from existing drainage areas. Stockpiles expected to remain longer than 15 days shall be encircled with bales, erosion control mix berms, or silt fence at the down gradient sides of the stockpile and mulched with a second application of hay mulch and anchored with biodegradable netting if deemed necessary by the Engineer.

Winter Construction – For any work proposed during the winter season, the Contractor shall adhere to the following practices.

- Limit the exposed area to those areas in which work is to occur during the following 15 days and that can be mulched in one day prior to any snow event;
- Where required and approved by the Engineer, installation of silt fence may be modified from detail on design plans to substitute six inches of suitable non-organic material over the bottom of the silt fence in lieu of trenching and backfilling fabric or erosion control mix berm/barrier;

Weaver Wind Project

MDEP Natural Resources Protection Act Application

ATTACHMENT 8: EROSION CONTROL PLAN

- Mulching and seeding rates shall adhere to the *Temporary Seeding and Mulching Schedule* above. *Note that all mulching rates shall be doubled as shown in the above table and shall follow the sensitive area schedule during winter construction; and*
- Permanent seeding shall not be attempted by the Contractor during winter season unless otherwise approved by the Engineer.

8.5.2 Erosion Control Removal

Removal of temporary erosion control measures shall be the responsibility of the Contractor. Erosion controls shall remain in place and will be maintained by the Contractor until all related construction is complete and the area has been stabilized. Erosion control mix will be used to revegetate roads/pads and should be left in place.

An area is considered stable if a 90% cover of vegetation has been established or riprap or other permanent measures are in place and functioning properly.

Bales and silt fence shall be removed within 30 days of final stabilization. The bales and silt fence shall be disposed of legally and properly off-site. Sediment trapped behind these controls shall be distributed to an area undergoing final grading and graded in an aesthetic manner to conform to the topography, and fertilized, seeded and mulched, or otherwise stabilized, in accordance with the rates previously stated.

The sediment trapped behind/around/in stone check dams, perforated risers, and sedimentation basins, shall be removed and transported off-site, or to an upslope area undergoing final grading. The sediment trapped by these devices shall not be regraded locally since they exist in drainage ways.

The rip-rap and stone from the check dams and risers may be either removed or regraded in an aesthetic manner that does not inhibit flow or create the potential for erosion.

Once the trapped sediments have been removed from the temporary sedimentation devices, the disturbed areas will be loamed (if necessary), fertilized, seeded and mulched, or otherwise stabilized, in accordance with the rates previously stated.

8.6 CONCLUSION

If constructed in conformance with the project design plans and these basic standards, the project is not expected to result in any significant erosion or sedimentation either on or off the site.