

**Maine Department of Transportation  
Tabulation of Bids**

1/7/2026

<b>Contract ID:</b> 022845.11	<b>Counties:</b> AROOSTOOK	Maine Department of Transportation
<b>Letting Date:</b> January 07, 2026	<b>District(s):</b> NORTHERN REGION	A True Copy: _____
<b>Call Order:</b> 5	<b>Project(s):</b> 2284500	Title : _____
<b>Contract Time:</b> 07/03/26 COMPLETION DATE		Attest: _____
<b>Contract Description:</b> 022845.11 CARIBOU PRECAST ARCH CULVERT & WINGWALLS PREBUY		Notary Public

Line No / Item ID Item Description	(1) CONCRETE SYSTEMS, INC.		(2) CONTECH ENGINEERED SOLUTIONS LLC					
Alt Set / Alt Member	Quantity and Units		Unit Price	Ext Amount	Unit Price	Ext Amount	Unit Price	Ext Amount
<b>SECTION: 1</b>	<b>INITIAL GROUP</b>		<b>Cat Alt Set:</b>	<b>Cat Alt Member:</b>	<b>LCC:</b>			
0010 534.70	(1) (1)		936,512.00000	936,512.00	835,159.00000	835,159.00		
PRECAST STRUCTURAL CONCRETE ARCH 190 CYU	CY CY							
0020 534.7608	(1) (1)		61,385.00000	61,385.00	322,932.00000	322,932.00		
PRECAST WINGWALL 135 CYU	CY CY							
<b>Section Totals:</b>				\$997,897.00		\$1,158,091.00		
<b>Life Cycle Costs:</b>								
<b>Section Total with LCC:</b>				\$997,897.00		\$1,158,091.00		
<b>Contract Item Totals</b>				<b>\$997,897.00</b>		<b>\$1,158,091.00</b>		
<b>Contract Time Totals</b>								
<b>Contract Life Cycle Costs Totals</b>				<b>\$0.00</b>		<b>\$0.00</b>		
<b>Contract Grand Totals</b>				<b>\$997,897.00</b>		<b>\$1,158,091.00</b>		

( ) indicates item is bid as Lump Sum

