

**Maine Department of Transportation  
Tabulation of Bids**

**Contract ID: PH018823.10**

**Letting date: November 23, 2022**

**TOWN/CITY/REGION: Haynesville - Region 5**

**Contract Description: Supply and Delivery of Precast Concrete Box Culvert**

| Rank | Vendors                       | Total Bid    |
|------|-------------------------------|--------------|
| 1    | American Concrete Industries  | \$89,287.00  |
| 2    | Concrete Systems, Inc.        | \$160,948.00 |
| 3    | United Concrete Products, Inc | \$175,890.00 |

| Item Description  | Quantity | Units    | United Concrete Products, Inc |                     | American Concrete Industries |                    | Concrete Systems, Inc. |                     |
|---|----------|----------|-------------------------------|---------------------|------------------------------|--------------------|------------------------|---------------------|
|   |          |          | Unit Price                    | Bid Amount          | Unit Price                   | Bid Amount         | Unit Price             | Bid Amount          |
| <b>534.71 Precast Concrete Box Culvert –<br/>Fabrication and Delivery</b> | 1        | Lump Sum | \$175,890.00                  | \$175,890.00        | \$89,287.00                  | \$89,287.00        | \$160,948.00           | \$160,948.00        |
| <b>Total Bid for All Items:</b>   |          |          |                               | <b>\$175,890.00</b> |                              | <b>\$89,287.00</b> |                        | <b>\$160,948.00</b> |