

Appendix C

Schedule

Waterville, I-95/Webb Rd. Bridges #1461 & #5813, WINs: 021894.00 & 21900.00

Project Schedule Key Events

Task Name	Duration	Start	Finish
Project Kickoff	0 days	8/16/17	8/16/17
Gather Existing Project Data	34 wks	11/7/17	6/29/18
Initial Team Meeting	0 days	1/15/18	1/15/18
Survey Completed	12 wks	7/9/18	10/1/18
Preliminary Geotechnical work	15 wks	7/11/18	10/24/18
Preliminary Public Meeting	0 days	8/1/18	8/1/18
Preliminary Design and Detailing	96 wks	8/1/18	6/5/20
Draft PDR completed	0 days	6/5/20	6/5/20
PDR reviewed, amended & resubmitted	8 wks	6/5/20	7/31/20
Preliminary Design Report	0 days	7/31/20	7/31/20
Formal Public Meeting	0 days	8/14/20	8/14/20
Approach Plans Completed	18 wks	8/14/20	12/18/20
Environmental Coordination	24 wks	8/17/20	1/29/21
Plan Impacts Complete	0 days	12/18/20	12/18/20
Utility Coordination	26 wks	12/21/20	6/21/21
ROW Coordination	46 wks	12/21/20	11/4/21
Structural Design and Detailing Completed	52 wks	12/21/20	12/17/21
NEPA Complete	0 days	1/29/21	1/29/21
Utilities Certified	0 days	3/30/21	3/30/21
PS&E Package Reviewed & Amended	16 wks	12/17/21	4/6/22
PS&E Package complete	0 days	4/6/22	4/6/22
Advertise	0 days	4/27/22	4/27/22
Bid Opening	0 days	6/1/22	6/1/22
Award	0 days	6/29/22	6/29/22
Begin Construction	0 days	6/29/22	6/29/22
Construction	99 wks	6/30/22	5/24/24
Construction Substantially Complete	0 days	10/23/23	10/23/23
End Construction	0 days	5/24/24	5/24/24

Solon, Main Street Bridge #2504, WIN 22260.00

Project Schedule Key Events

Task Name	Date
Project Kickoff	4/01/17
Initial Team meeting	3/27/19
Preliminary Public Meeting	6/20/19
Preliminary Design Report/Preliminary Plan Complete	8/04/20
Formal Public Meeting	9/01/20
NEPA Complete	7/06/21
Plan Impacts Complete	3/16/21
Utilities Certified	8/03/21
Environmental Approvals Complete	1/04/22
Right of Way Certified	4/27/22
P,S&E Submission	6/01/22
Advertise	6/29/22
Award	8/03/22
Begin Construction	9/01/22
Construction Complete	6/28/24

Rumford, Martins Bridge #2514, WIN 024775.00

Project Schedule Key Events

Task Name	Date
Project Kickoff	4/27/2020
Initial Team meeting	11/1/2020
Preliminary Public Meeting	12/11/2020
Preliminary Design Report/Preliminary Plan Complete	9/16/2021
Formal Public Meeting	10/21/2021
NEPA Complete	4/7/2022
Plan Impacts Complete	2/3/2022
Utilities Certified	1/6/2023
Environmental Approvals Complete	4/7/2022
Right of Way Certified	1/6/2023
P,S&E Submission	1/30/2023
Advertise	2/22/2023
Award	3/29/2023
Option #1 – Rumford, Martins Bridge built first as part of bundled project with Rumford- Mexico, Red Bridge	
Begin Construction	5/1/2023
Construction Complete	11/1/2025
Option #2 – Rumford, Martins Bridge built after Rumford- Mexico, Red Bridge is constructed as part of a bundled project	
Begin Construction	6/21/2026
Construction Complete	10/24/2027

Rumford-Mexico, Red Bridge #2702, WIN 021700.00

Project Schedule Key Events

Task Name	Date
Project Kickoff	4/14/2016*
Initial Team meeting	11/20/2016*
Preliminary Public Meeting	3/21/2017*
Preliminary Design Report/Preliminary Plan Complete	12/2/2020
Formal Public Meeting	1/6/2020
NEPA Complete	9/15/2021
Plan Impacts Complete	9/15/2021
Utilities Certified	8/10/2022
Environmental Approvals Complete	9/15/2021
Right of Way Certified	8/10/2022
P,S&E Submission	1/30/2023
Advertise	2/22/2023
Award	3/29/2023
Option #1 – Rumford-Mexico, Red Bridge built first as part of bundled project with Rumford, Martins Bridge	
Begin Construction	6/21/2023
Construction Complete	10/24/2024
Option #2 – Rumford-Mexico, Red Bridge built after Rumford, Nartins Bridge is constructed as part of a bundled project	
Begin Construction	11/1/2024
Construction Complete	11/1/2026

***Actual dates**

Bangor, I-95/Broadway Bridge #5789, WIN 22276.00

Project Schedule Key Events

Task Name	Date
Project Kickoff	4/01/17
Initial Team meeting	4/10/19
Preliminary Public Meeting	5/06/20
Preliminary Design Report/Preliminary Plan Complete	9/01/20
Formal Public Meeting	1/19/21
NEPA Complete	1/25/22
Plan Impacts Complete	4/20/21
Utilities Certified	11/01/22
Environmental Approvals Complete	9/27/22
Right of Way Certified	11/01/22
P,S&E Submission	1/03/23
Advertise	1/24/23
Award	3/14/23
Begin Construction	4/11/23
Construction Complete	9/24/25

Old Town, Stillwater Bridge #1, Bridge #1472, WIN 022512.

Old Town, Stillwater Bridge #2, Bridge #2806, WIN 022511.00

Project Schedule Key Events

Task Name	Date
Project Kickoff	10/5/2014*
Initial Team meeting	4/7/2015*
Preliminary Public Meeting	9/9/2015*
Preliminary Design Report/Preliminary Plan Complete	5/4/2020
Formal Public Meeting	7/3/2020
NEPA Complete	9/24/2020
Plan Impacts Complete	7/13/2020
Utilities Certified	8/2/2021
Environmental Approvals Complete	11/2/2020
Right of Way Certified	8/2/2021
P,S&E Submission	11/17/2021
Advertise	12/8/2021
Award	1/7/2022
Begin Construction	7/1/2022
Construction Complete	11/14/2025

***Actual dates**

Old Town Stillwater Ave. 22950.00

Project Schedule Key Events

Task Name	Start	Finish
Project Kickoff	4/29/17	4/29/17
Gather Existing Project Data	5/1/17	2/14/18
Initial Team Meeting	2/14/18	2/14/18
Preliminary Public Meeting	9/4/19	9/4/19
Survey Completed	5/1/17	2/14/18
Preliminary Geotechnical work	5/1/17	3/16/18
Preliminary Design and Detailing	2/14/18	1/25/20
Draft PDR completed	2/19/20	2/19/20
PDR reviewed, amended & resubmitted	2/19/20	5/4/20
Preliminary Design Report	5/4/20	5/4/20
Formal Public Meeting	7/3/20	7/3/20
Utility Coordination	2/15/18	9/28/21
Plan Impacts Complete	7/13/20	7/13/20
Utilities Certified	9/28/21	9/28/21
ROW Coordination	7/13/20	11/10/21
NEPA complete	10/12/20	10/12/20
Environmental Approvals Complete	9/28/21	9/28/21
PS&E package complete	11/17/21	11/17/21
Advertise	12/8/21	12/8/21
Bid Opening	12/29/21	12/29/21
Award	1/7/22	1/7/22
Begin Construction	7/1/22	7/1/22
Construction Substantially Complete	6/21/23	6/21/23
End Construction	11/14/25	11/14/25