

Franklin County Bridges Project Schedule Key Events

| Task Name | Duration | Start | Finish |
|-------------------------------------|----------|----------|----------|
| Project Kickoff | 0 days | 10/20/17 | 10/20/17 |
| Gather Existing Project Data | 6 wks | 10/20/17 | 12/1/17 |
| Initial Team Meeting | 0 days | 2/27/18 | 2/27/18 |
| Preliminary Public Meeting | 0 days | 3/29/18 | 3/29/18 |
| Archaeological Investigation | 52 wks | 5/7/18 | 5/5/19 |
| Survey Completed | 6 wks | 5/15/18 | 6/25/18 |
| Hydraulic Analysis Completed | 6 wks | 1/13/19 | 2/24/19 |
| Preliminary Geotechnical work | 15 wks | 1/13/19 | 4/24/19 |
| Draft PDR completed | 0 days | 6/21/19 | 6/21/19 |
| PDR reviewed, amended & resubmitted | 12 wks | 6/21/19 | 9/16/19 |
| Preliminary Design Report | 0 days | 11/15/19 | 11/15/19 |
| Formal Public Meeting | 0 days | 12/5/19 | 12/5/19 |
| Utility Coordination | 12 wks | 11/15/19 | 2/7/19 |
| Approach Plans Completed | 14 wks | 8/29/19 | 12/5/19 |
| Plan Impacts Complete | 0 days | 12/12/19 | 12/12/19 |
| Structural Design Completed | 92 wks | 11/15/19 | 8/18/21 |
| Utilities Certified | 8 wks | 6/7/21 | 7/30/21 |
| ROW Coordination | 81 wks | 1/13/20 | 7/30/21 |
| NEPA complete | 0 days | 7/30/20 | 7/30/20 |
| Environmental Approvals Complete | 36 wks | 11/23/20 | 7/30/21 |
| PS&E package complete | 0 days | 8/18/21 | 8/18/21 |
| Advertise | 0 days | 9/1/21 | 9/1/21 |
| Bid Opening | 0 days | 10/6/21 | 10/6/21 |
| Award | 0 days | 11/3/21 | 11/3/21 |
| Begin Construction | 0 days | 11/10/21 | 11/10/21 |
| Construction | 130 wks | 11/10/21 | 5/10/24 |
| Construction Substantially Complete | 0 days | 11/18/23 | 11/18/23 |
| End Construction | 0 days | 5/10/24 | 5/10/24 |