

Appendix C

MaineDOT INFRA Grant Application
Madawaska International Bridge Replacement Project

ID	Task Name	Duration	Start	Finish	Predecessors	18	2019	2020	2021	2022	2023	2024												
						Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
1	Project Kickoff (Project Development)	0 days	Wed 8/1/18	Wed 8/1/18		◆	8/1																	
2	Preliminary Engineering Phase	310 days	Tue 8/28/18	Mon 11/4/19																				
3	Initial Team Meeting	0 days	Tue 8/28/18	Tue 8/28/18		◆	8/28																	
4	Preliminary Design	11 mons	Tue 8/28/18	Mon 7/1/19	3																			
5	Public Hearing - Joint Meeting for LPOE and Bridge	0 days	Wed 12/12/18	Wed 12/12/18		◆	12/12																	
6	Project Programmed in the MaineDOT 2019-20-21 Work Plan	0 days	Wed 1/2/19	Wed 1/2/19		◆	1/2																	
7	Draft Preliminary Design Report (PDR) Distributed	0 days	Mon 7/1/19	Mon 7/1/19	4			◆	7/1															
8	PDR and Preliminary Plan Completed	0 days	Mon 11/4/19	Mon 11/4/19	7FS+4.5 mons				◆	11/4														
9	Final Design Phase	260 days	Tue 11/5/19	Mon 11/2/20																				
10	Structural Design	9 mons	Tue 11/5/19	Mon 7/13/20	8																			
11	Roadway Design & POE Coordination	6 mons	Tue 11/5/19	Mon 4/20/20	8																			
12	Construction Staging & Access Identification	1.5 mons	Tue 11/5/19	Mon 12/16/19	8																			
13	Plan Impacts Complete	0 days	Mon 12/16/19	Mon 12/16/19	12				◆	12/16														
14	NEPA Complete	0 days	Mon 12/30/19	Mon 12/30/19	13FS+2 wks				◆	12/30														
15	Environmental Approvals	8 mons	Tue 12/31/19	Mon 8/10/20	14																			
16	Utilities Certified	6 mons	Tue 12/31/19	Mon 6/15/20	14																			
17	ROW Coordination	8 mons	Tue 12/31/19	Mon 8/10/20	14																			
18	PS&E Package Complete	0 days	Mon 8/10/20	Mon 8/10/20	16,17,10,11,15				◆	8/10														
19	Project Advertisement	0 days	Mon 8/24/20	Mon 8/24/20	18FS+2 wks				◆	8/24														
20	Bid Opening	0 days	Mon 10/5/20	Mon 10/5/20	19FS+6 wks				◆	10/5														
21	Award	0 days	Mon 11/2/20	Mon 11/2/20	20FS+1 mon				◆	11/2														
22	Construction Phase	680 days	Mon 12/28/20	Mon 8/7/23																				
23	Begin Construction	0 days	Mon 12/28/20	Mon 12/28/20	21FS+2 mons				◆	12/28														
24	Construct New Bridge	25 mons	Tue 12/29/20	Mon 11/28/22	23																			
25	New Bridge Open to Traffic	0 days	Mon 11/28/22	Mon 11/28/22	24						◆	11/28												
26	Remove Existing Bridge	9 mons	Tue 11/29/22	Mon 8/7/23	25																			
27	End Construction	0 days	Mon 8/7/23	Mon 8/7/23	26							◆	8/7											

INFRA Grant Application Project: Madawaska Internation Date: Thu 2/7/19	Task		Inactive Task		Manual Summary Rollup		External Milestone	
	Split		Inactive Milestone		Manual Summary		Deadline	
	Milestone		Inactive Summary		Start-only		Progress	
	Summary		Manual Task		Finish-only		Manual Progress	
	Project Summary		Duration-only		External Tasks			