



Construction Schedule
Bar Harbor MaineDOT



Project No.:	19197.00																				START ACTIVITY	
Week Ending:	4/27/2018																				CPT ACTIVITY	
Resident:	Dale Mayo																					
Superintendent:	Scott Blanchard																					
	5/4					5/11					5/18					5/25						
WORK DESCRIPTION																						
Activity/Equipment/ Personnel	M	T	W	T	F	M	T	W	T	F	M	T	W	T	F	M	T	W	T	F		
Begin Loop Road One Way Detour	X																					
Drainage System																						
Eagle Lake Road	X	X	X	X	X																	
Days Inn - Bayview	X	X	X	X	X	X	X	X	X	X												
72" RCP West Street						X	X	X	X	X	X	X	X	X	X							
Duck Brook - Days Inn																X	X	X	X	M		
Water System																					E	
Duck Brook - Days Inn	X	X	X	X	X																R	
West St. - Highbrook																X	X	X	X	I		
Sewer System																					A	
Duck Brook - Days Inn	X	X	X	X	X	X	X	X	X	X											L	
Earthwork																					D	
Crooked Rd. - ANP Entrance	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X						A	
West St. - Eagle Lake Road	X	X	X																		Y	Eden St. Detour
Sidewalk Improvements																					H	
Mount Desert & Main St	X	X	X	X	X	X	X	X	X	X											O	
Quality Inn Upgrades																					L	
Kebo Street	X	X	X	X	X	X	X	X	X	X											I	
Excavate & Grade Drives																					D	
West St. - Eagle Lake Road	X	X	X	X	X																A	
Crooked Rd. - ANP Entrance						X	X	X	X	X	X	X	X	X	X						Y	Eden St. Detour
Paving																						
West St. - Eagle Lake Road				X	X																	Eden St. Detour
Crooked Rd. - ANP Entrance											X	X	X	X	X							

