



SARAH MILDRED LONG BRIDGE REPLACEMENT
THREE WEEK SCHEDULE
 Period: 02/18/2018 To 03/11/2018

ACTIVITY DESCRIPTION	WEEK 0		WEEK 1							WEEK 2						WEEK 3								
	Fri 2/16/2018	Sat 2/17/2018	Sun 2/18/2018	Mon 2/19/2018	Tues 2/20/2018	Wed 2/21/2018	Thurs 2/22/2018	Fri 2/23/2018	Sat 2/24/2018	Sun 2/25/2018	Mon 2/26/2018	Tues 2/27/2018	Wed 2/28/2018	Thurs 3/1/2018	Fri 3/2/2018	Sat 3/3/2018	Sun 3/4/2018	Mon 3/5/2018	Tues 3/6/2018	Wed 3/7/2018	Thurs 3/8/2018	Fri 3/9/2018	Sat 3/10/2018	
ELECTRICAL																								
ELECTRICAL PUNCHLIST																								
GLEASON CABLE REEL - PENDING SHOP DRAWING APPROVAL																								
INSTALL MACHINERY ROOM INTAKE FANS																								
INSTALL ELECTRICAL ROOM UNIT HEATERS																								
SUBMARINE CABLE - MOBILIZATION / CABLE ADJUSTMENTS																								
RAILROAD - NH																								
PUNCHLIST																								
INSPECTION																								
INSTALL MEMBRANE - WAITING ON WEATHER																								
SET BALLAST																								
RAILROAD - ME																								
PUNCHLIST																								
INSPECTION																								
INSTALL MEMBRANE - WAITING ON WEATHER																								
SET BALLAST																								
PORTSMOUTH APPROACH																								
PUNCHLIST																								
INSPECTION																								
KITTERY APPROACH																								
PUNCHLIST																								
INSPECTION																								
SEGMENT REPAIRS																								
PT9 & PT10																								
TOUCH UP PAINT (TEMP. DEPENDENT)																								
PUNCHLIST																								
INSPECTION																								
MACHINERY PUNCHLIST																								
REPAIR KE DOWNSTREAM SPAN GUIDE TRACK (CLEAN AND GALV)																								
BOTTOM FLANGE METALLAZING TOUCH-UP																								
INSTALL MACHINERY GUARDS																								
REPLACE CONTROL ROOM GLASS (PENDING RESOLUTION)																								
GROUTING CREW																								
PAINT WATERPROOFING GROUT CAPS ME RR (TEMP. DEPENDENT)																								
TRESTLE REMOVAL																								
REMOVE KITTERY TRESTLE																								
REMOVE PORTSMOUTH TRESTLE																								
BARGE WHARF DEMO & BOAT RAMP																								
DEMO BARGE WHARF																								
SAW CUT BARGE WHARF																								
INSTALL BOAT RAMP - PENDING ENVIRONMENTAL REVIEW																								
INSTALL RETAINING WALL, CURBS, & DOCK																								
ANALYZE SOIL SAMPLES																								
PREPARE FINAL REPORT/AWAIT DIRECTION FROM MDOT/NHDES																								
REVIEW/APPROVE WASTE PROFILE DOCUMENTS - PENDING FINAL REPORTS																								
CONTRACT MODIFICATION WORK																								
RELOCATE LIFT SPAN NAVIGATION LIGHT - PENDING MDOT DESIGN																								
Modified design will be provided 2/15																								
SOIL SAMPLING/ANALYSIS - FORCE ACCOUNT																								
Contractor was directed to proceed by force account																								
PORT OF NH SOIL HANDLING / DISPOSAL - PENDING MDOT DIRECTION																								
NEGOTIATING CONTRACT FOR NHPA CCTV CAMERAS - PENDING MDOT APPROVAL																								
Proposal and contract for modification for work was approved -MDOT has requested Cianbro to provide backup for increased cost as a result of prevailing wage rates																								
PROCURE CAMERAS FOR NHPA CCTV-PENDING MDOT APPROVAL																								
WATERLINE RELOCATION																								
COUNTERWEIGHT STOP BEAM PLATFORM MODIFICATIONS - FORCE ACCOUNT																								
INSTALL ADDED INFORMATION SIGN POST - PENDING MDOT DIRECTION																								
Contractor was directed to proceed by force account																								
CONTROL ROOM HANDRAIL - PENDING MDOT DIRECTION																								
Contract mod. has been processed and provides direction to proceed																								



SARAH MILDRED LONG BRIDGE REPLACEMENT
THREE WEEK SCHEDULE
Period: 02/18/2018 To 03/11/2018

ACTIVITY DESCRIPTION	WEEK 0		WEEK 1						WEEK 2						WEEK 3								
	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat
EXPANSION JOINT TROUGH EXTENSION - PENDING MDOT DIRECTION	2/16/2018	2/17/2018	2/18/2018	2/19/2018	2/20/2018	2/21/2018	2/22/2018	2/23/2018	2/24/2018	2/25/2018	2/26/2018	2/27/2018	2/28/2018	3/1/2018	3/2/2018	3/3/2018	3/4/2018	3/5/2018	3/6/2018	3/7/2018	3/8/2018	3/9/2018	3/10/2018

Contractor was directed to proceed by force account and a contract mod has been processed