

Progress Report on Cell Building Dismantling (internal components)  
January 28, 2004

The cell building dismantling process is expected to continue for another year. Currently the south bank of cell beds is dismantled. This represents 12 of the 24 cells. The north bank representing the remaining 12 cells will be completed in the Spring/Summer of 2004.

Two of the 24 decomposers are removed. The remaining 22 will be completed over the next year.

The entire hydrogen line and 75% of the caustic collection pipe is removed.

Overall about 33% of the project is completed.

Cell dismantling progress