



STATE OF MAINE
DEPARTMENT OF TRANSPORTATION
16 STATE HOUSE STATION
AUGUSTA, MAINE
04333-0016

JOHN ELIAS BALDACCI
GOVERNOR

DAVID A. COLE
COMMISSIONER

May 24, 2010
Subject: **Alfred**
Maine State Pin No: 016677.00
Amendment No. 1

Dear Sir/Ms:

Make the following changes to the Bid Documents:

In the Bid Book (pages 4 thru 8), **REMOVE** the "SCHEDULE OF ITEMS", 5 pages dated 100503 and **REPLACE** with the attached new "SCHEDULE OF ITEMS", 5 pages dated 100524.

In the Bid Book (pages 78 and 80), "SPECIAL PROVISION, SECTION 530.04, PREFABRICATED BRIDGE STRUCTURE AND ASSEMBLY", make the following **CHANGES** in pen and ink;

Under Materials, in the sentence beginning with "The materials include..." **ADD** the following to the end of the sentence "**and approach railing transitions in between railings and back-walls.**"

Under Design Requirements, after the sentence that starts "The bridge rail shall be designed..." **ADD** the following sentence; "**The bridge rail transitions may be either Maine DOT type 1 transitions or other transitions designed for the TL-2 rail used on the bridge.**"

In the plans, SHEET NUMBER 2 OF 19, ESTIMATED QUANTITIES, Make the following **CHANGES** in pen and ink;

DELETE the following items;

ITEM NO. 606.17 – GUARDRAIL TYPE 3B – SINGLE RAIL – 163 - LF

ITEM NO. 606.21 - GUARDRAIL TYPE 3B – 15 FOOT RADIUS AND LESS – 25 - LF

ADD the following items;

ITEM 606.23 – GUARDRAIL TYPE 3C – SINGLE RAIL – LF – 163.000

ITEM 606.231 - GUARDRAIL TYPE 3C – 15 FOOT RADIUS AND LESS – LF – 25.000



PRINTED ON RECYCLED PAPER

The following questions have been received:

Question: Given the bid date of May 26, 2010, a 30 day award period and submitting requirement, it is apparent the bond can not be closed June 1st to start construction. Can the “open” to traffic date be adjusted due to the late advertisement?

Response: The Department feels the project can be bid and built in the allotted timeframes given. The open to traffic date will remain.

Question: The contract time for the project is June 1 to August 31 for road closures. The utilities must be relocated before work can begin. Will there be any time extensions if their work delays our progress?

Response: Please see Standard Provision 104.4.6 Utility Coordination Section C Subsection 6 regarding delays caused by Utilities.

Question: On page 9+11 of the plans, it calls for Bridge Transitions Type One. There are none called for in the Schedule of Items?

Response: Bridge transitions are incidental to the prefabricated bridge structure as the bridge rail may dictated the transition type.

Question: The plans call for 3b rail, do you mean 3c?

Response: Yes, Please see the new schedule of items.

Question: Item 607.24, what kind and size fence, is it in concrete?

Response: The fence is a wire mesh fence with wooden posts, and it is not anticipated that the posts are founded in concrete.

Question: There is no pay item for “Bridge Transition Type I”?


Response: Bridge transitions are incidental to the prefabricated bridge structure as the bridge rail may dictated the transition type.

Question: Special Provision, page 28 in the Utility Section under Contractor states that utilities have 10 weeks. Is this or the completion date going to change?

Response: Please see question #2.

Consider these changes and information prior to submitting your bid on May 26, 2010.

Sincerely,



FOR

Scott Bickford
Contracts & Specifications Engineer

SCHEDULE OF ITEMS

REVISED:

CONTRACT ID: 016677.00

PROJECT(S): AC-BR-1667(700)X

CONTRACTOR : _____

LINE NO	ITEM DESCRIPTION	APPROX. QUANTITY AND UNITS	UNIT PRICE		BID AMOUNT	
			DOLLARS	CTS	DOLLARS	CTS
SECTION 0001 PROJECT ITEMS						
0010	202.19 REMOVING EXISTING BRIDGE	LUMP	LUMP			
0020	203.20 COMMON EXCAVATION	800.000 CY				
0030	203.24 COMMON BORROW	10.000 CY				
0040	203.25 GRANULAR BORROW	140.000 CY				
0050	206.082 STRUCTURAL EARTH EXCAVATION - MAJOR STRUCTURES	535.000 CY				
0060	304.10 AGGREGATE SUBBASE COURSE - GRAVEL	675.000 CY				
0070	403.208 HOT MIX ASPHALT 12.5 MM HMA SURFACE	90.000 T				
0080	403.213 HOT MIX ASPHALT 12.5 MM BASE	90.000 T				
0090	409.15 BITUMINOUS TACK COAT - APPLIED	30.000 G				
0100	502.229 STRUCTURAL CONCRETE ABUTMENTS AND RETAINING WALL UNDER WATER	LUMP	LUMP			

SCHEDULE OF ITEMS

REVISED:

CONTRACT ID: 016677.00

PROJECT(S): AC-BR-1667(700)X

CONTRACTOR : _____

LINE NO	ITEM DESCRIPTION	APPROX. QUANTITY AND UNITS	UNIT PRICE		BID AMOUNT	
			DOLLARS	CTS	DOLLARS	CTS
0110	511.07 COFFERDAM: ABUTMENT NO.1	LUMP	LUMP			
0120	511.07 COFFERDAM: ABUTMENT NO.2	LUMP	LUMP			
0130	512.081 FRENCH DRAINS	LUMP	LUMP			
0140	514.06 CURING BOX FOR CONCRETE CYLINDERS	1.000 EA				
0150	515.21 PROTECTIVE COATING FOR CONCRETE SURFACES	LUMP	LUMP			
0160	530.04 PREFABRICATED BRIDGE STRUCTURE AND ASSEMBLY	LUMP	LUMP			
0170	534.76 PRECAST ABUTMENT	LUMP	LUMP			
0180	605.09 6 INCH UNDERDRAIN TYPE B	80.000 LF				
0190	605.10 6 INCH UNDERDRAIN OUTLET	20.000 LF				
0200	606.23 GUARDRAIL TYPE 3C - SINGLE RAIL	163.000 LF				
0210	606.231 GUARDRAIL TYPE 3C - 15 FOOT RADIUS AND LESS	25.000 LF				

SCHEDULE OF ITEMS

REVISED:

CONTRACT ID: 016677.00

PROJECT(S): AC-BR-1667(700)X

CONTRACTOR : _____

LINE NO	ITEM DESCRIPTION	APPROX. QUANTITY AND UNITS	UNIT PRICE		BID AMOUNT	
			DOLLARS	CTS	DOLLARS	CTS
0220	606.265 TERMINAL END - SINGLE RAIL - GALVANIZED STEEL	1.000 EA				
0230	606.353 REFLECTORIZED FLEXIBLE GUARDRAIL MARKER	8.000 EA				
0240	606.78 LOW VOLUME GUARDRAIL ENDS - TYPE 3	3.000 EA				
0250	607.24 REMOVE AND RESET FENCE	150.000 LF				
0260	610.16 HEAVY RIPRAP	425.000 CY				
0270	615.0701 LOAM - PLAN QUANTITY	32.000 CY				
0280	618.1401 SEEDING METHOD NUMBER 2 - PLAN QUANTITY	5.000 UN				
0290	618.15 TEMPORARY SEEDING	13.500 LB				
0300	619.12 MULCH	5.500 UN				
0310	620.58 EROSION CONTROL GEOTEXTILE	385.000 SY				
0320	627.733 4" WHITE OR YELLOW PAINTED PAVEMENT MARKING LINE	1100.000 LF				

SCHEDULE OF ITEMS

REVISED:

CONTRACT ID: 016677.00

PROJECT(S): AC-BR-1667(700)X

CONTRACTOR : _____

LINE NO	ITEM DESCRIPTION	APPROX. QUANTITY AND UNITS	UNIT PRICE		BID AMOUNT	
			DOLLARS	CTS	DOLLARS	CTS
0330	627.76 TEMPORARY PVMT. MARK LINE, W OR YELLOW	LUMP	LUMP			
0340	629.05 HAND LABOR, STRAIGHT TIME	20.000 HR				
0350	631.12 ALL PURPOSE EXCAVATOR (INCLUDING OPERATOR)	10.000 HR				
0360	631.172 TRUCK - LARGE (INCLUDING OPERATOR)	10.000 HR				
0370	639.18 FIELD OFFICE TYPE A	1.000 EA				
0380	652.33 DRUM	35.000 EA				
0390	652.34 CONE	50.000 EA				
0400	652.35 CONSTRUCTION SIGNS	200.000 SF				
0410	652.361 MAINTENANCE OF TRAFFIC CONTROL DEVICES	LUMP	LUMP			
0420	652.38 FLAGGER	100.000 HR				
0430	656.75 TEMPORARY SOIL EROSION AND WATER POLLUTION CONTROL	LUMP	LUMP			

SCHEDULE OF ITEMS

REVISED:

CONTRACT ID: 016677.00

PROJECT(S): AC-BR-1667(700)X

CONTRACTOR : _____

LINE NO	ITEM DESCRIPTION	APPROX. QUANTITY AND UNITS	UNIT PRICE		BID AMOUNT	
			DOLLARS	CTS	DOLLARS	CTS
0440	659.10 MOBILIZATION	LUMP	LUMP			
	SECTION 0001 TOTAL					
	TOTAL BID					