



Operated by NEWSME Landfill Operations, LLC

## MONTHLY STATUS REPORT

September 2019

### Construction and operation activities:

- ❖ Continued placing waste in Cell 11, and other adjacent cells on top of the landfill
- ❖ Completed hauling clay cover over Cell 10 and other adjacent cells on top of the landfill as final grades were reached
- ❖ Performed normal site maintenance/cleanup as required
- ❖ Continued extending wells in the landfill as filling occurred
- ❖ Continued adding material to Cap 1 Area
- ❖ Completed Stage 2 gas collection in Cell 11
- ❖ Continued the excavation and stockpiling of soils in the Cell 12 area/berm area/barrow area
- ❖ Continued to add erosion control mix as needed around construction projects
- ❖ Added gravel/loam/sod/pavement to the new scale house/open house area
- ❖ Continued construction of the Cell 12 berm
- ❖ Seeded clay covered areas on top of the landfill

### Reports/Plans Submitted:

- ❖ August 2019 - monthly reports
  - ✓ Waste activity report
  - ✓ Overweight truck report
  - ✓ Odor complaint report
  - ✓ Host benefits summary
  - ✓ Monthly status report

*(Monthly reports prepared and distributed to the State of Maine Bureau of General Services)*

### License/permits/approvals applied for, received, or renewed:

- ❖ None

### License/permits/application/report fees paid:

- ❖ \$300.00 - Transfer Station – Storage Facility – License #S-020700-WH-AF-E

### Volume of leachate transported for disposal:

- ❖ 1,480,785 Gallons

**Landfill gas extracted for destruction through flares:**

- ❖ 89,964,955 Cubic Feet

**Quantity of wastes/other materials received at the landfill:**

- ❖ 69,145.50 tons

**Anticipated construction and operation activities next month:**

- ❖ Continue placing waste in Cell 11, and other adjacent cells on top of the landfill
- ❖ Perform normal site maintenance/cleanup as required
- ❖ Continue extending wells in the landfill as filling occurs
- ❖ Continue adding material to Cap 1 Area
- ❖ Prepare for Stage 3 gas collection in Cell 11
- ❖ Continue the excavation and stockpiling of soils in the Cell 12 area/berm area/barrow area
- ❖ Continue to add erosion control mix as needed around construction projects
- ❖ Continue adding gravel/loam/sod/pavement to the new scale house/open house area
- ❖ Begin building new scale house/operator's breakroom
- ❖ Continue construction of the Cell 12 berm
- ❖ Install intermediate cover to the landfill side slopes of Cell 11