



Operated by NEWSME Landfill Operations, LLC

MONTHLY STATUS REPORT

October 2019

Construction and operation activities:

- ❖ Continued placing waste in Cell 11, and other adjacent cells on top of the landfill
- ❖ Performed normal site maintenance/cleanup as required
- ❖ Continued extending wells in the landfill as filling occurred
- ❖ Continued the excavation and stockpiling of soils in the Cell 12 area/berm area/barrow area
- ❖ Continued to add erosion control mix as needed around construction projects
- ❖ Continued the construction of the Cell 12 berm
- ❖ Began building the new scale house/operators breakroom
- ❖ Covered the Cap 1 Area with wood fines to prevent erosion
- ❖ Cleaned silt/debris out of several stormwater ditches and ponds
- ❖ Began building Cell 11 Stage 3 landfill gas collection infrastructure
- ❖ Completed major earthwork around the new scale house/open house area
- ❖ Completed the abandonment of 3 piezometers and 2 borings in preparation for Cell 12
- ❖ Drilled 3 monitoring wells in preparation for Cell 12 (MW-502 and MW04-09A/B)

Reports/Plans Submitted:

- ❖ September 2019 - monthly reports
 - ✓ Waste activity report
 - ✓ Overweight truck report
 - ✓ Odor complaint report
 - ✓ Host benefits summary
 - ✓ Monthly status report

(Monthly reports prepared and distributed to the State of Maine Bureau of General Services)

License/permits/approvals applied for, received, or renewed:

- ❖ Applied/received approval for the abandonment of 3 piezometers (P-06-03, P-06-04, and P-08-09) currently located in the JRL borrow area, and no longer part of the current monitoring plan
- ❖ Applied/received approval for the abandonment of 2 borings (B16-101 and B16-103) currently located in the future JRL Cell 12 Footprint

License/permits/application/report fees paid:

- ❖ None

Volume of leachate transported for disposal:

- ❖ 1,668,845 Gallons

Landfill gas extracted for destruction through flares:

- ❖ 73,779,822 Cubic Feet

Quantity of wastes/other materials received at the landfill:

- ❖ 86,642.90 tons

Anticipated construction and operation activities next month:

- ❖ Continue placing waste in Cell 11, and other adjacent cells on top of the landfill
- ❖ Perform normal site maintenance/cleanup as required
- ❖ Continue extending wells in the landfill as filling occurs
- ❖ Continue the excavation and stockpiling of soils in the Cell 12 area/berm area/barrow area
- ❖ Continue to add erosion control mix as needed around construction projects
- ❖ Continue the construction of the Cell 12 berm
- ❖ Continue building the new scale house/operator's breakroom
- ❖ Begin installing Cell 11 Stage 3 landfill gas collection infrastructure
- ❖ Begin installing additional intermediate cover to the Cell 11 landfill side slopes