

**Maine Department of Transportation  
Tabulation of Bids**

10/15/2025

**Contract ID:** 021794.10      **Counties:** PISCATAQUIS  
**Letting Date:** October 15, 2025      **District(s):** EASTERN REGION  
**Call Order:** 1      **Project(s):** 2179410, 2295810  
**Contract Time:** 07/15/26 COMPLETION DATE  
**Contract Description:** KINGSBURY PRECAST BOX CULVERT, SUPPLY & DELIVERY

Maine Department of Transportation  
A True Copy: \_\_\_\_\_  
Title : \_\_\_\_\_  
Attest: \_\_\_\_\_  
Notary Public

Line No / Item ID Item Description				(1) AMERICAN CONCRETE INDUSTRIES, INC.					
Alt Set / Alt Member		Quantity and Units		Unit Price	Ext Amount	Unit Price	Ext Amount	Unit Price	Ext Amount
<b>SECTION:</b>	1	INITIAL GROUP		<b>Cat Alt Set:</b>	<b>Cat Alt Member:</b>	<b>LCC:</b>			
0010	534.7104	(1)	(1)	200,000.00000	200,000.00				
PRECAST STRUCTURAL CONCRETE - FABRICATION AND DELIVERY LUMP SUM PAYMENT, WIN 021794.10 KINGSBURY - 155 CUBIC YARDS				LS	LS				
0020	534.7104	(1)	(1)	161,624.00000	161,624.00				
PRECAST STRUCTURAL CONCRETE - FABRICATION AND DELIVERY LUMP SUM PAYMENT, WIN 022958.10 PARKMAN - 175 CUBIC YARDS				LS	LS				
<b>Section Totals:</b>					\$361,624.00				
<b>Life Cycle Costs:</b>									
<b>Section Total with LCC:</b>					\$361,624.00				
<b>Contract Item Totals</b>					<b>\$361,624.00</b>				
<b>Contract Time Totals</b>									
<b>Contract Life Cycle Costs Totals</b>					<b>\$0.00</b>				
<b>Contract Grand Totals</b>					<b>\$361,624.00</b>				

( ) indicates item is bid as Lump Sum

