

**Maine Department of Transportation  
Tabulation of Bids**

12/10/2025

<b>Contract ID:</b> 024241.10	<b>Counties:</b> AROOSTOOK, CUMBERLAND, PISCATAQUIS	Maine Department of Transportation
<b>Letting Date:</b> December 10, 2025	<b>District(s):</b> EASTERN REGION, NORTHERN REGION, SOUTHERN REGION	A True Copy: _____
<b>Call Order:</b> 1	<b>Project(s):</b> , 2424110, 2815210	Title : _____
<b>Contract Time:</b> 08/01/26 COMPLETION DATE		Attest: _____
<b>Contract Description:</b> 024241.10 PATTEN PRECAST BOX CULVERT		Notary Public

Line No / Item ID Item Description Alt Set / Alt Member	Quantity and Units		(1) CONCRETE SYSTEMS, INC.		(2) SUPERIOR CONCRETE LLC		(3) MICHIE CORPORATION	
			Unit Price	Ext Amount	Unit Price	Ext Amount	Unit Price	Ext Amount
<b>SECTION: 1</b>	<b>INITIAL GROUP</b>		<b>Cat Alt Set:</b>	<b>Cat Alt Member:</b>	<b>LCC:</b>			
0010 534.7104	(1) (1)	LS LS	56,128.00000	56,128.00	66,000.00000	66,000.00	84,164.61000	84,164.61
PRECAST STRUCTURAL CONCRETE - FABRICATION AND DELIVERY LUMP SUM PAYMENT, WIN 025509.10 LINCOLN PLANTATION - 70 CUBIC YARDS								
0020 534.7104	(1) (1)	LS LS	146,908.00000	146,908.00	195,000.00000	195,000.00	259,645.36000	259,645.36
PRECAST STRUCTURAL CONCRETE - FABRICATION AND DELIVERY WIN 024241.00, PATTEN 180 CUBIC YARDS.								
0030 534.7104	(1) (1)	LS LS	97,683.00000	97,683.00	120,000.00000	120,000.00	136,463.80000	136,463.80
PRECAST STRUCTURAL CONCRETE - FABRICATION AND DELIVERY WIN 28152.10 SEBAGO - 112 CUBIC YARDS								
<b>Section Totals:</b>				\$300,719.00		\$381,000.00		\$480,273.77
<b>Life Cycle Costs:</b>								
<b>Section Total with LCC:</b>				\$300,719.00		\$381,000.00		\$480,273.77
<b>Contract Item Totals</b>				<b>\$300,719.00</b>		<b>\$381,000.00</b>		<b>\$480,273.77</b>
<b>Contract Time Totals</b>								
<b>Contract Life Cycle Costs Totals</b>				<b>\$0.00</b>		<b>\$0.00</b>		<b>\$0.00</b>
<b>Contract Grand Totals</b>				<b>\$300,719.00</b>		<b>\$381,000.00</b>		<b>480,273.77</b>

( ) indicates item is bid as Lump Sum

