Inspector: Inspection Date: Kleinfelder,Kleinfelder 05/31/2024 Structure Number: Facility Carried: 5782 DINSMORE RD

Highway Bridge Inspection Report

Inspection Type(s): Routine

Bridge Name: DENSMORE ROAD / I-95

Town: Sidney



Inspector:Kleinfelder,KleinfelderStructure Number:5782Inspection Date:05/31/2024Facility Carried:DINSMORE RD



Latitude: 44.42251

Longitude: -69.74065

| | einfelder,Kleinfelder | Structure Number: | 5782 | |
|--|-------------------------|---------------------------------------|---------------------|------|
| Inspection Date: 05 | 5/31/2024 | Facility Carried: | DINSMORE RD | |
| | Highway Bridge | Inspection Report | | |
| | | ional Bridge Inventory | | |
| Status: 0.50 | | | Sufficiency Dating | 75.5 |
| Status: 2 - FO | Bridge Name: DENSMORE R | DAD / 1-95 | Sufficiency Rating: | 75.5 |
| | | Inspections | | |
| (90) INSPECTION DATE | & (91) DESIGNATED INSPE | CTION FREQUENCY 24 | 05/31/2024 | |
| (92) CRITICAL FEATURE INS | | | | |
| (92A) FRACTURE CRITIC | | Ν | | |
| (92B) UNDERWATER INS | | N | | |
| (92C) OTHER SPECIAL II | INSPECTION | N | | |
| | | Identification | | |
| (1) STATE CODE | | 231 - Maine | | |
| (8) STRUCTURE NUMBER | | 5782 | | |
| (5) INVENTORY ROUTE | | | | |
| (5A) RECORD TYPE | | 1: Route carried "on" the structure | | |
| (5B) ROUTE SIGNING PF | | 5 - CITY STREET | | |
| (5C) DESIGNATED LEVE | L OF SERVICE | 0 - None | | |
| (5) INVENTORY ROUTE (5) INVENTORY ROUTE | | 0 0 - NOT APPLICABLE | | |
| (2) HIGHWAY AGENCY DIST | RICT | 02 - Mid-Coast | | |
| (3) COUNTY CODE | | 011 Kennebec | | |
| (4) PLACE CODE | | 68385 | | |
| (6) FEATURES INTERSECTE | D | INTERSTATE I-95 NB & SB | | |
| (7) FACILITY CARRIED | | DINSMORE RD | | |
| (9) LOCATION | | 1 MI W JCT RTE 104 | | |
| (11) MILEPOINT | | 1.790 | | |
| (12) BASE HIGHWAY NETWC | | Inventory Route is not on the Base N | etwork | |
| (13) LRS INVENTORY ROUTE | | | | |
| (13A) LRS INVENTORY F | | 0001100366 | | |
| (13B) SUBROUTE NUMB | EK | 00 | | |
| (16) LATITUDE (17) LONGITUDE | | 44.42251 -69.74065 | | |
| (98A) BORDER BRIDGE COD | E | -03.74003 | | |
| (98B) PERCENT RESPONSIB | | 0 | | |
| (99) BORDER BRIDGE STRU | CT NO. | n/a | | |
| | | Structure Type and Material | | |
| (43) STRUCTURE TYPE, MAI | N | | | |
| (43A) KIND OF MATERIA | | 3 - Steel | | |
| (43B) TYPE OF DESIGN/ | | 02 - Stringer/Multi-beam or Girder | | |
| (44) STRUCTURE TYPE, APP | | | | |
| (44A) KIND OF MATERIA | | 0 - Other | | |
| (44B) TYPE OF DESIGN/ (45) NUMBER OF SPANS IN M | | 00 - Other 6 | | |
| (46) NUMBER OF APPROACH | | 6 0 | | |
| (107) DECK STRUCTURE TY | | 0 1 - Concrete Cast-in-Place | | |
| (108) WEARING SURFACE/PI | | | | |
| (108A) WEARING SURFA | | 6 - Bituminous | | |
| (108B) DECK MEMBRAN | E | 2 - Preformed Fabric | | |
| (108C) DECK PROTECTI | ON | 0 - None | | |
| | | Age of Service | | |
| (27) YEAR BUILT | | 1958 | | |
| (106) YEAR RECONSTRUCTE | ED | 2001 | | |
| (42) TYPE OF SERVICE | | | | |
| (42A) TYPE OF SERVICE | | 1 - Highway | | |
| (42B) TYPE OF SERVICE | UNDER BRIDGE | 1 - Highway, with or w/out pedestrian | | |
| (28) LANES | | | | |
| (28A) LANES ON THE ST | | 02 | | |
| (28B) LANES UNDER TH | ESTRICTURE | 04 | | |

Structure Number:

5782

Inspector:

Kleinfelder,Kleinfelder

| Inspector: Inspection Date: | Kleinfelder,Kleinfelder 05/31/2024 | Structure Number: | 5782 DINSMORE RD |
|--|---------------------------------------|---|---------------------|
| inspection Date: | 0575172024 | Facility Carried: | |
| | Highway Bridge | Inspection Report | |
| (29) AVERAGE DAILY | TRAFFIC | 586 | |
| (30) YEAR OF AVERA | GE DAILY TRAFFIC | 2016 | |
| (109) AVERAGE DAIL | | 5 | |
| (19) BYPASS DETOU | ₹ LENGTH | 5 | |
| | | Geometric Data | |
| (48) LENGTH OF MAX | | 74.0 | |
| (49) STRUCTURE LEN | | 368.2 | |
| (50) CURB/SIDEWALK | | | |
| (50A) LEFT CURE | | 1.4 | |
| | | 0.1 | |
| | DTH CURB-TO-CURB (ft.) | 24.2 | |
| (52) DECK WIDTH, OU (32) APPROACH ROA | | 29.2 28.0 | |
| (32) APPROACH ROA (33) BRIDGE MEDIAN | | 26.0 0 - No median | |
| (34) SKEW (deg.) | | 13 | |
| (35) STRUCTURE FLA | RED | 0 - No flare | |
| (10) INV RTE, MIN VE | | 328.05 | |
| (47) TOTAL HORIZON | | 24.0 | |
| | RANCE OVER BRIDGE ROADWAY (ft.) | 327.76 | |
| (54) MIN VERTICAL U | | 021110 | |
| (54A) REFERENC | | H - Highway beneath structure | |
| | CAL UNDERCLEARENCE (ft.) | 14.92 | |
| | IDER CLEARANCE RIGHT | | |
| (55A) REFERENC | | H - Highway beneath structure | |
| | AL UNDER CLEARANCE RIGHT (ft.) | 9.84 | |
| | DER CLEARANCE (ft.) | 8.9 | |
| | | Classification | |
| (112) NBIS BRIDGE LI | | Yes | |
| | EM OF THE INVENTORY ROUTE | 0 - Structure/Route is NOT on NHS | |
| | ASSIFICATION OF INVENTORY ROUTE | 09 - Rural - Local | |
| (100) STRAHNET HIG | | Not a STRAHNET route | |
| | UCTURE DESIGNATION | N - No parallel structure | |
| (102) DIRECTION OF | | 2-way traffic | |
| (103) TEMP STRUCTU | | 2 may dame | |
| (105) FEDERAL LAND | | Not Applicable | |
| (110) DESIGNATED N | | Inventory route not on network | |
| (20) TOLL | | 3 - On Free Road | |
| (21) MAINTENANCE F | RESPONSIBILITY | 01 - State Highway Agency | |
| (22) OWNER | | 01 - State Highway Agency | |
| (37) HISTORICAL SIG | NIFICANCE | 4 - Not determinable | |
| . , | | Condition | |
| (58) DECK | | | |
| (58) DECK (59) SUPERSTRUCTL | IRE | 5 - Fair Condition (minor section loss)7 - Good Condition (some minor proble | ms) |
| (60) SUBSTRUCTURE | | | , |
| (61) CHANNEL & CHA | | 6 - Satisfactory Condition (minor deterio | Station) |
| (62) CULVERT | NNEET KOTEOHON | N - Not Applicable N - Not Applicable | |
| (02) 00272111 | | | |
| | | Load Rating and Posting | |
| (31) DESIGN LOAD | | 4 - H 20 | |
| (00) 1 | TO DETERMINE OPERATING RATING | 8 - Load and Resistance Factor Rating (LRFR) rating report by | |
| (63) METHOD USED 1 | | rating factor (RF) method using | |
| (63) METHOD USED 1 | | | |
| | NO. | HL-93 loadings. | |
| (64) OPERATING RAT | | HL-93 loadings. 1.27 | |
| (64) OPERATING RAT | ING TO DETERMINE INVENTORY RATING | HL-93 loadings. 1.27 8 - Load and Resistance Factor | |
| (64) OPERATING RAT | | HL-93 loadings. 1.27 8 - Load and Resistance Factor Rating (LRFR) rating report by rating factor (RF) method using | |
| (64) OPERATING RAT (65) METHOD USED 1 | TO DETERMINE INVENTORY RATING | HL-93 loadings. 1.27 8 - Load and Resistance Factor Rating (LRFR) rating report by rating factor (RF) method using HL-93 loadings. | |
| (64) OPERATING RAT (65) METHOD USED 1 (66) INVENTORY RAT | TO DETERMINE INVENTORY RATING | HL-93 loadings. 1.27 8 - Load and Resistance Factor Rating (LRFR) rating report by rating factor (RF) method using HL-93 loadings. 0.98 | |
| (64) OPERATING RAT (65) METHOD USED 1 | TO DETERMINE INVENTORY RATING | HL-93 loadings. 1.27 8 - Load and Resistance Factor Rating (LRFR) rating report by rating factor (RF) method using HL-93 loadings. | |

| Inspector: | Kleinfelder, Kleinfelder | Structure Number: | 5782 |
|------------------|--------------------------|-------------------|-------------|
| Inspection Date: | 05/31/2024 | Facility Carried: | DINSMORE RD |

(40) NAV HORIZONTAL CLEARANCE

| | Appraisal |
|--|---|
| (67) STRUCTURAL EVALUATION | 6 |
| (68) DECK GEOMETRY | 4 |
| (69) UNDERCLEARANCES, VERTICAL & HORIZONTAL | 3 |
| (71) WATERWAY ADEQUACY | N - Not Applicable |
| (72) APPROACH ROADWAY ALIGNMENT | 6 - Equal to present minimum criteria |
| (36) TRAFFIC SAFETY FEATURE | |
| 36A) BRIDGE RAILINGS: | 0 - Does not meet acceptable standards/safety feature is required |
| 36B) TRANSITIONS: | 0 - Does not meet acceptable standards/safety feature is required |
| 36C) APPROACH GUARDRAIL | 0 - Does not meet acceptable standards/safety feature is required |
| 36D) APPROACH GUARDRAIL ENDS | 0 - Does not meet acceptable standards/safety feature is required |
| (113) SCOUR CRITICAL BRIDGES | N - Not over waterway |
| Pro | pposed Improvements |
| (75) TYPE OF WORK | |
| (75A) TYPE OF WORK PROPOSED | |
| (75B) WORK DONE BY | |
| (76) LENGTH OF STRUCTURE IMPROVEMENT (ft.) | |
| (94) BRIDGE IMPROVEMENT COST (SK) | |
| (95) ROADWAY IMPROVEMENT COST (SK) | |
| (96) TOTAL PROJECT COST | |
| (97) YEAR OF IMPROVEMENT COST ESTIMATE | |
| (114) FUTURE ADT | 938 |
| (115) YEAR OF FUTURE ADT | 2036 |
| | Navigation Data |
| (38) NAVIGATION CONTROL | N - Not applicable, no waterway |
| | |
| (111) PIER OR ABUTMENT PROTECTION | |
| (111) PIER OR ABUTMENT PROTECTION (39) NAV VERT CLEARANCE | 0 |

0

Inspector: Inspection Date: Kleinfelder,Kleinfelder 05/31/2024 Structure Number: Facility Carried: 5782 DINSMORE RD

Highway Bridge Inspection Report

7.1 Component Condition Ratings

(B.C.05) Bridge Railings8(B.C.06) Bridge Railing Transitions8(B.C.07) Bridge Bearings6(B.C.07) Bridge Joints6Bridge Joint Seal6

| Inspector: Inspection Date: | Kleinfelder,Kleinfelder 05/31/2024 | Structure Number: Facility Carried: | 5782 DINSMORE RD |
|--------------------------------|---------------------------------------|--|---------------------|
| | Highway Bridge | Inspection Report | |
| | | Inspection Notes | |
| Structure Number: | 5782 | Town: Sid | ney |
| Structure Name: | DENSMORE ROAD / I-95 | | |
| | | | |

Structure Notes

1958 Six span, non-continuous, rolled steel beams supporting concrete deck. 2001 Reconstructed.

Wearing Surface

Bituminous wearing surface with minor rutting and cracking. Minor cracking along the centerline and longitudinally in the wheel path areas.

2024 - Transverse cracking was found over abutments. Heavy cracking/failure of wearing surface over approach slabs. Transverse cracking was found over center span pier.

Deck

NBI Item 58: 5

Concrete deck with no areas of spalled concrete. Bottom of concrete deck with minor general efflo staining only. The joint armor above the East and West piers are in good condition. No areas of delaminated concrete in the fascia areas or bottom of the deck over the travel lanes.

2024 - The eastern joint seal is falling through joint. The western joint seal is ripping. Two small spalls were found on facia over the northern side of the south bound lane. Delaminations with exposed rebar found all over the most eastern span. Three spalls with exposed rebar found under deck over south bound lane.

Superstructure

NBI Item 59: 7

Paint is in satisfactory faded condition with only scattered minor edge failure with the exception of the girders above the travel lanes. Paint is in poor condition with extensive speckle rust and rust staining above the travel lanes.

2024 - Speckled/flaking rust and minor sections loss on beams and diaphragms above most westerly pier and center pier. Joint leakage is the suspected cause of this. Heavy speckled rust over travel lanes.

Substructure

NBI Item 60: 6

Concrete back wall at the SW corner has moderate cracking and active efflo. The West pier cap has extensive fine cracking with staining. Scattered moderate areas of delaminated/ cracked concrete on three of the pier caps. The remaining piers have only isolated very minor cracking.

2024 - The west pier cap has extensive map cracking, staining and efflorescence. Three spalls with exposed rebar found on 2nd most easterly pier cap. Easterly abutment has minor cracking.

NBI Item 62: N

| Inspector: | Kleinfelder,Kleinfelder | Structure Number: | 5782 |
|------------------|-------------------------|-------------------|-------------|
| Inspection Date: | 05/31/2024 | Facility Carried: | DINSMORE RD |

Channel

NBI Item 61: N

Other

Old safety walk rail has been retrofitted.

2024 - Excessive winter sand build up on approach rails. Eastern slope protection cracking and starting to fail.

Special Inspection

Monitoring

Pontis Notes

| Inspector: | Kleinfelder,Kleinfelder | Structure Number: | 5782 |
|------------------|-------------------------|-------------------|-------------|
| Inspection Date: | 05/31/2024 | Facility Carried: | DINSMORE RD |

| | Environment | Total Quantity | Units | Condition State 1 | Condition State 2 | Condition State 3 | Condition State 4 |
|--|-------------|-------------------|---------|----------------------|----------------------|----------------------|----------------------|
| 12-Reinforced Concrete Deck | 4 - Sev. | 10658 | sq. ft. | 0 | 10400 | 258 | 0 |
| 107-Steel Open Girder/Beam | 4 - Sev. | 1460 | ft. | 1300 | 140 | 20 | 0 |
| 515-Steel Protective Coating | | 1460 | sq. ft. | 0 | 830 | 330 | 300 |
| 205-Reinforced Concrete Column | 3 - Mod. | 15 | each | 0 | 15 | 0 | 0 |
| 215-Reinforced Concrete Abutment | 3 - Mod. | 58 | ft. | 0 | 53 | 5 | 0 |
| 234-Reinforced Concrete Pier Cap | 4 - Sev. | 146 | ft. | 0 | 90 | 46 | 10 |
| 301-Pourable Joint Seal | 4 - Sev. | 30 | ft. | 15 | 15 | 0 | 0 |
| 302-Compression Joint Seal | 4 - Sev. | 90 | ft. | 30 | 50 | 10 | 0 |
| 311-Movable Bearing | 3 - Mod. | 24 | each | 24 | 0 | 0 | 0 |
| 515-Steel Protective Coating | | 24 | sq. ft. | 0 | 20 | 4 | 0 |
| 313-Fixed Bearing | 3 - Mod. | 24 | each | 24 | 0 | 0 | 0 |
| 515-Steel Protective Coating | | 24 | sq. ft. | 0 | 20 | 4 | 0 |
| 330-Metal Bridge Railing | 4 - Sev. | 730 | ft. | 730 | 0 | 0 | 0 |
| 801-Beam End | 3 - Mod. | 48 | each | 48 | 0 | 0 | 0 |
| 515-Steel Protective Coating | | 48 | sq. ft. | 0 | 36 | 12 | 0 |
| 841-Asphalt Wearing Surface with Membrane | 4 - Sev. | 8833 | sq. ft. | 6133 | 2200 | 500 | 0 |
| 855-Slope Protection - Concrete | 3 - Mod. | 2400 | sq. ft. | 2050 | 300 | 50 | 0 |

| Inspector: | Kleinfelder, Kleinfelder | Structure Number: | 5782 |
|------------------|--------------------------|-------------------|-------------|
| Inspection Date: | 05/31/2024 | Facility Carried: | DINSMORE RD |

Over Limit Report

| Bridge #: Bridge Name: Owner: Co-Owner: Region: | 5782 DENSMORE ROAD / 01 - State Highway Ag N Not applicable 02 - Mid-Coast | | | | Town1: Town2: Maintainer: Co-Maintainer: | Sidney 01 - State Hi N Not applic | ighway Agency able |
|---|--|---|--|--|---|---|---|
| Vertical Clear | rance - Under | Left, | Center, and Ri | ght is based | on the direction of trav | el | |
| <u>Roadway - Hea</u> | ading North or East | Actual He | eights in Feet Center | t-Inches <u>Right</u> | | Posted | Date Measured: 10/05/2022 Deficient Sign |
| Main: INTER | STATE I-95 NB & SB | 15-10 | 16 - 0 | 16 - 4 | Ma | in - | |
| Other: | Ramps: | - | - | - | _ Oth _ Rai | | |
| | ading South or West STATE I-95 NB & SB Ramps: | Actual Hei <u>Left</u> 16 - 1 - - | ights in Feet- <u>Center</u> 15 - 7 - | Inches <u>Right</u> 15 - 1 - - | ∑Mai ∑Oth ∑Rar | er - | Date Measured: 10/05/2022 Deficient Sign |
| Vertical Clear | rance - Portal | Ro | badway: DIN | SMORE F | RD | | |
| Heading North | | | eights in Feel <u>Center</u> - | | : Por | <u>Posted</u> tal - | Date Measured: <u>Deficient Sign</u> |
| Heading South | or West | Actual Ho <u>Left</u> - | eights in Fee <u>Center</u> - | t-Inches <u>Right</u> - | : Po | <u>Posted</u> rtal - | Date Measured: <u>Deficient Sign</u> |
| Permitting | | Pointer | | | Red Flag Com | ments | |
| Heading Sc Left Ra Right Ra Portal No Portal Sc | • | 037181-BR 037182-BR | | | | | |
| | ridge Width: 24.2 ft dway Width: 28.0 ft | | | | | | |
| Check with Maine Always check 511 | eights are signed if less than 1 Turnpike Authority for load hei | | t 6 in | | | | |
| Load Restrict Posted Posted One T Posted for 4 a Operating Loa Permit Load F | Truck at aTime axle only ad Rating 1.2 | 7 | tons | axles axles | Date posted: | | |

| Inspector: | Kleinfelder,Kleinfelder | Structure Number: | 5782 | |
|------------------|----------------------------|----------------------|-------------|--|
| Inspection Date: | 05/31/2024 | Facility Carried: | DINSMORE RD | |
| | Highway Bridge Inspec a | ction Report xles | | |



PHOTO 1

Description View of bridge looking north



PHOTO 2

Description View of bridge looking northwest

Pictures



РНОТО 3

Description

View of bridge looking southeast



PHOTO 4

Description View of approach roadway looking west

Pictures



PHOTO 5

Description

View of approach roadway looking east



PHOTO 6

Description View of transverse cracking over eastern abutment

Pictures



PHOTO 7

Description

View of cracking over center span pier



PHOTO 8

Description View of transverse cracking over western abutment

Pictures



PHOTO 9

Description

View of eastern joint



PHOTO 10

Description

View of western joint

Highway Bridge Inspection Report

Pictures



PHOTO 11

Description

View of the ripping occurring on the western joint



PHOTO 12

Description

Typical view of bridge rail

Pictures



PHOTO 13

Description

Typical view of underside of deck



PHOTO 14

Description

View of spalls over southbound lane

Highway Bridge Inspection Report

Pictures



PHOTO 15

Description

View of delamination area on underside of deck on eastern span



PHOTO 16

Description View of spalls with exposed rebar on underside of deck on eastern span

Pictures



PHOTO 17

Description View of spalls with exposed rebar on underside of deck on eastern span



PHOTO 18

Description View of northern most beam and facia beam

Pictures



PHOTO 19

Description View of freckled rust and paint failure over southbound lane



PHOTO 20

Description Typical view of the underside of deck on eastern side

Highway Bridge Inspection Report

Pictures



PHOTO 21

Description

View of paint failure on northern beam over southbound lane



PHOTO 22

Description View of western most pier (#1) looking east

Pictures



PHOTO 23

Description

View of cracking and delamination on western most pier



PHOTO 24

Description View of cracking and efflorescence on southern corner of western pier

Pictures



PHOTO 25

Description

View of western pier looking west



PHOTO 26

Description View of pier 2 looking west

Pictures



PHOTO 27

Description

View of cracking on pier 3 cap



PHOTO 28 Description

View of pier 3 looking east

Pictures



PHOTO 29

Description

View of spalls with exposed rebar on pier 4 cap



PHOTO 30

Description View of exposed metal on the eastern side of pier 4



PHOTO 31

Description

View of heavy cracking and delamination on the most easterly pier (#5)



PHOTO 32

Description Closer view of heavy cracking and delamination on pier 1



PHOTO 33

Description

View of eastern abutment and bearing area



PHOTO 34

Description View of settling of slope protection on eastern side of bridge



PHOTO 35

Description View of winter sand build up

| Inspector: | Kleinfelder, Kleinfelder | Structure Number: | 5782 |
|------------------|--------------------------|-------------------|-------------|
| Inspection Date: | 05/31/2024 | Facility Carried: | DINSMORE RD |

Maintenance Work Items

Structure Number: 5782

Structure Name: DENSMORE ROAD / I-95 Owner: Kleinfelder, Kleinfelder

Town: 11210

| Туре | Work Item | Priority | Notes |
|--------------|------------------------|----------|---------------------------------|
| Capital | Paint | | |
| Maintenance | Rehab Substructure | | Rehab of Pier Caps under joints |
| Preservation | Seal Joint | | |
| Preservation | Other | | Apply Silane |
| Preservation | Coat Beam Ends | | |
| Preservation | Repair Wearing Surface | | mill and fill |
| Maintenance | Remove Debris | | winter sand removable |

| Inspector: | Kleinfelder,Kleinfelder | Structure Number: | 5782 |
|------------------|-------------------------|-------------------|-------------|
| Inspection Date: | 05/31/2024 | Facility Carried: | DINSMORE RD |

MaineDOT NBIS Bridge Safety Inspection JSA

| | Structure Number: 5782 |
|---|---|
| Inspector: Kleinfelder,Kleinfeld er | Structure Name: DENSMORE ROAD / I-95 |
| Team Lead: Michael Falla | Town: Sidney |
| Additional Team Members/Visitors: 1.) Rylan Norris 2.) 3.) 4.) 5.) Job being performed: | 6.) 7.) 8.) 9.) |
| Routine Bridge Inspection | |
| Potential Hazard: | <u>Controls:</u> |
| ✓ Exposure to traffic | ✓ Parked off road with strobe ✓ Less than 1 hour on bridge ✓ Wear standard reflective clothing and hard hat |
| Potential Hazard: | Spotter Traffic Control Crew <u>Controls:</u> |
| Steep slopes and uneven working areas (rip rap, mud, loose fill, etc) | ✓ Wear appropriate, prudent footwear ✓ Rope or fall protection |
| Potential Hazard: | <u>Controls:</u> |
| Chipped Concrete or Steel (hand tools only) | Wear appropriate, prudent eye/hand protection |
| Potential Hazard: | <u>Controls:</u> |
| ♂ 6' Vertical drops | Stay away from areas |
| Potential Hazard: | <u>Controls:</u> |
| Water Hazards Water depth under 1 foot Water depth 1 to 4 feet Water depth over 4 feet Water flow calm/slow moving Water flow visible/not rapid Water flow rapid with some short falls Tidal Water | Evaluate Water Hazard conditions Use/Wear appropriate PPE ✓ Buddy System |

٦

Γ

| Inspector: Inspection Date: | Kleinfelder,Kleinfelder 05/31/2024 | Structure Number: Facility Carried: | 5782 DINSMORE RD |
|--------------------------------|---------------------------------------|---|--|
| No water exists at the | Highway Bridge Insp | ection Report | |
| Potential Hazard: | | Controls: | |
| ✓ Insects, Poision Ivy | , or other environmental hazards | | nt and/or sunscreen propriate, prudent clothing |
| Potential Hazard: | | <u>Controls:</u> | |
| ✓ Lead paint and Avia | an excrement | of Wear gloves, do not | scrape |
| Potential Hazard: | | Controls: | |
| Heavy Manual Liftin | g | Ask for assistance ir lifting equipment | n donning dive gear, |
| Potential Hazard: | | <u>Controls:</u> | |
| DCS, Lung Expansi | ion | Ascend slowly, user (15' mark for 3 min.) | computers, Safety Stops |
| Potential Hazard: | | <u>Controls:</u> | |
| Entanglement U/W | | Use knife, Comm ge | ear |
| Potential Hazard: | | <u>Controls:</u> | |
| Boat Traffic | | Fly Dive Flag, user s | spotter, contact bridge |
| Potential Hazard: | | <u>Controls:</u> | |
| Cold Water | | Use adequate dry su for water temperatur | |
| Potential Hazard: | | <u>Controls:</u> | |
| Live Boating | | Keep track of divers | , avoid powering during |
| Other Potential Hazard | <u>ds:</u> | Other Cont | rols: |
| [| | | |
| | | 1 1 | |

| Inspector: Inspection Date: | Kleinfelder,Kleinfelder 05/31/2024 | Structure Number: Facility Carried: | 5782 DINSMORE RD |
|--------------------------------|---------------------------------------|--|------------------------|
| | Highway Bridge | Inspection Report | |
| | | | |
| | | | |
| | | | |
| Safety Equipment Req | uired: | | Emergency Action Plan: |
| √ Hard hat | ✓ Sunscreen | Throw Ring | 🔊 Call 911 |
| ✓ Vest | 🖋 First Aid | Throw Rope | 🖋 First Aid Kit |
| √ Glasses | 02 | Positioning Device | Fall Rescue Plan |
| √ Gloves | AED | | Water Rescue Plan |
| PFD | Comm Gear | | Dan 1-919-684-9111 |
| 🖋 Rain Gear | √ Cell Phone | | USCG 741-5465 |
| | Boat | | |
| Other Safety Equipment | nt: | Other Emergency Action | on Plan: |
| | | | |

I certify that the MaineDOT NBIS Bridge Safety Inspection JSA has been completed according to all proper procedures required by the Maine Department of Transportation.

| Inspector: | Kleinfelder,Kleinfelder | Structure Number: | 5782 |
|------------------|-------------------------|-------------------|-------------|
| Inspection Date: | 05/31/2024 | Facility Carried: | DINSMORE RD |

Bridge Components

| Bridge #: | 5782 | | Town1: | Sidney | | |
|--------------------------|------------------|--------------------------------|------------------------|--------------|---------------------------------|--|
| Bridge Name: | DENSMORE RO | | Town2: | | | |
| Owner: | 01 - State Highw | | Maintainer: | | lighway Agency | |
| Co-Owner: | N Not applicable | 9 | Co-Maintainer: | N Not applie | cable | |
| Region: | 02 - Mid-Coast | | | | | |
| Deck | | | | | | |
| | | Tupoo | | | | |
| Joint Seal Type/I | MFG: Joint | Types: | Joint HDR Ma | | <u>Rebar Type:</u> | |
| Emseal | | Finger Sliding | Concrete | Curtai | | |
| V Seal | | Asphaltic Plug Transflex | Delcrete | C Armor | | |
| Watson Bo | | Compression Open | Elastomeri | | | |
| Hot Rubbe Pour-in-Pla | | Modular Gland | LP Concre Phoscrete | te | | |
| DS Brown | | | Phosciele | | | |
| | | Waybo Crete | Flyciele | | | |
| Superstructure | 9 | | | | | |
| | Left Side | e Rail: | | Right Sig | de Rail: | |
| Material | Concrete | 🖋 Retrofit | Material | Concrete | ✓ Retrofit | |
| Shape | Rectangular | Safety Walk | Shape | Rectangular | Safety Walk | |
| Attached To | Curb | Pales | Attached To | Curb | Pales | |
| Number of Bars | 1 | Snow Fence | Number of Bars | 1 | Snow Fence | |
| Extra Height | Ν | | Extra Height | Ν | | |
| Bearing Type Qu | <u>iantity:</u> | Fatigue Prone Detail: | | | | |
| Disk | Elastomeric | Narrow Cover Plate - Sq End V | Velded | Narrow Cov | er Plate - Tapered End Welded | |
| Pot | Rocker | Narrow Cover Plate - Sq End v | | | er Plate - Tapered End w/o Weld | |
| Roller | Sliding Plate | Wide Cover Plate - Sq End We | lded | Longitudina | Stiffener - Welded with Radius | |
| Other: | | Wide Cover Plate - Sq End w/c | Weld | Longitudina | l Stiffener - Welded w/o Radius | |
| Pin Quant | ity | Lateral Connection Plate - Wel | ded | Hoan Detail | | |
| | nk Quantity | | | | | |
| Substructure | | | | | Other | |
| Pier Collars | | Retaining Wall Type: | | | Confined Space | |
| Abutment Col | | <u>Retaining wan type.</u> | | | Bridge Lighting | |
| Wood Piles | | | | | Cat Walk | |
| Steel Piles | | | | | Navigational Lighting | |
| Blocked Bridg | e | | | | Signs Attached | |
| | | | | | | |
| General Notes | General Notes | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |

| Inspector: | Kleinfelder,Kleinfelder | Structure Number: | 5782 |
|------------------|-------------------------|-------------------|-------------|
| Inspection Date: | 05/31/2024 | Facility Carried: | DINSMORE RD |

Bridge Preservation

| Bridge #: | 5782 | Town1: | Sidney |
|--------------|---------------------------|----------------|---------------------------|
| Bridge Name: | DENSMORE ROAD / I-95 | Town2: | |
| Owner: | 01 - State Highway Agency | Maintainer: | 01 - State Highway Agency |
| Co-Owner: | N Not applicable | Co-Maintainer: | N Not applicable |
| Region: | 02 - Mid-Coast | | |

| Deck | | | Common Preservation | |
|--|--|--|---------------------------------------|-------------------------------|
| NBI Deck Information: | | Wearing Surface: | Paint Information: | Anodes: |
| Deck Type Deck Protection | 1 - Concrete Cast-in-Place 0 - None | Type 6 - Bituminous Last Date | Type Last Date 1998 | Detached |
| Membrane Type 2 - Preformed Fabric | | Lifespan (Yrs) 25 Next Date Est. 25 Mill & Fill Date | Lifespan (Yrs) Next Date Est. 2023 | Replace |
| Superstructure | | | 1 | |
| <u>Beam Ends Paint:</u> Last Date | Bearings Paint: Last Date 2018 | Bearings Lubrication: Last Date 0 | <u>Concrete-Silane:</u> Last Date | <u>Washing:</u> √ Required |
| Next Date Est. | Next Date Est. 2 | Next Date Est. 2028 | Next Date Est. 1998 | UBIT |
| <u>Beam Ends Fluid Fi</u> Last Date | Im: <u>Bearings Fluid Film:</u> Last Date | Treatment: | Concrete-Linseed Last Date | |
| Next Date Est. | Next Date Est. 10 | Galvanized | Next Date Est. | |
| | | Metalized | Alkali-Silica reactivity | |
| Substructure | | | | |
| General Notes | | | | |
| | | | | |
| | | | | |
| | | | | |