



fff
Construction Schedule
Bar Harbor MaineDOT



Project No.:	19197.00															START ACTIVITY					
Week Ending:	6/8/2018															CPT ACTIVITY					
Resident:	Dale Mayo																				
Superintendent:	Scott Blanchard																				
	6/15					6/22					6/29					7/6					
WORK DESCRIPTION	M	T	W	T	F	M	T	W	T	F	M	T	W	T	F	M	T	W	T	F	COMMENTS
Drainage System																					
Duck Brook - Days Inn	X	X	X	X	X																
Days Inn - Bayview						X	X	X	X	X	X	X	X	X							
COA - Bayview	X	X	X	X	X	X	X	X	X	X	X	X	X	X	4	4	4	4	4	4	
															T	T	T	T	T	T	
Water System															H	H	H	H	H	H	
West St. - Highbrook	X	X	X	X	X	X	X	X	X	X	X	X	X	X							
															O	O	O	O	O	O	
Grade Slopes & Shoulders															F	F	F	F	F	F	
West St. - Eagle Lake Road	X	X	X	X	X	X	X														
Crooked Rd. - ANP Entrance								X	X	X	X	X	X	X	J	J	J	J	J	J	
															U	U	U	U	U	U	
Frames & Grates															L	L	L	L	L	L	
Crooked Rd. - ANP Entrance	X	X													Y	Y	Y	Y	Y	Y	
West St. - Eagle Lake Road			X	X																	
															H	H	H	H	H	H	
Curbing															O	O	O	O	O	O	
Crooked Rd. - ANP Entrance	X	X	X	X											L	L	L	L	L	L	
Eagle Lake Road					X										I	I	I	I	I	I	
															D	D	D	D	D	D	
Concrete Sidewalks															A	A	A	A	A	A	
West St. - Eagle Lake Road	X	X													Y	Y	Y	Y	Y	Y	
Fine Grade Walks															B	B	B	B	B	B	
Hulls Cove						X	X								R	R	R	R	R	R	
															E	E	E	E	E	E	
Place HMA															A	A	A	A	A	A	
Drives Crooked Rd. - ANP Entrance	X														K	K	K	K	K	K	
West St. - Eagle Lake Curb Patch							X	X													
Hulls Cove Walks & Curb Patch									X	X											