



Construction Schedule
Bar Harbor MaineDOT



Project No.:	19197.00	START ACTIVITY																											
Week Ending:	3/23/2018	CPT ACTIVITY																											
Resident:	Dale Mayo																												
Superintendent:	Scott Blanchard	3/30					4/6					4/13					4/20												
WORK DESCRIPTION	M	T	W	T	F	M	T	W	T	F	M	T	W	T	F	M	T	W	T	F	COMMENTS								
Water System																													
Days Inn	X	X			X	X	X																						
Sonogee Tie-In			X																										
Days Inn Tie-In				X			X	X																					
Darling/Ruger Hydrant & Services								X	X																				
Bluff Tie-In									X																				
West St. - Cottage St.						X	X	X	X	X	X	X	X	X	X														
Cottage St. - Eagle Lake Road																X	X	X	X	X						Eden St. Detour Week			
Drainage System																													
Cross Pipes Ocean Dr. - ANP Ent.						X	X	X	X	X																			
Sewer System																													
Crooked Rd. - Breakneck Rd.											X	X	X	X	X														



Construction Schedule
Bar Harbor MaineDOT



Project No.:	19197.00																			START ACTIVITY					
Week Ending:	3/23/2018																			CPT ACTIVITY					
Resident:	Dale Mayo																								
Superintendent:	Scott Blanchard				3/30					4/6					4/13					4/20					
WORK DESCRIPTION	M	T	W	T	F	M	T	W	T	F	M	T	W	T	F	M	T	W	T	F	COMMENTS				
Activity/Equipment/ Personnel																									
FairPoint Splicing																									
Crooked Road. - Eagle Lake Road	X	X	X	X	X																				
FairPoint Wreking Old System																									
West St. - Eagle Lake Road						X	X	X	X	X															
Crooked Road - ANP Entrance											X	X	X	X	X										
West St. - Duck Brook																X	X	X	X	X					
FairPoint Splicing																									
Eagle Lake Road						X	X	X	X	X															