



Work on the Sarah Mildred Long Bridge

Week of February 19, 2018

Throughout the project, MaineDOT has posted Cianbro's detailed, three-week work schedules. However, we will now also post a simplified version highlighting the one-week snapshot of work activity. We hope that those who are interested will find this general listing of work activity helpful.

COMPLETED

- With a spark of milder weather this week crews were able to complete:
- Protective coating on the Kittery approach vehicular curb
- Portsmouth barrier gate receiver hitch work
- Span guide repairs on the Kittery east tower above the roadway
- Lift span metalizing repairs

ONGOING OR WEATHER DEPENDENT

Roadway epoxy removal, point & patch, repairs, etc. - ongoing
Remaining Portsmouth approach protective coating on vehicle curb
Counterweight stop beam platform modifications - ongoing
Control House anti-graffiti coating – weather dependent
Touch-up paint on sheaves– weather dependent
Point & patch the towers – ongoing and weather-dependent
Touch-up and painting on lifting girder – ongoing
Final inspections and safety observations – ongoing