

CIANBRO

ACTIVITY DESCRIPTION	WEEK 0		WEEK 1							WEEK 2						WEEK 3							
	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat
	7/7/2017	7/8/2017	7/9/2017	7/10/2017	7/11/2017	7/12/2017	7/13/2017	7/14/2017	7/15/2017	7/16/2017	7/17/2017	7/18/2017	7/19/2017	7/20/2017	7/21/2017	7/22/2017	7/23/2017	7/24/2017	7/25/2017	7/26/2017	7/27/2017	7/28/2017	7/29/2017
ELECTRICAL																							
TEMP POWER WHEN NEEDED																							
LIFT SPAN MAINT LIGHT/RECEPT/WIRE/CONDUIT																							
PULL FEEDERS WIRE																							
WIRING MACHINERY DISCONNECTS AND LIMIT SW																							
STRIP SUBMARINE CABLES (PORTSMOUTH)																							
INSTALL SUBCABLE CABINETS (PORTSMOUTH)																							
STRIP SUBMARINE CABLES (KITTELY)																							
INSTALL SUBCABLE CABINETS (KITTELY)																							
OUTFIT PORTSMOUTH ELECTRICAL ROOM																							
RR CURBS																							
FORM RR CURBS	PLACE																	PLACE	PLACE				
INSTALL HANDRAIL																							
VEHICLE CURBS																							
FORM VEHICLE LIGHT BUMPOUTS / CURB					PLACE			PLACE				PLACE						PLACE					
PT9																							
PLACE ELECTRICAL ROOM APPROACH WALL	PLACE																						
FORM ELECTRICAL ROOM LIFT SPAN WALL																							
PLACE ELECTRICAL ROOM LIFT SPAN WALL								PLACE															
STRIP ELECTRICAL ROOM WALLS																							
INSTALL ELECTRICAL ROOM ROOF SHORING																							
FORM PE TOWER CIP BEAM																							
PLACE PE TOWER CIP BEAM										PLACE													
FORM PW TOWER CIP BEAM																							
PT10																							
FORM ELECTRICAL ROOM APPROACH WALL																							
PLACE ELECTRICAL ROOM APPROACH WALL								PLACE															
FORM ELECTRICAL ROOM LIFT SPAN WALL																							
LOADING KW CTWT BOX (NIGHT SHIFT)										N	N	N	N	N									
PATCH BARRIER GATE PLATFORM																							
GROUTING OPERATIONS																							
GROUT TOWER TENDONS KW (NIGHT SHIFT)				N	N	N																	
GROUT TOWER TENDONS KE (NIGHT SHIFT)							N	N		N	N												
CONTROL ROOM																							
TENSION PT BARS																							
REMOVE SHORING INSIDE CONTROL ROOM																							
INSTALL CONTROL ROOM CURTAIN WALL																							
LIFT SPAN ASSEMBLY																							
PREP FOR STEEL AMERICA (WELD BACKER BAR)																							
BACKERBAR REPAIR (BUILD STAGING)																							
WELD DECK JOINTS																							
TENSION BOLTS																							
LIFTING GIRDER PLATFORMS																							
INSTALL FAIRING																							
CTWT SHEAVES																							
TRIP SHEAVES	ARRIVE																						
INSTALL BEARINGS																							
PS12																							
BUILD SHORING WEST																							
BUILD SHORING EAST																							
FORM WINGS																							
INSTALL STRAND																							
CLEAN AND INSTALL WALERS / TIES																							
PLACE PIER 12												PLACE											
STRIP																							
TENSION GROUP 1+2																							

CIANBRO

ACTIVITY DESCRIPTION	WEEK 0		WEEK 1							WEEK 2						WEEK 3							
	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat
	7/7/2017	7/8/2017	7/9/2017	7/10/2017	7/11/2017	7/12/2017	7/13/2017	7/14/2017	7/15/2017	7/16/2017	7/17/2017	7/18/2017	7/19/2017	7/20/2017	7/21/2017	7/22/2017	7/23/2017	7/24/2017	7/25/2017	7/26/2017	7/27/2017	7/28/2017	7/29/2017
TENSION GROUP 3																							
STRIP FORMS																							
VEHICLE SEGMENT CLOSURES																							
VEHICLE CLOSURE CP-3V								PLACE															
NH VEHICLE SEGMENT ERECTION																							
ERECT SEGMENTS V7-14U/14D	D																						
DETENSION PS7 TEMPORARY PT		D																					
REMOVE PS7 FALSEWORK				D	D																		
INSTALL PT9 FALSEWORK				N	N																		
ERECT V7 ENDSpan SEGMENTS						D	D	D															
													D/N	D/N	D/N								
MAINE SEGMENT ERECTION																							
ERECT SEGMENT V15-9U																							
ERECT SEGMENT V15-8U																							
INSTALL PV15 FALSEWORK & BEARINGS																							
ERECT SEGMENT V15-PD/PU																							
ERECT SEGMENT V15-1D/1U																							
ALIGN PIER TABLE / FORM BEARINGS																							
GROUT V15 BEARINGS																							
ERECT SEGMENT V15-2D/2U																							
ERECT SEGMENT V15-3D/3U																							
ERECT SEGMENT V15-4D/4U																							
ERECT SEGMENT V15-5D/5U																							
ERECT SEGMENT V15-6U																							
DETENSION TEMPORARY PT BARS																							
REMOVE FALSWORK PR14																							
RAILROAD SEGMENT CLOSURES																							
RAILROAD CLOSURE CP-12R (PR14-2R)																							
FINGER REMOVAL																							
REMOVE FINGER 13																							
REMOVE FINGER 11																							
TRAFFIC CONTROL																							
MARKET STREET CROSSOVER																							
WESTWIND REINFORCING - CIP																							
TIE CURBS (AS NEEDED)																							
TIE RAILROAD CLOSURE 12R																							
PT9-TIE ELECTRICAL ROOM WALLS																							
PT10-TIE ELECTRICAL ROOM FLOOR																							
PT10-TIE ELECTRICAL ROOM APPROACH WALL																							
VEHICLE CLOSURE CP-3V																							
TIE PIER 12 DIAPHRAGM																							
ATLANTIC COAST DEMOLITION																							
CLEAN UP MATERIAL FROM BLAST																							
SHAW BROTHERS CONSTRUCTION																							
NH WATER LINE (WAITING ON DIRECTION FROM MDOT)																							
BACKFILL 1V ABUTMENT																							
BACKFILL 2V ABUTMENT																							