



SARAH MILDRED LONG BRIDGE REPLACEMENT

THREE WEEK SCHEDULE

Period: 02/25/2018 To 03/18/2018

SUPERVISOR	ACTIVITY DESCRIPTION	WEEK 0		WEEK 1						WEEK 2						WEEK 3								
		Fri 2/23/2018	Sat 2/24/2018	Sun 2/25/2018	Mon 2/26/2018	Tues 2/27/2018	Wed 2/28/2018	Thurs 3/1/2018	Fri 3/2/2018	Sat 3/3/2018	Sun 3/4/2018	Mon 3/5/2018	Tues 3/6/2018	Wed 3/7/2018	Thurs 3/8/2018	Fri 3/9/2018	Sat 3/10/2018	Sun 3/11/2018	Mon 3/12/2018	Tues 3/13/2018	Wed 3/14/2018	Thurs 3/15/2018	Fri 3/16/2018	Sat 3/17/2018
	ELECTRICAL																							
PETE V.	ELECTRICAL PUNCHLIST																							
PETE V.	GLEASON CABLE REEL - PENDING SHOP DRAWING APPROVAL																							
BLACK DOG	SUBMARINE CABLE - MOBILIZATION / CABLE ADJUSTMENTS																							
PETE V.	INSTALL ELECTRICAL ROOM UNIT HEATERS																							
	RAILROAD - NH																							
DAVE P.	PUNCHLIST																							
MDOT	INSPECTION																							
VENTURE CONSTRUCTION	INSTALL MEMBRANE - WEATHER PERMITTING																							
SHAW BROTHERS	SET BALLAST																							
	RAILROAD - ME																							
DAVE P.	PUNCHLIST																							
MDOT	INSPECTION																							
VENTURE CONSTRUCTION	INSTALL MEMBRANE - WEATHER PERMITTING																							
SHAW BROTHERS	SET BALLAST																							
	PORTSMOUTH APPROACH																							
TERRY D.	PUNCHLIST (BARRIER GATE TABS FRIDAY 2/23/2018)																							
MDOT	INSPECTION																							
	KITTERY APPROACH																							
DEREK P.	PUNCHLIST																							
MDOT	INSPECTION																							
UNISTRESS	SEGMENT REPAIRS																							
	PT9 & PT10																							
CHRIS A.	TOUCH UP PAINT (TEMP. DEPENDENT)																							
MARK M.	PUNCHLIST																							
MDOT	INSPECTION																							
CHARLIE N.	MACHINERY PUNCHLIST																							
CHARLIE N.	REPAIR KE DOWNSTREAM SPAN GUIDE TRACK (CLEAN AND GALV)																							
DAVE P.	BOTTOM FLANGE METALLAZING TOUCH-UP																							
CHARLIE N.	INSTALL MACHINERY GUARDS																							
GRANITE STATE GLASS	REPLACE CONTROL ROOM GLASS (PENDING RESOLUTION)																							
	GROUTING CREW																							
DEREK P.	PAINT WATERPROOFING GROUT CAPS ME RR (TEMP. DEPENDENT)																							
	TRESTLE REMOVAL																							
DANA W.	REMOVE KITTERY TRESTLE																							
KEVIN C.	REMOVE PORTSMOUTH TRESTLE																							
	BARGE WHARF CURB, RETAINING WALL, DOCK & BOAT RAMP																							
SEVERINO	DEMOB																							
RANSOM	FINAL CLASSIFICATION SAMPLE & ANALYSIS																							
WASTE MANAGEMENT	REVIEW/APPROVE WASTE PROFILE DOCUMENTS - PENDING FINAL REPORTS																							
CIANBRO	INSTALL RETAINING WALL, CURBS, & DOCK																							
SHAW BROTHERS	INSTALL BOAT RAMP - PENDING ENVIRONMENTAL REVIEW																							
	CONTRACT MODIFICATION WORK																							
CIANBRO/RANSOM/GOLDER	SOIL SAMPLING/ANALYSIS - FORCE ACCOUNT																							
MONADNOCK	NEGOTIATING CONTRACT FOR NHPA CCTV CAMERAS - PENDING MDOT APPROVAL																							
	<i>Work has been authorized to proceed by MDOT - Waiting for prevailing wage rates from Cianbro</i>																							
CHARLIE N.	CONTROL ROOM HANDRAIL - PENDING FABRICATION																							
MONADNOCK	PROCURE CAMERAS FOR NHPA CCTV																							
PALMER & SICARD	WATERLINE RELOCATION																							
TERRY D.	EXPANSION JOINT TROUGH EXTENSION																							
CHARLIE N.	COUNTERWEIGHT STOP BEAM PLATFORM MODIFICATIONS - FORCE ACCOUNT																							
NICK D.	INSTALL ADDED INFORMATION SIGN POST - PENDING MDOT DIRECTION																							
PETE V.	RELOCATE LIFT SPAN NAVIGATION LIGHT - PENDING FABRICATION OF REVISIONS																							
SHAW BROTHERS	PORT OF NH SOIL HANDLING / DISPOSAL - PENDING MDOT DIRECTION																							
	<i>MDOT has given direction to proceed by force account</i>																							