

RSU #1
Woolwich Elementary School
Design and Funding Approval
April 14, 2010

PROPOSED PROJECT SCHEDULE

<u>Activity</u>	<u>Date</u>
Site Approval by State Board of Education	September 2008 ✓
Concept Approval by State Board of Education	February 2009 ✓
Referendum Date	March 2009 ✓
Design Development Complete	November 2009 ✓
Construction Documents Complete/Final Review	March 2010 ✓
Design & Funding Approval by State Board of Education	April 2010
Project out to Bid	April 2010
Bid Opening	April 2010
Final Funding Approval by the Commissioner of Education	May 2010
*Bond Sale	Spring 2011
Substantial Completion	February 2012
Occupancy	April 2012

*Bond date contingent upon Legislative appropriation.

SQUARE FOOT SUMMARY

<u>Space Definition</u>	<u>State/Local</u>	<u>Local Only</u>	<u>Total</u>
New Construction	50,196	2,399	52,595
Renovation	14,086	0	14,086
Total	64,282	2,399	66,681