

## RSU #72

### Fryeburg Elementary School

Design & Funding Approval  
April 15, 2015

#### PROPOSED PROJECT SCHEDULE

<u>Activity</u>	<u>Phase 1</u>	<u>Date</u>
Site Approval by State Board of Education	-	June 12, 2013
Straw Poll	-	March 4, 2014
Concept Approval by State Board of Education	-	March 12, 2014
Referendum Date	-	June 10, 2014
Design Development Complete	-	December 2014
100% Construction Documents Complete	March 20, 2015	June 2015
Design & Funding Approval by State Board of Education	April 15, 2015	July 2015
Bid Opening	April 28, 2015	August 2015
Final Funding Approval by the Commissioner of Education	-	November 2015
*Dept. of Education Established Bond Date	-	Spring 2016
Substantial Completion	August 2016	June 2017
Occupancy	-	July 2017

*\*Bond date contingent upon Legislative appropriation.*

#### SQUARE FOOT SUMMARY

<u>Space Definition</u>	<u>State/Local</u>	<u>Local Only</u>	<u>Total</u>
New Construction (sf)	##	0	54,600 sf
Renovation (sf)	##	0	45,300 sf
<b>Total</b>	##	0	99,900 sf