



Operated by NEWSME Landfill Operations, LLC

MONTHLY STATUS REPORT

May 2021

Construction and operation activities:

- ❖ Continued placing waste in Cell 11 and Cell 12
- ❖ Performed normal site maintenance/cleanup as required
- ❖ Continued extending wells in the landfill as filling occurred
- ❖ Began installing Cell 12 Stage 3 landfill gas infrastructure
- ❖ Mobilization of equipment by Sargent Corporation in preparation for Cell 13 construction
- ❖ Erosion control measures installed in preparation for Cell 13 construction
- ❖ Installed west perimeter ditch/Cell 12 diversion berm
- ❖ Began stumping/grubbing/cutting subgrade for Cell 13 footprint and fence line
- ❖ Installed temporary 6" x 10" dual-contained leachate force main
- ❖ Seeded/mulched intermediate cover soils on top of the 2004 permitted footprint

Reports/Plans Submitted:

- ❖ April 2021 - monthly reports
 - ✓ Waste activity report
 - ✓ Overweight truck report
 - ✓ Odor complaint report
 - ✓ Host benefits summary
 - ✓ Monthly status report

(Monthly reports prepared and distributed to the State of Maine Bureau of General Services)

- ❖ Cell 13 baseline monitoring well logs/1st round monitoring results
- ❖ Cell 13 proposed compacted clay placement test pad program

License/permits/approvals applied for, received, or renewed:

- ❖ Applied for a minor revision of MEDEP License #S-020700-WD-BI-N to modify the OBW tonnage limit within the license
- ❖ Received condition compliance license #S-020700-WD-CL-C for Cell 13 construction

License/permits/application/report fees paid:

- ❖ Application fee for a minor revision to modify the OBW tonnage limit in MEDEP License #S-020700-WD-BI-N - \$1185.00

Volume of leachate transported for disposal:

- ❖ 1,062,860 Gallons

Landfill gas extracted for destruction through flares:

- ❖ 92,369,395 Cubic Feet

Quantity of wastes/other materials received at the landfill:

- ❖ 66,424.92 tons

Management of Coastal Resources of Maine LLC MSW Bypass:

- ❖ Please refer to Attachment A

Anticipated construction and operation activities next month:

- ❖ Continue placing waste in Cell 11 and Cell 12
- ❖ Perform normal site maintenance/cleanup as required
- ❖ Continue extending wells in the landfill as filling occurs
- ❖ Continue installing Cell 12 Stage 3 landfill gas infrastructure
- ❖ Completion of stumping/grubbing/cutting subgrade for Cell 13 footprint and fence line
- ❖ Begin installing Cell 13 underdrain system, groundwater level transducers and secondary liner system

Attachment A

**Compliance With BGS/NEWSME Monthly Reporting Requirement in the Last Sentence of
Condition 2A of Minor Revision #S-020700-WD-BP-M: Management of CRM Bypass
Calendar 2021**

Bypass Management Options:

- Transported by Pine Tree Waste Services to Penobscot Energy Recovery Company
- Transported by Pine Tree Waste Services to Juniper Ridge Landfill
- Transported by an MRC member municipality (e.g. from transfer station) to JRL
- Transported by a 3rd party (either commercial or residential MSW).

Commercial Waste Categories from 2021 CRM/Pine Tree Waste Supply Agreement:

- Category 1 Waste
- Category 2 Waste

	MSW Tons Bypassed by CRM						
	Commercial					Residential	
	Pine Tree Waste Services Commercial Waste				3rd Party	Residential	
	Category 1		Category 2			PTW	directly or 3rd party
	PERC	JRL	PERC	JRL	JRL	JRL	JRL
January	1212.7	1624.37	0	4938.79	0	0	0
February	1595.95	1153.34	0	4207.98	0	0	0
March	2370.54	970.21	1347.93	3892.59	0	0	0
April	104.08	3173.81	0	5167.97	173.00	1057.47	1915.79
May	941.63	2329.45	0	5165.92	0	0	0
June							
July							
August							
September							
October							
November							
December							