

**Maine Department of Transportation
Tabulation of Bids**

10/15/2025

Contract ID: 023022.10 **Counties:** HANCOCK
Letting Date: October 15, 2025 **District(s):** EASTERN REGION
Call Order: 3 **Project(s):** , 2722410
Contract Time: 07/15/26 COMPLETION DATE
Contract Description: TRENTON PRECAST BOX CULVERT, SUPPLY & DELIVERY

Maine Department of Transportation
A True Copy: _____
Title : _____
Attest: _____
Notary Public

Line No / Item ID Item Description Alt Set / Alt Member	Quantity and Units		(1) SUPERIOR CONCRETE LLC		(2) United Concrete Products			
			Unit Price	Ext Amount	Unit Price	Ext Amount	Unit Price	Ext Amount
SECTION: 1	INITIAL GROUP		Cat Alt Set:	Cat Alt Member:	LCC:			
0010 534.7104	(1)	(1)	216,600.00000	216,600.00	223,370.00000	223,370.00		
PRECAST STRUCTURAL CONCRETE - FABRICATION AND DELIVERY LUMP SUM PAYMENT, WIN 023022.10 TRENTON - 190 CUBIC YARDS	LS	LS						
0020 534.7104	(1)	(1)	183,000.00000	183,000.00	230,275.00000	230,275.00		
PRECAST STRUCTURAL CONCRETE - FABRICATION AND DELIVERY LUMP SUM PAYMENT, WIN 027224.10 INDUSTRY - 165 CUBIC YARDS	LS	LS						
Section Totals:				\$399,600.00		\$453,645.00		
Life Cycle Costs:								
Section Total with LCC:				\$399,600.00		\$453,645.00		
Contract Item Totals				\$399,600.00		\$453,645.00		
Contract Time Totals								
Contract Life Cycle Costs Totals				\$0.00		\$0.00		
Contract Grand Totals				\$399,600.00		\$453,645.00		

() indicates item is bid as Lump Sum

