

MaineDOT Construction Advertisement Schedule Status Report

This report was last refreshed on 04/28/2025.

The projects listed below consist of the current MaineDOT Construction Advertisement Plan and any projects that have been added to the schedule since the publication of the plan.

Dates and cost estimates are subject to change as projects become more fully developed.

This report will be updated each Monday. Questions about specific projects should be directed to the Program Manager listed below.

[Click here to view the current Construction Advertisement Plan](#)

Bridge Construction

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Advertised On Time	BAR HARBOR, CROMWELL BROOK #3 BRIDGE #0452 Project Identification No: 026574.00 Description: Cromwell Brook #3 Bridge (#0452) over Cromwell Brook. Located 0.03 of a mile north of White Spruce Road. Total Project Estimate: \$3,285,000 Program Manager: Wayne Frankhauser Phone: 624-3490	01/08/25	01/08/25	01/08/25
Advertised On Time	WHITEFIELD, JEWETT BRIDGE #5460 Project Identification No: 026158.00 Description: Jewett Bridge (#5460) over Albee Stream. Located 0.24 of a mile west of Townhouse Road. Total Project Estimate: \$932,000 Program Manager: Wayne Frankhauser Phone: 624-3490	01/08/25	01/08/25	01/08/25
Advertised On Time	FORT FAIRFIELD, PUDDLE DOCK BRIDGE #2691 Project Identification No: 025453.00 Description: Puddle Dock Bridge (#2691) over Pattie Brook. Located 0.02 of a mile north of Dorsey Road. Total Project Estimate: \$4,512,000 Program Manager: Wayne Frankhauser Phone: 624-3490	01/29/25	01/29/25	02/05/25
Advertised On Time	CHARLOTTE, ROUND POND BRIDGE #3787 Project Identification No: 026105.00 Description: Round Pond Bridge (#3787) over Round Pond Outlet. Located 1.10 miles northeast of Ayers Junction Road. Total Project Estimate: \$3,691,000 Program Manager: Wayne Frankhauser Phone: 624-3490	02/19/25	02/19/25	02/19/25
Advertised On Time	WASHINGTON, FARRAR BRIDGE #3929 Project Identification No: 026168.00	02/19/25	03/05/25	03/05/25

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Description: Farrar Bridge (#3929) over Jackson Stream. Located 0.51 of a mile west of Vanner Road. Total Project Estimate: \$1,260,000 Program Manager: Wayne Frankhauser Phone: 624-3490			
Advertised On Time	LITCHFIELD, MAXWELL BRIDGE #2524 Project Identification No: 028246.00 Description: Maxwell Bridge (#2524) over Maxwell Brook. Located 0.42 of a mile west of Upper Pond Road. Total Project Estimate: \$1,419,000 Program Manager: Wayne Frankhauser Phone: 624-3490	04/09/25	04/30/25	04/23/25
Delayed	CODYVILLE TWP., LITTLE TOMAH BRIDGE #2472 Project Identification No: 025387.00 Description: Little Tomah Bridge (#2472) over Little Tomah Stream. Located 1.80 miles southwest of Todd Farm Road. Total Project Estimate: \$4,235,000 Program Manager: Wayne Frankhauser Phone: 624-3490	04/16/25	05/21/25	
Advertised On Time	CAMDEN BIKE/PED BRIDGE Project Identification No: 025095.01 Description: Rawson Avenue Pedestrian Bridge over Megunticook River. Located 0.05 of a mile southwest of Washington Street. Delivery is controlled by the local project administrator. Total Project Estimate: \$500,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	05/07/25	05/07/25	01/10/25
On Time	CUMBERLAND, TUTTLE ROAD / I295 BRIDGE #5801 Project Identification No: 025161.00 Description: Tuttle Road / I-295 Bridge (#5801) over Interstate 295 and Route 1 and MCRR. Located 1.64 miles north of the Falmouth town line. Total Project Estimate: \$20,612,000 Program Manager: Wayne Frankhauser Phone: 624-3490	05/21/25	05/21/25	
On Time	CUMBERLAND-YARMOUTH, ROUTE 1/ I-295 BRIDGE #5804 Project Identification No: 022382.00 Description: Route 1/ I-295 Bridge (#5804) over Interstate 295. Located 0.04 of a mile north of Interstate 295 northbound Exit 15. Total Project Estimate: \$23,148,000	05/28/25	05/28/25	

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Program Manager: Wayne Frankhauser Phone: 624-3490			
On Time	KENNEBUNK-ARUNDEL, DAYS MILLS BRIDGE #2221 Project Identification No: 026226.00 Description: Days Mill Bridge (#2221) over Kennebunk River. Located 0.02 of a mile north of Days Mills Road. Total Project Estimate: \$3,990,000 Program Manager: Wayne Frankhauser Phone: 624-3490	06/18/25	06/18/25	
Delayed	CHARLOTTE, MOOSEHORN BRIDGE #3332 Project Identification No: 021686.10 Description: Moosehorn Bridge (#3332) over Cranberry Creek. Located 0.17 of a mile west of Goodell Road. Total Project Estimate: \$2,800,000 Program Manager: Wayne Frankhauser Phone: 624-3490	07/09/25	08/20/25	
On Time	NEWCASTLE, MEADOW BROOK BRIDGE #2535 Project Identification No: 025449.00 Description: Meadow Brook Bridge (#2535) over Deer Meadow Brook. Located 4.09 miles west of Bunker Hill Road. Total Project Estimate: \$1,505,000 Program Manager: Wayne Frankhauser Phone: 624-3490	09/10/25	09/10/25	
On Time	DOVER FOXCROFT, DOVER BRIDGE #5118 Project Identification No: 023120.00 Description: Dover Bridge (#5118) over Piscataquis River. Located 0.04 of a mile east of River Street. This project is using Congressionally Directed Spending. Total Project Estimate: \$9,830,000 Program Manager: Wayne Frankhauser Phone: 624-3490	09/17/25	09/17/25	
On Time	PERRY, SMELT BROOK BRIDGE #2774 Project Identification No: 026630.07 Description: Smelt Brook Bridge (#2774) over Smelt Brook. Located 0.10 of a mile west of Thompson Store Road. FHWA INFRA Grant recipient. Total Project Estimate: \$5,550,000 Program Manager: Wayne Frankhauser Phone: 624-3490	09/24/25	09/24/25	
On Time	ROBBINSTON, MILL COVE NEW BRIDGE #6205 Project Identification No: 026630.06	09/24/25	09/24/25	

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Description: Mill Cove New Bridge (#6205) over Mill Cove. Located 0.08 of a mile north of Ridge Road. FHWA INFRA Grant recipient. Total Project Estimate: \$6,100,000 Program Manager: Wayne Frankhauser Phone: 624-3490			
On Time	SIDNEY - WATERVILLE, I-95 BRIDGES Project Identification No: 029486.00 Description: Interstate 95 Bridges. Bridge Investment Program (BIP) Grant recipient. Total Project Estimate: \$87,074,000 Program Manager: Wayne Frankhauser Phone: 624-3490	09/30/25	09/30/25	
On Time	HOLLIS, SALMON FALLS BRIDGE #3708 Project Identification No: 023643.00 Description: Salmon Falls Bridge (#3708) over Saco River. Located on the Hollis-Buxton town line. Total Project Estimate: \$10,435,000 Program Manager: Wayne Frankhauser Phone: 624-3490	10/22/25	10/22/25	
On Time	BOWDOIN, LEWIS BRIDGE #5396 Project Identification No: 026160.00 Description: Lewis Bridge (#5396) over West Cathance Stream. Located 0.41 of a mile west of Deer Run Road. Total Project Estimate: \$1,745,000 Program Manager: Wayne Frankhauser Phone: 624-3490	10/29/25	10/29/25	
On Time	ARGYLE TWP, HEMLOCK STREAM BRIDGE #3735 Project Identification No: 021687.00 Description: Hemlock Stream Bridge (#3735) over Hemlock Stream. Located 2.22 miles north of Argyle Road. Total Project Estimate: \$3,854,000 Program Manager: Wayne Frankhauser Phone: 624-3490	11/05/25	11/05/25	
On Time	DIXMONT, CROCKER BROOK BRIDGE #5424 Project Identification No: 026097.00 Description: Crocker Brook Bridge (#5424) over Crocker Brook. Located 0.40 of a mile east of Troy town line. Total Project Estimate: \$2,380,000 Program Manager: Wayne Frankhauser Phone: 624-3490	11/05/25	09/24/25	
On Time	MARIAVILLE, TANNERY BRIDGE #3511 Project Identification No: 026107.00	11/12/25	11/12/25	

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Description: Tannery Bridge (#3511) over Tannery Brook. Located 0.16 of a mile north of Olive Carr Road. Total Project Estimate: \$3,915,000 Program Manager: Wayne Frankhauser Phone: 624-3490			
On Time	TURNER, TURNER CENTER BRIDGE #3886 Project Identification No: 025309.00 Description: Turner Center Bridge (#3886) over the Nezinscot River. Located 0.07 of a mile west of Lower Street. Total Project Estimate: \$7,630,000 Program Manager: Wayne Frankhauser Phone: 624-3490	11/12/25	11/12/25	
On Time	BANGOR, EXIT 187 DDI HOGAN ROAD/ I-95 BRIDGE #5823 Project Identification No: 018595.11 Description: Construction of diverging diamond interchange on Hogan Road/ Interstate 95 Exit 187 and Hogan Road/ I-95 Bridge (#5823) over Interstate 95. Located 0.26 of a mile north of Haskell Road. FHWA RAISE Grant recipient. Total Project Estimate: \$60,000,000 Program Manager: Brad Foley Phone: 624-3480	11/19/25	11/19/25	
On Time	MONMOUTH, BAILEY FLAT BRIDGE #3671 Project Identification No: 026156.00 Description: Bailey Flat Bridge (#3671) over Mud Mills Stream. Located 0.73 of a mile north of Gilman Road. Total Project Estimate: \$1,735,000 Program Manager: Wayne Frankhauser Phone: 624-3490	11/19/25	11/19/25	
On Time	MONMOUTH, WAGGON BRIDGE #0487 Project Identification No: 026234.00 Description: Waggon Bridge (#0487) over Wilson Stream. Located 0.13 of a mile south of Hansons Wood Road. Total Project Estimate: \$2,910,000 Program Manager: Wayne Frankhauser Phone: 624-3490	11/19/25	11/19/25	
On Time	BRIDGTON, CORNSHOP BRIDGE #0318 Project Identification No: 026236.00 Description: Cornshop Bridge (#0318) over Stevens Brook. Located 0.20 of a mile west of Main Street. Total Project Estimate: \$3,214,000	11/26/25	11/26/25	

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Program Manager: Wayne Frankhauser Phone: 624-3490			
On Time	CUMBERLAND, NOYES BRIDGE #5932 Project Identification No: 026180.00 Description: Noyes Bridge (#5932) over Mill Brook. Located 0.18 of a mile north of Cross Road. Total Project Estimate: \$2,425,000 Program Manager: Wayne Frankhauser Phone: 624-3490	11/26/25	11/26/25	
On Time	BROWNFIELD MERRILLS CORNER BRIDGE #0714 Project Identification No: 027530.00 Description: Merrills Corner Bridge (#0714) over Shepards River. Located 0.07 of a mile south of Hampshire Road. Total Project Estimate: \$2,185,000 Program Manager: Wayne Frankhauser Phone: 624-3490	12/03/25	12/03/25	
On Time	WESLEY, BEAVER DAM BRIDGE #2061 Project Identification No: 027838.01 Description: Beaver Dam Bridge (#2061) over Beaver Dam Brook. Located 0.30 of a mile south of T26 ED BPP. FHWA Culvert Grant Recipient. Total Project Estimate: \$3,700,000 Program Manager: Wayne Frankhauser Phone: 624-3490	12/03/25	12/03/25	
On Time	WESLEY, BIG NEW STREAM #6289 Project Identification No: 027838.02 Description: Big New Stream (#6289) over East Branch New Stream. Located 0.10 of a mile west of New Stream Lane. FHWA Culvert Grant Recipient. Total Project Estimate: \$2,838,000 Program Manager: Wayne Frankhauser Phone: 624-3490	12/03/25	12/03/25	
On Time	LEWISTON, HART'S RIVER ROAD BRIDGE #0093 Project Identification No: 027230.00 Description: Hart's River Road Bridge (#0093) over Hart's Brook. Located 0.15 of a mile north of Interstate 95. Total Project Estimate: \$2,355,000 Program Manager: Wayne Frankhauser Phone: 624-3490	12/10/25	12/10/25	
On Time	PROSPECT, COLSON BRIDGE #2168 Project Identification No: 025541.00 Description: Colson Bridge (#2168) over Colson Stream. Located 0.38 of a mile north of Hawes Bridge Road. Total Project Estimate: \$5,900,000	12/10/25	12/10/25	

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Program Manager: Wayne Frankhauser Phone: 624-3490			
On Time	VAN BUREN, ST. MARY'S BRIDGE #5309 Project Identification No: 026083.00 Description: St. Mary's Bridge (#5309) over Violette Brook. Located 0.03 of a mile north of St. Mary's Brook Road. Total Project Estimate: \$3,310,000 Program Manager: Wayne Frankhauser Phone: 624-3490	12/10/25	12/10/25	
On Time	EAST MACHIAS, CHASE MILLS BRIDGE #5465 Project Identification No: 025529.00 Description: Chase Mills Bridge (#5465) over Gardiner Lake Outlet. Located 0.03 of a mile north of Lakeside Road. Total Project Estimate: \$2,625,000 Program Manager: Wayne Frankhauser Phone: 624-3490	12/17/25	12/17/25	
On Time	LEWISTON, STETSON BROOK BRIDGE #0091 Project Identification No: 027232.00 Description: Stetson Brook Bridge (#0091) over Stetson Brook. Located 0.20 of a mile north of Old Farm Road. Total Project Estimate: \$1,905,000 Program Manager: Wayne Frankhauser Phone: 624-3490	12/17/25	12/17/25	
On Time	PRESQUE ISLE, PHAIR CROSSING BRIDGE #3259 Project Identification No: 026434.00 Description: Phair Crossing Bridge (#3259) over B&A Railroad. Located 0.68 of a mile east of Egypt Road. Total Project Estimate: \$6,470,000 Program Manager: Wayne Frankhauser Phone: 624-3490	12/17/25	12/17/25	
On Time	SABATTUS, SABATTUS RIVER BRIDGE #5393 Project Identification No: 026184.00 Description: Sabattus River Bridge (#5393) over Sabattus River. Located 0.14 of a mile northeast of Main Street. Total Project Estimate: \$3,865,000 Program Manager: Wayne Frankhauser Phone: 624-3490	12/17/25	12/17/25	
On Time	PITTSFIELD, FARNHAM BRIDGE #2274 Project Identification No: 026109.00 Description: Farnham Bridge (#2274) over Farnham Brook. Located 0.12 of a mile north of Webb Road. Total Project Estimate: \$1,465,000 Program Manager: Wayne Frankhauser	12/31/25	12/31/25	

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Phone: 624-3490			
On Time	PITTSFIELD, OSBORNE BRIDGE #2634 Project Identification No: 026111.00 Description: Osborne Bridge (#2634) over Farnham Brook. Located 0.18 of a mile north of Webb Road. Total Project Estimate: \$1,315,000 Program Manager: Wayne Frankhauser Phone: 624-3490	12/31/25	12/31/25	

Bridges Other

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Advertised On Time	BELFAST, VETERANS MEMORIAL BRIDGE #5750 Project Identification No: 025295.00 Description: Veterans Memorial Bridge (#5750) over the Passagassawaukeag River. Located 0.27 of a mile east of High Street. Total Project Estimate: \$393,000 Program Manager: Wayne Frankhauser Phone: 624-3490	01/15/25	02/05/25	02/12/25
Advertised On Time	PENOBSCOT NARROWS BRIDGE & OBSERVATORY - SAFETY FENCE PROJECT Project Identification No: 027778.00 Description: Penobscot Narrows Bridge & Observatory (#6421) over the Penobscot River. Located on the Prospect-Verona town line. Total Project Estimate: \$1,816,000 Program Manager: Wayne Frankhauser Phone: 624-3490	02/19/25	01/22/25	01/22/25
Advertised On Time	BELFAST, ROUTE US 1/ROUTE 3 BRIDGE #1378 Project Identification No: 027092.00 Description: Route US 1/Route 3 Bridge (#1378) over Route 3. Located 0.39 of a mile north of Route 52. Total Project Estimate: \$77,000 Program Manager: Wayne Frankhauser Phone: 624-3490	03/19/25	03/12/25	03/12/25
Advertised On Time	ETNA, WEST ETNA ROAD/I95 BRIDGE #5961 Project Identification No: 028390.00 Description: West Etna Road/I95 Bridge (#5961) over Interstate 95 southbound and northbound. Located 0.61 of a mile north of Route 69. Total Project Estimate: \$565,000 Program Manager: Wayne Frankhauser Phone: 624-3490	03/19/25	03/12/25	03/12/25
Advertised On Time	FAIRFIELD, INTERSTATE 95/ M C RR BRIDGE #5999 Project Identification No: 023192.10 Description: I-95/ MCRR Bridge (#5999) over Lower Kennebec River. Located 0.10 of a mile east of Interstate 95 northbound Exit 133. Total Project Estimate: \$513,000 Program Manager: Wayne Frankhauser Phone: 624-3490	03/19/25	03/12/25	03/12/25
Advertised On Time	FALMOUTH, I295 SB / PRESUMPSCOT RIVER BRIDGE #1505 Project Identification No: 026902.00	03/19/25	03/12/25	03/12/25

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Description: I-295 SB/Presumpscot River Bridge (#1505) over Presumpscot River. Located 0.79 of a mile west of Lunt Road. Total Project Estimate: \$528,000 Program Manager: Wayne Frankhauser Phone: 624-3490			
Advertised On Time	GRAY, SWEETSER BRIDGE #5781 Project Identification No: 028408.00 Description: Sweetser Bridge (#5781) over Royal River. Located 0.39 of a mile west of Town Farm Road. Total Project Estimate: \$201,000 Program Manager: Wayne Frankhauser Phone: 624-3490	03/19/25	03/12/25	03/12/25
Advertised On Time	LEWISTON, INTERCHANGE/ROUTE 196 BRIDGE #0060 Project Identification No: 027094.00 Description: Interchange/Route 196 Bridge (#0060) over Route 196. Located 0.15 of a mile south of Route 196. Total Project Estimate: \$395,000 Program Manager: Wayne Frankhauser Phone: 624-3490	03/19/25	03/12/25	03/12/25
Advertised On Time	LITCHFIELD, THOROUGHFARE BRIDGE #3925 Project Identification No: 027268.00 Description: Thoroughfare Bridge (#3925) over Pleasant Road. Located on the Litchfield-Richmond town line. Total Project Estimate: \$162,000 Program Manager: Wayne Frankhauser Phone: 624-3490	03/19/25	03/12/25	03/12/25
Advertised On Time	NEWBURGH, ROUTE 69/I95 BRIDGE #5967 Project Identification No: 028394.00 Description: Route 69/I95 Bridge (#5967) over Interstate 95 southbound and northbound. Located 0.15 of a mile north of Murray Road. Total Project Estimate: \$645,000 Program Manager: Wayne Frankhauser Phone: 624-3490	03/19/25	03/12/25	03/12/25
Advertised On Time	WARREN, ST. GEORGE RIVER BRIDGE #5654 Project Identification No: 027090.00 Description: St. George River Bridge (#5654) over Saint George River. Located 0.31 of a mile west of Route 131. Total Project Estimate: \$555,000 Program Manager: Wayne Frankhauser Phone: 624-3490	03/19/25	03/12/25	03/12/25

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Advertised On Time	WATERFORD, HORRS BRIDGE #5192 Project Identification No: 028400.00 Description: Horrs Bridge (#5192) over Crooked River. Located 0.06 of a mile northwest of Route 118. Total Project Estimate: \$144,000 Program Manager: Wayne Frankhauser Phone: 624-3490	03/19/25	03/12/25	03/12/25
Advertised On Time	CASCO ,ROUTE 302 / CROOKED RIVER #2200 Project Identification No: 026228.00 Description: Route 302/Crooked River Bridge (#2200) over Crooked River. Located 0.16 of a mile northwest of Hillside Avenue. Total Project Estimate: \$1,020,000 Program Manager: Wayne Frankhauser Phone: 624-3490	03/26/25	04/09/25	04/09/25
Advertised On Time	REGION 2 AND 3 BRIDGES #3389, #3106, #1141, #6374, #1522, #1523, #2615, #3667 Project Identification No: 026898.00 Description: Region 2 and Region 3 bridges (#3389, #3106, #1141, #6374, #1522, #1523, #2615, #3667). Total Project Estimate: \$1,332,000 Program Manager: Wayne Frankhauser Phone: 624-3490	03/26/25	03/12/25	03/12/25
Advertised On Time	ISLAND FALLS, I95SB/B&A RR AND PATTEN ROAD BRIDGE #6176 Project Identification No: 026081.00 Description: I-95 SB/B&ARR and Patten Road Bridge (#6176) over Patten Road. Located 0.49 of a mile north of Crystal Road. Total Project Estimate: \$430,000 Program Manager: Wayne Frankhauser Phone: 624-3490	03/27/25	03/12/25	03/12/25
On Time	GORHAM - WINDHAM, GREAT FALLS #1 (LONG) BRIDGE #6210, WINDHAM GREAT FALLS #2 BRIDGE 1529 Project Identification No: 027070.00 Description: Great Falls #1 (Long) Bridge (#6210) over the Presumpscot River. Located 0.04 of a mile east of the Gorham town line. Great Falls #2 Bridge (#1529) over the Presumpscot River. Located on the Gorham-Windham town line. Total Project Estimate: \$818,000 Program Manager: Wayne Frankhauser Phone: 624-3490	04/23/25	05/14/25	
On Time	BASS HARBOR #6339 AND SWANS ISLAND #6349 Project Identification No: 026962.10	05/21/25	05/21/25	

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Description: Upgrade Transfer bridges to Bass Harbor Bridge (#6339) and Swans Island Bridge (#6349). Total Project Estimate: \$3,190,000 Program Manager: Jeffrey Tweedie Phone: 624-3420			
On Time	CAPE ELIZABETH, SPURWINK BRIDGE #2796 Project Identification No: 028406.00 Description: Spurwink Bridge (#2796) over Spurwink River. Located 0.34 of a mile northwest of Spurwink Avenue. Total Project Estimate: \$470,000 Program Manager: Wayne Frankhauser Phone: 624-3490	05/26/25	05/29/25	
On Time	STATEWIDE, INTERSTATE BRIDGE JOINTS PRESERVATION - PAVING SYNERGIES Project Identification No: 028530.00 Description: Identification of bridge joint replacement needs. Total Project Estimate: \$10,000,000 Program Manager: Wayne Frankhauser Phone: 624-3490	05/28/25	05/28/25	
On Time	MECHANIC FALLS, MECHANIC FALLS BRIDGE #2540 Project Identification No: 027078.00 Description: Mechanic Falls Bridge (#2540) over the Little Androscoggin River. Located 0.08 of a mile northwest of Elm Street. Total Project Estimate: \$1,370,000 Program Manager: Wayne Frankhauser Phone: 624-3490	06/11/25	06/11/25	
On Time	MECHANIC FALLS-MINOT, POTTLE BRIDGE #2977 Project Identification No: 028410.00 Description: Pottle Bridge (#2977) over Bog Brook. Located 0.18 of a mile north of Bucknam Road. Total Project Estimate: \$510,000 Program Manager: Wayne Frankhauser Phone: 624-3490	06/11/25	06/11/25	
On Time	FERRY SERVICE TRANSFER BRIDGES CAPITAL REHAB Project Identification No: 028012.00 Description: Ferry Service Transfer Bridges - Apron hinge replacement bridges (#6349, #6339, #6343, #6342, #6344, #6351, #6341, #6473). Total Project Estimate: \$700,000 Program Manager: Jeffrey Tweedie	06/25/25	06/25/25	

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Phone: 624-3420			
On Time	SCARBOROUGH, PLEASANT AVENUE CROSSING BRIDGE #3911 Project Identification No: 026186.00 Description: Pleasant Avenue Crossing Bridge (#3911) over B&M Railroad. Located 0.09 of a mile north of Rigby Road. Total Project Estimate: \$301,000 Program Manager: Wayne Frankhauser Phone: 624-3490	06/25/25	06/25/25	
On Time	VANCEBORO, INTERNATIONAL BRIDGE #2401 Project Identification No: 026224.00 Description: International Bridge (#2401) over Saint Croix River. Located 0.04 of a mile east of Water Street. Total Project Estimate: \$1,815,000 Program Manager: Wayne Frankhauser Phone: 624-3490	11/19/25	11/19/25	

Highway Construction

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Advertised On Time	ALFRED, ROUTE 202 Project Identification No: 025459.00 Description: Beginning 0.04 of a mile north of Mulberry Lane and extending north 0.25 of a mile. Total Project Estimate: \$2,163,000 Program Manager: Brad Foley Phone: 624-3480	02/05/25	02/05/25	02/05/25
Advertised On Time	NEWPORT, ROUTE 2 Project Identification No: 023689.00 Description: Beginning 0.04 of a mile east of Lovely Drive and extending east 0.22 of a mile. This project is using Congressionally Directed Spending. Total Project Estimate: \$9,255,000 Program Manager: Brad Foley Phone: 624-3480	02/05/25	02/05/25	02/05/25
Advertised On Time	ELLSWORTH, ROUTE 1 Project Identification No: 025271.00 Description: Located at the intersection of Route 1 and Route 172. Total Project Estimate: \$538,000 Program Manager: Brad Foley Phone: 624-3480	02/12/25	02/12/25	02/12/25
Advertised On Time	DAMARISCOTTA, ROUTE 1, BELVEDERE ROAD Project Identification No: 026019.00 Description: Located at the intersection of Route 1 and Belvedere Road. Total Project Estimate: \$4,287,000 Program Manager: Brad Foley Phone: 624-3480	02/26/25	02/26/25	02/26/25
On Time	LEBANON, ROUTE 202 Project Identification No: 026288.00 Description: Located at the intersection of Route 202, Center Street and Long Swamp Road. Total Project Estimate: \$2,590,000 Program Manager: Brad Foley Phone: 624-3480	06/13/25	06/13/25	
On Time	LIVERMORE FALLS, ROUTE 17 Project Identification No: 022643.00 Description: Beginning at the intersection of Route 133 and extending north 1.11 miles to Route 4. Includes 0.21 of a mile on Depot Street, Pleasant Street and Church Street, This project is using Congressionally Directed Spending. Total Project Estimate: \$11,611,000	09/10/25	09/10/25	

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Program Manager: Brad Foley Phone: 624-3480			
On Time	LYMAN, ROUTE 111 Project Identification No: 026282.00 Description: Located at the intersection of Route 111 and Day Road. Total Project Estimate: \$2,210,000 Program Manager: Brad Foley Phone: 624-3480	09/19/25	09/19/25	
On Time	AUGUSTA, ROUTE 202, 201, 201S Project Identification No: 025751.00 Description: Beginning at Route 105 and extending north 0.64 of a mile on Route 201. Beginning at Route 201 and extending east 0.08 of a mile on Route 202. Including exits on the rotary. This project is using Congressionally Directed Spending. Total Project Estimate: \$11,275,000 Program Manager: Brad Foley Phone: 624-3480	09/24/25	09/24/25	
On Time	PRESQUE ISLE, SECTION I Project Identification No: 006462.92 Description: Beginning at Route 1 and extending north 5.83 miles to the Conant Road. FHWA INFRA Grant recipient Total Project Estimate: \$84,224,000 Program Manager: Brad Foley Phone: 624-3480	10/06/25	09/17/25	
On Time	YORK, ROUTE 1A. PHASE 1 Project Identification No: 021651.00 Description: Beginning 0.04 of a mile south of Lindsay Road extending north 0.15 of a mile then northeast 0.17 of a mile on Long Sands Road. Also includes 0.29 of a mile of Route 1A from intersection to Moulton Lane; construction in WIN 21651.01. KACTS Sponsored. Delivery is controlled by the local project administrator. Total Project Estimate: \$4,310,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	11/19/25	11/19/25	
On Time	AUGUSTA, ROUTE 201 Project Identification No: 025273.00 Description: Located at the intersection of Route 201 and Gage Street. Total Project Estimate: \$1,635,000 Program Manager: Brad Foley Phone: 624-3480	12/01/25	09/24/25	

Highway Light Capital Paving

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Advertised On Time	LEVANT AREA LCP 2025 Project Identification No: 027814.00 Description: Levant Area LCP 2025 Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	02/19/25	02/19/25	02/19/25
Advertised On Time	ALBION AREA LCP 2025 Project Identification No: 027800.00 Description: Albion Area LCP 2025 Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	02/19/25	02/19/25	02/19/25
Advertised On Time	ANDOVER-RUMFORD, ROUTE 120, 2025 LCP Project Identification No: 028950.00 Description: Beginning at Route 5 and extending southeast 14.08 miles. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	02/19/25	02/19/25	02/19/25
Advertised On Time	BALDWIN AREA LCP 2025 Project Identification No: 027792.00 Description: Baldwin Area LCP 2025 Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	02/19/25	02/19/25	02/19/25
Advertised On Time	BUXTON AREA LCP 2025 Project Identification No: 027794.00 Description: Buxton Area LCP 2025 Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	02/19/25	02/19/25	02/19/25
Advertised On Time	CORINNA-STETSON, ROUTE 222, 2025 LCP Project Identification No: 028952.00 Description: Beginning at Route 11 and extending southeast 7.18 miles to Route 143. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	02/19/25	02/19/25	02/19/25
Advertised On Time	CUTLER AREA LCP 2025 Project Identification No: 027818.00 Description: Cutler Area LCP 2025 Total Project Estimate: Program Manager: Emory Lovely	02/19/25	02/19/25	02/19/25

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Phone: 624-3380			
Advertised On Time	DRESDEN AREA LCP 2025 Project Identification No: 027802.00 Description: Dresden Area LCP 2025 Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	02/19/25	02/19/25	02/19/25
Advertised On Time	DRESDEN-WOOLWICH, ROUTE 127, 2025 LCP Project Identification No: 028962.10 Description: Beginning at Route 197 and extending south 12.49 miles. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	02/19/25	02/19/25	02/19/25
Advertised On Time	LEBANON-ACTON, DEPOT ROAD, MILTON MILLS ROAD, 2025 LCP Project Identification No: 028946.00 Description: Beginning at Route 202 and extending northwest 8.07 miles. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	02/19/25	02/19/25	02/19/25
Advertised On Time	MADAWASKA AREA LCP 2025 Project Identification No: 027822.00 Description: Madawaska Area LCP 2025 Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	02/19/25	02/19/25	02/19/25
Advertised On Time	MADAWASKA-SAINT AGATHA, BEAULIEU ROAD, 2025 LCP Project Identification No: 028954.00 Description: Beginning at Route 162 and extending northeast 12.25 miles to Route 1. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	02/19/25	02/19/25	02/19/25
Advertised On Time	MEDWAY AREA LCP 2025 Project Identification No: 027826.00 Description: Medway Area LCP 2025 Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	02/19/25	02/19/25	02/19/25
Advertised On Time	ORLAND AREA LCP 2025 Project Identification No: 027816.00 Description: Orland Area LCP 2025 Total Project Estimate:	02/19/25	02/19/25	02/19/25

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Program Manager: Emory Lovely Phone: 624-3380			
Advertised On Time	PARIS AREA LCP 2025 Project Identification No: 027808.00 Description: Paris Area LCP 2025 Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	02/19/25	02/19/25	02/19/25
Advertised On Time	PRESQUE ISLE AREA LCP 2025 Project Identification No: 027828.00 Description: Presque Isle Area LCP 2025 Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	02/19/25	02/19/25	02/19/25
Advertised On Time	RUMFORD AREA LCP 2025 Project Identification No: 027806.00 Description: Rumford Area LCP 2025 Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	02/19/25	02/19/25	02/19/25
Advertised On Time	SEBAGO-NAPLES, ROUTE 107, 2025 LCP Project Identification No: 028956.10 Description: Beginning 0.11 of a mile north of Convene Road and extending north 9.46 miles to Route 117. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	02/19/25	02/19/25	02/19/25
Advertised On Time	SIDNEY AREA LCP 2025 Project Identification No: 027804.00 Description: Sidney Area LCP 2025 Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	02/19/25	02/19/25	02/19/25
Advertised On Time	SOLDIERTOWN TWP T2 R7 WELS-SHERMAN, ROUTE 11, 2025 LCP Project Identification No: 028960.10 Description: Beginning at Grindstone Twp. town line and extending northeast 13.62 miles to Route 158. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	02/19/25	02/19/25	02/19/25
Advertised On Time	SULLIVAN-FRANKLIN, ROUTE 200, 2025 LCP Project Identification No: 028958.10 Description: Beginning at Route 1 and extending north 5.93 miles to Route 182.	02/19/25	02/19/25	02/19/25

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380			
Advertised On Time	SWAN'S ISLAND AREA LCP 2025 Project Identification No: 027812.00 Description: Swan's Island Area LCP 2025 Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	02/19/25	02/19/25	02/19/25
Advertised On Time	WATERFORD AREA LCP 2025 Project Identification No: 027798.00 Description: Waterford Area LCP 2025 Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	02/19/25	02/19/25	02/19/25
Advertised On Time	WINTHROP-MONMOUTH, ROUTE 135, 2025 LCP Project Identification No: 028948.00 Description: Beginning at Route 132 and extending northeast 9.65 miles to Route 202. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	02/19/25	02/19/25	02/19/25

Highway Preservation Paving

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Advertised On Time	BANGOR- BREWER, INTERSTATE 395 EASTBOUND Project Identification No: 025483.00 Description: Beginning at Odlin Road and extending east 4.77 miles. Includes all approaches and ramps. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	01/22/25	02/05/25	02/05/25
Advertised On Time	BANGOR- BREWER, INTERSTATE 395 WESTBOUND Project Identification No: 025481.00 Description: Beginning at Route 1A and extending west 4.93 miles. Includes all approaches and ramps. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	01/22/25	02/05/25	02/05/25
Advertised On Time	2025 SEALING-REGION 2 Project Identification No: 018995.28 Description: Crack Seal. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	01/29/25	01/29/25	01/29/25
Advertised On Time	2025 SEALING-REGION 3 Project Identification No: 018995.38 Description: Crack Seal. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	01/29/25	01/29/25	01/29/25
Advertised On Time	2025 SEALING-REGION 4 Project Identification No: 018995.48 Description: Crack Seal. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	01/29/25	01/29/25	01/29/25
Advertised On Time	2025 SEALING-REGION 5 Project Identification No: 018995.58 Description: Crack Seal. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	01/29/25	01/29/25	01/29/25
Advertised On Time	NAPLES-POLAND, ROUTE 11 Project Identification No: 028194.00	01/29/25	01/29/25	01/29/25

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Description: Beginning at Route 302 and extending northeast 10.43 miles to 0.03 of a mile north of White Oak Hill Road. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380			
Advertised On Time	PORTLAND, OCEAN AVENUE (ROUTE 9) Project Identification No: 026005.50 Description: Beginning at Grafton Street and extending north 0.42 of a mile. PACTS Sponsored. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	01/29/25	01/29/25	01/29/25
Advertised On Time	PORTLAND, RIVERSIDE STREET Project Identification No: 026005.30 Description: Beginning at Caddie Lane and extending north 0.75 of a mile to Washington Avenue. PACTS Sponsored. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	01/29/25	01/29/25	01/29/25
Advertised On Time	PORTLAND, WASHINGTON AVENUE Project Identification No: 026005.40 Description: Beginning at Lester Drive and extending north 0.16 of a mile. Beginning 0.01 of a mile north of Cypress Street and extending north 0.09 of a mile to Chapman Street. PACTS Sponsored. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	01/29/25	01/29/25	01/29/25
Advertised On Time	LEWISTON, COLLEGE STREET Project Identification No: 027344.00 Description: Beginning at Vale Street and extending south 0.32 of a mile to Sabattus Street. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	02/05/25	02/05/25	02/05/25
Advertised On Time	LEWISTON, PLEASANT STREET Project Identification No: 027351.00 Description: Beginning at East Avenue and extending southeast 0.82 of a mile. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	02/05/25	02/05/25	02/05/25
Advertised On Time	CARIBOU, ROUTE 161B/ROUTE 161BS Project Identification No: 028238.00	02/12/25	02/12/25	02/12/25

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Description: Route 161B: Beginning at Presque Isle Road and extending west 0.26 of a mile to Route 164. Beginning at Prospect Street and extending northwest 2.50 miles. Route 161BS: Beginning at Sweden Street and extending southeast 0.10 of a mile to Route 164. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380			
Advertised On Time	FORT FAIRFIELD, ROUTE 1A Project Identification No: 028234.00 Description: Beginning 0.16 of a mile north of Upcountry Road and extending north 3.30 miles to Presque Isle Road. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	02/12/25	02/12/25	02/12/25
Advertised On Time	MARS HILL, ROUTE 1A Project Identification No: 028232.00 Description: Beginning at Route 1 and extending north 2.80 miles. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	02/12/25	02/12/25	02/12/25
Advertised On Time	PRESQUE ISLE, ROUTE 227/227W/AIRPORT DRIVE/SKYWAY STREET/STATE ROAD Project Identification No: 028236.00 Description: Airport Drive: Beginning at Skyway Street and extending south 1.00 mile to Central Drive. Skyway Street: Beginning at State Road and extending west 1.12 miles to Airport Drive. Includes 0.48 of a mile on Route 227/State Road and 0.07 on Route 227W. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	02/12/25	02/12/25	02/12/25
Advertised On Time	UNION-JEFFERSON, ROUTE 17 Project Identification No: 028864.00 Description: Beginning at the Washington town line and extending west 4.81 miles. Beginning at Shepard Hill Road and extending northwest 3.47 miles. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	02/12/25	02/12/25	02/12/25
Advertised On Time	WATERVILLE-AUGUSTA, INTERSTATE 95 SOUTHBOUND Project Identification No: 027498.00	02/12/25	02/12/25	02/12/25

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Description: Beginning 0.08 of a mile west of the Benton town line and extending southwest 21.70 miles to the north abutment of the Civic Center Bridge overpass. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380			
Advertised On Time	WINSLOW - WATERVILLE, ROUTE 137 Project Identification No: 027462.00 Description: Beginning at Route 137B and extending west 2.32 miles. Beginning 0.03 of a mile north of Wyman Street and extending northwest 0.04 of a mile. Beginning at Route 104 and extending east 0.29 of a mile. Paving includes the Donald V. Carter Bridge. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	02/12/25	02/17/27	02/19/25
Advertised On Time	BOWDOIN-RICHMOND. ROUTE 201 2025 LCPP Project Identification No: 028200.00 Description: Beginning at the Topsham town line and extending north 8.43 miles to Route 197. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	02/19/25	02/19/25	02/19/25
Advertised On Time	LAGRANGE-HOWLAND, ROUTE 155 2025 LCPP Project Identification No: 028216.00 Description: Beginning at Route 16 and extending northeast 12.77 miles to Route 2. Includes roundabout and the Piscataquis Bridge (#3040). . Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	02/19/25	02/19/25	02/19/25
Advertised On Time	LEEDS, ROUTE 219 2025 LCPP Project Identification No: 028208.00 Description: Beginning 0.01 of a mile east of Route 108 and extending east 1.88 miles. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	02/19/25	02/19/25	02/19/25
Advertised On Time	MDI - SOUTHWEST HBR, ROUTE 102 2025 LCPP Project Identification No: 028218.00 Description: Beginning at Pretty Marsh Road and extending south 4.57 miles. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	02/19/25	02/19/25	02/19/25
Advertised On	PARIS-BUCKFIELD, ROUTE 117 2025 LCPP	02/19/25	02/19/25	02/19/25

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Time	Project Identification No: 028214.00 Description: Beginning at Route 119 and extending northeast 9.60 miles to Route 140. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380			
Advertised On Time	RICHMOND, ROUTE 197 2025 LCPP Project Identification No: 028202.00 Description: Beginning at Route 201 and extending east 1.50 miles. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	02/19/25	02/19/25	02/19/25
Advertised On Time	SACO-LYMAN, ROUTE 5 2025 LCPP Project Identification No: 028196.00 Description: Beginning 0.21 of a mile northwest of Interstate 95 and extending northwest 6.64 miles. Beginning 0.27 of a mile east of Tozier Lane and extending northwest 3.49 miles to Route 4. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	02/19/25	02/19/25	02/19/25
Advertised On Time	WEST PARIS - HARTFORD, ROUTE 219 2025 LCPP Project Identification No: 028222.00 Description: Beginning at Bethel Road and extending northeast 13.45 miles to Bear Pond Road. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	02/19/25	02/19/25	02/19/25
Advertised On Time	WESTON-ORIENT, ROUTE 1 2025 LCPP Project Identification No: 028228.00 Description: Beginning 0.35 of a mile north of Butterfield Landing Road and extending north 4.99 miles. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	02/19/25	02/19/25	02/19/25
Advertised On Time	WINN-MATTAWAMKEAG, ROUTE 2 2025 LCPP Project Identification No: 028230.00 Description: Beginning at the Lincoln town line and extending northeast 7.54 miles to the Medway Road. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	02/19/25	02/19/25	02/19/25
Advertised On Time	BANGOR-ORONO, ROUTE 2 Project Identification No: 028224.00	02/26/25	02/26/25	02/26/25

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Description: Beginning 0.02 of a mile northeast of Meadowbrook Road and extending northeast 4.14 miles to Kelley Road. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380			
Advertised On Time	BELGRADE, ROUTE 27 Project Identification No: 027518.00 Description: Beginning 0.14 of a mile south of Hazel Drive and extending north 7.18 miles. This Project is using Congressionally Directed Spending. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	02/26/25	03/12/25	03/12/25
Advertised On Time	BELGRADE-ROME, ROUTE 27 Project Identification No: 026986.00 Description: Beginning 0.26 of a mile north of Hulin Road and extending north 2.97 miles. This Project is using Congressionally Directed Spending. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	02/26/25	03/12/25	03/12/25
Advertised On Time	BIDDEFORD, ROUTE 111 Project Identification No: 027008.00 Description: Beginning 0.01 of a mile west of Summit Street and extending west 0.67 of a mile. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	02/26/25	03/12/25	03/12/25
Advertised On Time	BIDDEFORD-SACO, ROUTE 1 Project Identification No: 027010.00 Description: Beginning at Dartmouth Street and extending north 1.40 miles. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	02/26/25	03/12/25	03/12/25
Advertised On Time	EAGLE LAKE-WALLAGRASS, ROUTE 11 Project Identification No: 026626.50 Description: Beginning 0.37 of a mile north of Winterville Plt. town line and extending north 6.28 miles. This Project is using Congressionally Directed Spending. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	02/26/25	03/05/25	03/05/25
Advertised On Time	LINCOLN-CHESTER, ROUTE 116/ACCESS ROAD/ROUTE 2	02/26/25	02/26/25	02/26/25

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Project Identification No: 028220.00 Description: Route 116: Beginning at Route 2 and extending northwest 1.71 miles to Access Road. Access Road: Beginning at S. Chester Road and extending west 2.56 miles. Route 2: Beginning 0.03 of a mile south of River Road and extending north 0.95 of a mile. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380			
Advertised On Time	LITTLETON-MONTICELLO, ROUTE 1 Project Identification No: 028878.00 Description: Beginning 0.36 of a mile north of the Wiley Road and extending north 10.19 miles. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	02/26/25	02/26/25	02/26/25
Advertised On Time	NEW SWEDEN-MADAWASKA LAKE TWP., ROUTE 161 Project Identification No: 028874.00 Description: Beginning 0.07 of a mile south of the Station Road and extending north 9.43 miles. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	02/26/25	03/05/25	03/05/25
Advertised On Time	PARKMAN, ROUTE 150 Project Identification No: 028226.00 Description: Beginning at the Cambridge town line and extending north 8.46 miles. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	02/26/25	02/26/25	02/26/25
Advertised On Time	ROME, ROUTE 27 Project Identification No: 027514.00 Description: Beginning 0.09 of a mile south of Route 225 and extending north 2.52 miles to the New Sharon town line. This Project is using Congressionally Directed Spending. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	02/26/25	03/12/25	03/12/25
Advertised On Time	SACO, ROUTE 1/ROUTE 1S Project Identification No: 027012.00 Description: Beginning 0.05 of a mile east of the Biddeford town line and extending east 0.44 of a mile. Beginning at Route 5 and extending west 0.05 of a mile to Route 112.	02/26/25	03/12/25	03/12/25

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380			
Advertised On Time	T14 R6 WELS - WINTERVILLE, ROUTE 11 Project Identification No: 026626.40 Description: Beginning 4.29 miles north of Portage Lake town line and extending north 6.81 miles to Quimby Road. This Project is using Congressionally Directed Spending. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	02/26/25	03/05/25	03/05/25
Advertised On Time	UNITY, ROUTE 202 Project Identification No: 028204.00 Description: Beginning 0.04 of a mile north of the Albion town line and extending north 5.81 miles. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	02/26/25	03/05/25	02/26/25
Advertised On Time	WALLAGRASS, ROUTE 11 Project Identification No: 028876.00 Description: Beginning 0.04 of a mile north of the Eagle Lake town line and extending north 3.12 miles. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	02/26/25	03/05/25	03/05/25
Advertised On Time	AUGUSTA-WATERVILLE, INTERSTATE 95 Project Identification No: 027504.00 Description: Beginning a the north abutment of the Civic Center Drive overpass and extending north 13.84 miles. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	03/05/25	03/19/25	03/19/25
Advertised On Time	MADISON, ROUTE 148 Project Identification No: 027332.00 Description: Beginning at Lakewood Drive and extending west 5.89 miles to Old Point Avenue. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	03/05/25	03/12/25	03/12/25
Advertised On Time	WALLAGRASS, ROUTE 11 Project Identification No: 026996.00 Description: Beginning 0.44 of a mile north of Soldier Pond Road and extending north 2.37 miles to Sutton Siding Road. Total Project Estimate:	03/05/25	03/12/25	03/12/25

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Program Manager: Emory Lovely Phone: 624-3380			
Advertised On Time	AUGUSTA, MOUNT VERNON AVENUE Project Identification No: 028868.00 Description: Beginning 0.02 of a mile south of Boothby Street and extending north 1.54 miles. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	03/12/25	03/19/25	03/19/25
Advertised On Time	CHINA-LIBERTY, ROUTE 3 Project Identification No: 028866.00 Description: Beginning 0.50 of a mile east of Alder Park Road and extending east 11.86 miles. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	03/12/25	03/19/25	03/19/25
Advertised On Time	GREENVILLE TO ABBOT , ROUTE 6 Project Identification No: 025707.00 Description: Beginning at Lily Bay Road and extending south 21.45 miles, then beginning 0.98 of a mile south of Gales Road and extending south 0.56 of a mile. This Project is using Congressionally Directed Spending. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	03/19/25	04/16/25	04/16/25
Advertised On Time	LEWISTON-WINTHROP, ROUTE 202 Project Identification No: 028862.00 Description: Beginning 0.05 of a mile north of Northwood Road and extending north 16.84 miles. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	03/19/25	03/19/25	03/19/25
Advertised On Time	WINTHROP, MAIN STREET Project Identification No: 028210.00 Description: Beginning 0.02 of a mile east of Route 133 and extending east 0.95 of a mile. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	03/19/25	03/19/25	03/19/25
Advertised On Time	WINTHROP-WAYNE, ROUTE 133 Project Identification No: 028860.00 Description: Beginning 0.09 of a mile northwest of Route 41 and extending northwest 4.76 miles. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	03/19/25	03/19/25	03/19/25

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Advertised On Time	2025 PACTS CRACK SEALING Project Identification No: 029512.00 Description: Crack Sealing. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	03/26/25	04/02/25	04/02/25
Advertised On Time	2025 SEALING-REGION 1 Project Identification No: 018995.18 Description: Crack Seal. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	03/26/25	04/02/25	04/02/25
Advertised On Time	BELFAST, ROUTE 141 Project Identification No: 028206.00 Description: Beginning at Route 1 and extending north 2.25 miles. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	03/26/25	03/26/25	03/26/25
Advertised On Time	BELFAST, ROUTE 52/ROUTE 7/VINE STREET/LINCOLNVILLE AVENUE Project Identification No: 028212.00 Description: Route 52: Beginning 0.25 of a mile northeast of Boynton Drive and extending northeast 0.20 of a mile. Route 7: Beginning at Route 3 and extending northwest 0.96 of a mile. Includes 0.19 of a mile on Vine Street and 0.55 of a mile on Lincolnvill Avenue. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	03/26/25	03/26/25	03/26/25
Advertised On Time	BRIDGTON, ROUTE 302 Project Identification No: 028856.00 Description: Beginning at Gage Street and extending northwest 5.31 miles. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	03/26/25	04/02/25	04/02/25
Advertised On Time	BRIDGTON, ROUTE 302, ROUTE117 Project Identification No: 027016.00 Description: Beginning 0.04 of a mile north of Sandy Creek Road and extending north 1.51 miles. Beginning at Route 302 and extending north 0.03 of a mile. Includes 0.03 of a mile on Route 117S. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	03/26/25	03/26/25	04/02/25

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Advertised On Time	SCARBOROUGH, SACO STREET Project Identification No: 027846.00 Description: Beginning at Gorham Road and extending north 0.67 of a mile to the Gorham town line. PACTS Sponsored. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	03/26/25	03/26/25	03/26/25
Advertised On Time	SCARBOROUGH, SPRING STREET Project Identification No: 027844.00 Description: Beginning 0.17 of a mile north of Mussey Road and extending north 0.27 of a mile. PACTS Sponsored. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	03/26/25	03/26/25	03/26/25
Advertised On Time	WESTBROOK, SACO STREET Project Identification No: 027854.00 Description: Beginning at the Scarborough town line and extending north 0.52 of a mile to Spiller Drive. PACTS Sponsored. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	03/26/25	03/26/25	03/26/25
Advertised On Time	WESTBROOK, STROUDWATER ST. Project Identification No: 027852.00 Description: Beginning at Main Street and extending south 0.04 of a mile to William B Clarke Drive. PACTS Sponsored. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	03/26/25	03/26/25	03/26/25
Delayed	CALAIS, ROUTE 1/ROUTE 9 Project Identification No: 026630.02 Description: Beginning 0.19 of a mile north of Riverview Lane and extending northerly 4.42 miles. Includes three segments off Route 1. FHWA INFRA Grant recipient. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	04/02/25	05/21/25	
Delayed	CANAAN, ROUTE 2 Project Identification No: 028872.00 Description: Beginning at the Skowhegan town line and extending east 1.73 miles. Total Project Estimate: Program Manager: Emory Lovely	04/02/25	05/14/25	

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Phone: 624-3380			
On Time	FARMINGTON-PHILLIPS, ROUTE 4 Project Identification No: 028870.00 Description: Beginning 0.20 of a mile west of the Strong town line and extending northwest 10.53 miles. Beginning 0.16 of a mile south of Route 27 and extending northwest 7.78 miles. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	04/02/25	04/30/25	
Advertised On Time	GORHAM, ROUTE 114 Project Identification No: 027850.00 Description: Beginning 0.04 of a mile north of Maine Street and extending north 1.63 miles. PACTS Sponsored. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	04/02/25	04/02/25	04/02/25
Advertised On Time	NEW GLOUCESTER, ROUTE 202 Project Identification No: 028858.00 Description: Beginning at the Gray town line and extending north 6.42 miles. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	04/02/25	04/16/25	04/16/25
Advertised On Time	ROCKLAND - ROCKPORT, ROUTE 1 Project Identification No: 028346.00 Description: Beginning at Washington Street and extending north 0.86 of a mile. Beginning at Old County Road and extending north 1.51 miles to Sea Light Lane. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	04/02/25	04/23/25	04/23/25
Advertised On Time	ROCKLAND, ROUTE 73 Project Identification No: 018793.00 Description: Beginning at Route 1 in Rockland and extending south 0.90 of a mile. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	04/02/25	04/23/25	04/23/25
Delayed	SKOWHEGAN, ROUTE 2 Project Identification No: 027516.00 Description: Beginning at Route 150 and extending east 6.98 miles to the Canaan town line. Total Project Estimate: Program Manager: Emory Lovely	04/02/25	05/14/25	

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Phone: 624-3380			
Delayed	SKOWHEGAN-MADISON ROUTE 201 Project Identification No: 027702.00 Description: Beginning at High Street and extending north 1.76 miles. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	04/02/25	05/21/25	
On Time	CHARLESTON - DOVER-FOXCROFT, ROUTE 15 Project Identification No: 027512.00 Description: Beginning 0.05 of a mile north of the Corinth town line and extending north 9.59 miles. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	04/09/25	04/30/25	
Advertised On Time	WELLS, ROUTE 1 Project Identification No: 027520.00 Description: Beginning 0.03 of a mile north of Harbor Road and extending north 0.37 of a mile. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	04/09/25	04/23/25	04/23/25
Advertised On Time	WELLS-KENNEBUNK, ROUTE 1 Project Identification No: 027522.00 Description: Beginning 0.16 of a mile north of Bypass Road and extending north 2.17 miles. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	04/09/25	04/23/25	04/23/25
Advertised On Time	WOOLWICH, ROUTE 1 Project Identification No: 028898.00 Description: Beginning 0.02 of a mile south of Route 127 and extending north 0.63 of a mile. Beginning 0.12 of a mile northeast of George Wright Road and extending northeast 0.78 of a mile. Beginning 0.09 of a mile northeast of Nequasset Road and extending 3.19 miles Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	04/09/25	04/16/25	04/16/25
On Time	AUBURN, ROUTE 4,4S,136S,136 Project Identification No: 027018.00 Description: Beginning at Academy Street and extending south 0.18 of a mile. Beginning at High Street and extending east 0.12 of a mile. Beginning 0.05 of a mile north of Mill Street and extending north 0.30 of a mile. Including 1.94 miles on Route 4 and Route 4S.	04/23/25	05/07/25	

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380			
On Time	FREEPORT, ROUTE 125 Project Identification No: 027876.00 Description: Beginning at Main Street and extending northwest 0.30 of a mile. PACTS Sponsored. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	04/23/25	04/23/25	
On Time	PORTLAND - FORE RIVER PKWY Project Identification No: 027002.00 Description: Beginning 0.51 of a mile south of I-295 and extending south 0.82 of a mile. Beginning 0.07 of a mile north of I-295 and extending north 0.03 of a mile. Beginning 0.03 of a mile south of Valley Street and extending north 0.69 of a mile. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	05/07/25	05/21/25	
On Time	PORTLAND - W COMMERCIAL STREET Project Identification No: 027000.00 Description: Beginning 0.04 of a mile east of Valley Street and extending east 0.63 of a mile. Includes 0.21 of a mile of divided highway. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	05/07/25	05/21/25	
On Time	PORTLAND, CONGRESS STREET & FORE RIVER PARKWAY Project Identification No: 026278.00 Description: Beginning at Interstate 295 Exit 5B southbound off-ramp and extending west 0.51 of a mile on Route 22. Beginning at Route 22 and extending south 0.21 of a mile on Fore River Parkway. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	05/07/25	05/21/25	
Advertised On Time	BANGOR, ROUTE 222 Project Identification No: 026930.00 Description: Beginning at Davis Road and extending east 1.47 miles to Griffin Road. BACTS Sponsored. Delivery is controlled by the local project administrator. Total Project Estimate: Program Manager: Jeffrey Tweedie Phone: 624-3420	05/14/25	04/23/25	04/16/25

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
On Time	PORTLAND, DEERING AVENUE/ROUTE 25/ROUTE 9/WOODFORD STREET Project Identification No: 028198.00 Description: Deering Avenue: Beginning at Route 9 and extends south 0.72 of a mile. Route 25: Beginning at Route 22 and extends north 0.48 of a mile. Route 9: Beginning at Stevens Ave. and extends east 0.55 of a mile. Woodford Street: Includes 0.38 of a mile. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	05/28/25	05/28/25	
On Time	WHITING-ROBBINSTON, ROUTE 1 Project Identification No: 026630.03 Description: Beginning 0.76 miles northeast of Dodge Road and extending northeast 5.16 miles. Beginning 1.59 miles north of Route 86 and extending north 7.71 miles. Beginning 0.53 mile north of Route 190 and extending north 8.26 miles. FHWA INFRA Grant recipient. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	06/18/25	06/18/25	
On Time	LIVERMORE FALLS, CHURCH/PLEASANT STREETS Project Identification No: 028734.00 Description: Beginning 0.07 of a mile north of Union Street and extending north 0.08 of a mile to Route 133. Beginning 0.02 of a mile north of Depot Street and extending north 0.36 of a mile to Searles Street. Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	09/10/25	09/10/25	

Highway Rehabilitation

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Advertised On Time	BASE REPAIR ON SLY BROOK ROAD IN EAGLE LAKE Project Identification No: 026584.00 Description: Beginning 1.82 miles south of the Wallagrass town line and extending north 0.07 of a mile. Total Project Estimate: \$193,000 Program Manager: Emory Lovely Phone: 624-3380	02/26/25	03/05/25	03/05/25
Advertised On Time	EAGLE LAKE, SLY BROOK ROAD REHAB Project Identification No: 027214.00 Description: Beginning 1.06 miles south of the Wallagrass town line and extending north 0.18 of a mile. Total Project Estimate: \$182,000 Program Manager: Emory Lovely Phone: 624-3380	02/26/25	03/05/25	03/05/25
Advertised On Time	NEW SHARON, ROUTE 27 Project Identification No: 027526.00 Description: Beginning at the Rome town line and extending north 4.43 miles to the Mercer Road. This Project is using Congressionally Directed Spending. Total Project Estimate: \$8,295,000 Program Manager: Emory Lovely Phone: 624-3380	03/05/25	03/19/25	03/19/25
Advertised Late	BRUNSWICK, ROUTE 1 NB Project Identification No: 027500.00 Description: Beginning 0.17 of a mile east of Cushing Street and extending east 2.81 miles. Including all approaches and ramps. Total Project Estimate: \$7,836,000 Program Manager: Emory Lovely Phone: 624-3380	03/12/25	04/23/25	04/23/25
Advertised Late	BRUNSWICK, ROUTE 1 SB Project Identification No: 027502.00 Description: Beginning 0.70 of a mile west of Old Bath Road and extending west 2.72 miles. Including all approaches and ramps. Total Project Estimate: \$7,970,000 Program Manager: Emory Lovely Phone: 624-3380	03/12/25	04/23/25	04/23/25
Delayed	CRYSTAL, ROUTE 159 Project Identification No: 027670.10 Description: Beginning 0.54 of a mile east of Old Pattern Road and extending west 1.24 miles.	03/12/25	03/26/25	

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Total Project Estimate: \$421,000 Program Manager: Emory Lovely Phone: 624-3380			
Advertised On Time	CRYSTAL, ROUTE 159 Project Identification No: 027670.00 Description: Beginning 0.54 of a mile east of Old Pattern Road and extending west 1.24 miles. Total Project Estimate: \$1,722,000 Program Manager: Emory Lovely Phone: 624-3380	03/12/25	03/26/25	03/26/25
Delayed	FARMINGTON, TOWN FARM ROAD Project Identification No: 028900.10 Description: Beginning 0.14 of a mile northwest of Marvel Street and extending northwest 2.86 miles to Route 4. Total Project Estimate: \$702,000 Program Manager: Emory Lovely Phone: 624-3380	03/19/25	03/19/25	
Advertised On Time	FARMINGTON, TOWN FARM ROAD Project Identification No: 028900.00 Description: Beginning 0.14 of a mile northwest of Marvel Street and extending northwest 2.86 miles to Route 4. Total Project Estimate: \$1,592,000 Program Manager: Emory Lovely Phone: 624-3380	03/19/25	03/19/25	03/19/25
Advertised On Time	BOWDOIN, ROUTE 125 Project Identification No: 027668.50 Description: Beginning 0.03 of a mile east of the Lisbon town line and extending east 4.18 miles to Route 201. Total Project Estimate: \$696,000 Program Manager: Emory Lovely Phone: 624-3380	03/26/25	03/26/25	03/26/25
Advertised On Time	BOWDOIN, ROUTE 125 Project Identification No: 027668.40 Description: Beginning 0.03 of a mile east of the Lisbon town line and extending east 4.18 miles to Route 201. Total Project Estimate: \$295,000 Program Manager: Emory Lovely Phone: 624-3380	03/26/25	03/26/25	03/26/25
Advertised On Time	BOWDOIN, ROUTE 125 Project Identification No: 027668.00 Description: Beginning at the Lisbon town line and extending east 4.22 miles Total Project Estimate: \$3,384,000	03/26/25	03/26/25	03/26/25

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Program Manager: Emory Lovely Phone: 624-3380			
Advertised On Time	COPLIN PLT.-EUSTIS, ROUTE 16 Project Identification No: 027688.00 Description: Beginning at the Nash Stream Bridge and extending east 2.31 miles to Route 27. Total Project Estimate: \$3,976,000 Program Manager: Emory Lovely Phone: 624-3380	04/02/25	04/02/25	04/09/25
Advertised On Time	ELLSWORTH/HANCOCK , MAIN ST/WASHINGTON JCT ROAD Project Identification No: 027676.10 Description: Beginning 0.02 of a mile northeast of McKenzie Avenue and extending northeast 3.75 miles. Total Project Estimate: \$1,063,000 Program Manager: Emory Lovely Phone: 624-3380	04/02/25	04/09/25	04/09/25
Advertised On Time	ELLSWORTH/HANCOCK , MAIN ST/WASHINGTON JCT ROAD Project Identification No: 027676.00 Description: Beginning 0.02 of a mile northeast of McKenzie Avenue and extending northeast 3.75 miles. Total Project Estimate: \$3,025,000 Program Manager: Emory Lovely Phone: 624-3380	04/02/25	04/09/25	04/09/25
On Time	LOVELL - STONEHAM ROUTE 5 Project Identification No: 026970.10 Description: Beginning at West Stoneham Road and extending north 4.41 miles to the Albany Twp. town line. Total Project Estimate: \$495,000 Program Manager: Emory Lovely Phone: 624-3380	06/04/25	06/04/25	
On Time	LOVELL - STONEHAM ROUTE 5 Project Identification No: 026970.00 Description: Beginning 0.15 of a mile north of West Stoneham Road and extending north 4.27 miles to the Albany Twp town line. Total Project Estimate: \$5,400,000 Program Manager: Emory Lovely Phone: 624-3380	06/04/25	06/04/25	
Delayed	BLUE HILL, ROUTE 15 Project Identification No: 018777.00 Description: Beginning at the Sedgwick town line and extending north 2.09 miles.	08/13/25	03/11/26	

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Total Project Estimate: \$9,560,000 Program Manager: Emory Lovely Phone: 624-3380			
On Time	PITTSFIELD, ROUTE 11/100 Project Identification No: 021812.00 Description: Beginning 0.04 of a mile north of Detroit Avenue and extending northeast 0.92 of a mile. This project is using Congressionally Directed Spending. Total Project Estimate: \$5,973,000 Program Manager: Emory Lovely Phone: 624-3380	09/24/25	09/24/25	
On Time	CHINA-VASSALBORO, ROUTE 32 Project Identification No: 026958.00 Description: Beginning 0.90 of a mile north of Memory Lane and extending north 2.85 miles. Total Project Estimate: \$3,950,000 Program Manager: Emory Lovely Phone: 624-3380	11/12/25	11/12/25	

Highway Safety and Spot Improvements

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Advertised On Time	BROOKLIN, ROUTE 175 Project Identification No: 023531.00 Description: Large culvert (#46688) located 0.05 of a mile south of Flye Point Road. Total Project Estimate: \$1,054,000 Program Manager: Emory Lovely Phone: 624-3380	01/08/25	01/08/25	01/08/25
Advertised On Time	BUXTON, ROUTE 22 Project Identification No: 026380.00 Description: Large culvert (#1063182) located 0.38 of a mile northwest of Dunnell Road. Total Project Estimate: \$291,000 Program Manager: Emory Lovely Phone: 624-3380	01/08/25	01/08/25	01/08/25
Advertised On Time	BUXTON, ROUTE 22 Project Identification No: 026382.00 Description: Large culvert (#1063141) located 0.01 of a mile southeast of Rankin Road. Total Project Estimate: \$615,000 Program Manager: Emory Lovely Phone: 624-3380	01/08/25	01/08/25	01/08/25
Advertised On Time	WHITEFIELD, ROUTE 194 Project Identification No: 025513.00 Description: Large culvert (#894509) located 0.38 of a mile northwest of Radden Lane. Total Project Estimate: \$575,000 Program Manager: Emory Lovely Phone: 624-3380	01/08/25	01/08/25	01/08/25
Advertised On Time	MATTAWAMKEAG, ROUTE 2 (#184299) Project Identification No: 025425.00 Description: Cross culvert (#184299) located 0.38 of a mile northeast of the Winn town line. Total Project Estimate: \$683,000 Program Manager: Emory Lovely Phone: 624-3380	01/22/25	01/22/25	01/22/25
Advertised On Time	WARREN, MAIN STREET Project Identification No: 025471.00 Description: Beginning 0.06 of a mile east of Western Road and extending east 0.21 of a mile. Total Project Estimate: \$1,207,000 Program Manager: Emory Lovely Phone: 624-3380	01/29/25	01/29/25	01/29/25
Advertised On Time	PITTSFIELD, ROUTE 2 WEIGH STATIONS Project Identification No: 026924.00	02/05/25	02/05/25	02/05/25

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Description: Located 0.81 of a mile northeast of Powers Road. Total Project Estimate: \$114,000 Program Manager: Brad Foley Phone: 624-3480			
Advertised On Time	AUGUSTA, ROUTE 3 Project Identification No: 024207.00 Description: Beginning 0.13 of a mile south of Henry's Way and extending south 0.31 of a mile. Includes ramps. Total Project Estimate: \$1,295,000 Program Manager: Emory Lovely Phone: 624-3380	02/12/25	03/19/25	03/19/25
Advertised On Time	AUGUSTA, ROUTE 3 Project Identification No: 024205.00 Description: Beginning 0.08 of a mile north of Eight Rod Road and extending north 0.24 of a mile. Includes ramps. Total Project Estimate: \$988,000 Program Manager: Emory Lovely Phone: 624-3380	02/12/25	03/19/25	03/19/25
Advertised On Time	EAGLE LAKE, SLY BROOK ROAD XC-180935 Project Identification No: 024269.00 Description: Large culvert (#180935) located 5.07 miles north of the Strip Road. Total Project Estimate: \$544,000 Program Manager: Emory Lovely Phone: 624-3380	02/26/25	03/05/25	03/05/25
Advertised On Time	STATEWIDE WEIGH STATIONS Project Identification No: 026926.00 Description: Truck Weight Areas. Total Project Estimate: \$131,000 Program Manager: Emory Lovely Phone: 624-3380	02/26/25	02/26/25	02/26/25
Delayed	REGION 3 ADA RAMP IMPROVEMENTS Project Identification No: 027706.00 Description: ADA improvements. Total Project Estimate: \$1,265,000 Program Manager: Emory Lovely Phone: 624-3380	03/26/25	03/25/26	
Advertised On Time	T6 R8 WELS, GRAND LAKE ROAD Project Identification No: 024263.00 Description: Large culvert (#995797) located 0.70 of a mile east of the T5 R8 WELS town line. Total Project Estimate: \$601,000 Program Manager: Emory Lovely	03/26/25	03/26/25	03/26/25

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Phone: 624-3380			
Advertised On Time	T6R8, GRAND LAKE ROAD Project Identification No: 024247.00 Description: Large culvert (#46554) located 0.43 of a mile east of T5 R8 WELS town line. Total Project Estimate: \$657,000 Program Manager: Emory Lovely Phone: 624-3380	03/26/25	03/26/25	03/26/25
Delayed	STATEWIDE, CLOSED DRAINAGE INSPECTION/CLEANING Project Identification No: 029536.00 Description: Closed drainage cleaning, inspecting, collecting and managing. Total Project Estimate: \$500,000 Program Manager: Emory Lovely Phone: 624-3380	04/02/25	05/28/25	
Advertised On Time	WALDOBORO, ROUTE 220 Project Identification No: 024243.00 Description: Large culvert (#124776) located 0.51 of a mile northwest of Mayo Road. Total Project Estimate: \$683,000 Program Manager: Emory Lovely Phone: 624-3380	04/02/25	04/16/25	04/16/25
Advertised On Time	WALDOBORO-FRIENDSHIP, FINNTOWN ROAD Project Identification No: 024251.00 Description: Large culvert (#46646) located on the Waldoboro-Friendship town line. Total Project Estimate: \$1,132,000 Program Manager: Emory Lovely Phone: 624-3380	04/02/25	04/16/25	04/16/25
Advertised On Time	REGION 5, NORTHERN AROOSTOOK AREA, ADA RAMP IMPROVEMENTS Project Identification No: 028882.00 Description: ADA improvements. Total Project Estimate: \$384,000 Program Manager: Emory Lovely Phone: 624-3380	04/09/25	04/16/25	04/16/25
Advertised On Time	REGION 5, SOUTHERN AROOSTOOK AREA, ADA RAMP IMPROVEMENTS Project Identification No: 028848.00 Description: ADA improvements. Total Project Estimate: \$290,000 Program Manager: Emory Lovely Phone: 624-3380	04/09/25	04/16/25	04/16/25
Advertised On Time	WHITEFIELD, COOPER ROAD, CROSS CULVERT (#157927) Project Identification No: 029234.00	04/09/25	04/09/25	04/09/25

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Description: Cross culvert (#157927) located 0.45 of a mile north of Hunts Meadow Road. Total Project Estimate: \$355,000 Program Manager: Emory Lovely Phone: 624-3380			
Advertised On Time	REGION 2 CENTRAL AREA, ADA RAMP IMPROVEMENTS Project Identification No: 028838.00 Description: ADA improvements. Total Project Estimate: \$299,000 Program Manager: Emory Lovely Phone: 624-3380	04/16/25	04/23/25	04/16/25
Advertised On Time	REGION 2 MIDCOAST AREA, ADA RAMP IMPROVEMENTS Project Identification No: 028840.00 Description: ADA improvements. Total Project Estimate: \$327,000 Program Manager: Emory Lovely Phone: 624-3380	04/16/25	04/23/25	04/16/25
Delayed	REGION 3 STRONG AREA, ADA RAMP IMPROVEMENTS Project Identification No: 028842.00 Description: ADA improvements. Total Project Estimate: \$1,140,000 Program Manager: Emory Lovely Phone: 624-3380	04/16/25	05/28/25	
Advertised On Time	SEARSPORT, SEARS ISLAND ROAD Project Identification No: 028968.00 Description: Beginning 0.84 of a mile south of Route 1 and extending south 0.40 of a mile. Total Project Estimate: \$387,000 Program Manager: Emory Lovely Phone: 624-3380	04/16/25	04/23/25	04/09/25
Advertised On Time	REGION 4 MACHIAS AREA, ADA RAMP IMPROVEMENTS Project Identification No: 028844.00 Description: ADA improvements. Total Project Estimate: \$396,000 Program Manager: Emory Lovely Phone: 624-3380	04/23/25	04/23/25	04/23/25
Advertised On Time	REGION 4, NEWPORT AREA, ADA RAMP IMPROVEMENTS Project Identification No: 028846.00 Description: Americans with Disabilities Act (ADA) improvements. Total Project Estimate: \$706,000	04/23/25	04/23/25	04/23/25

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Program Manager: Emory Lovely Phone: 624-3380			
On Time	WATERBORO, ROUTE 202, LC#46515 Project Identification No: 024281.00 Description: Large culvert (#46515) located 0.17 of a mile west of Old Alfred Road. Total Project Estimate: \$1,284,000 Program Manager: Emory Lovely Phone: 624-3380	04/30/25	05/14/25	
Delayed	CARIBOU, GRIMES ROAD Project Identification No: 022841.00 Description: Beginning 1.50 miles northwest of the Murphy Road and extending north 0.16 of a mile. Total Project Estimate: \$1,270,000 Program Manager: Emory Lovely Phone: 624-3380	05/07/25	06/18/25	
On Time	LISBON, ROUTE 196 Project Identification No: 025389.00 Description: Beginning at Bowdoin Street and extending west 0.27 of a mile to Route 9. Total Project Estimate: \$1,321,000 Program Manager: Emory Lovely Phone: 624-3380	05/14/25	05/14/25	
On Time	GARDINER, ROUTE 24, (#269786) Project Identification No: 027136.00 Description: Large culvert (#269786) located 0.12 of a mile southwest of Costello Road. Total Project Estimate: \$940,000 Program Manager: Brad Foley Phone: 624-3480	05/20/25	05/21/25	
On Time	ALLAGASH, ROUTE 161 (#179682) Project Identification No: 026422.00 Description: Cross culvert (#179682) located 1.07 miles east of Carney Road. Total Project Estimate: \$775,000 Program Manager: Emory Lovely Phone: 624-3380	05/28/25	05/28/25	
On Time	WHITING-EDMUNDS TWP., ROUTE 1 Project Identification No: 026630.15 Description: Various locations on Route 1 between Whiting and Edmunds Twp. town line. FHWA INFRA Grant recipient. Total Project Estimate: \$324,000 Program Manager: Emory Lovely Phone: 624-3380	06/04/25	06/04/25	
Advertised On Time	EDGEComb, ROUTE 1/CROSS ROAD Project Identification No: 027786.00	06/11/25	03/26/25	03/26/25

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Description: Located at the intersection of Route 1, Cochran Road and Cross Road. Total Project Estimate: \$523,000 Program Manager: Jeffrey Tweedie Phone: 624-3420			
On Time	STATEWIDE, RUMBLE STRIPS 2025 Project Identification No: 027054.00 Description: Rumble Strips: New and replacement for recently paved roads. Total Project Estimate: \$745,000 Program Manager: Emory Lovely Phone: 624-3380	06/11/25	06/11/25	
On Time	DIXFIELD, ROUTE 142 (#47306) Project Identification No: 026372.00 Description: Large culvert (#47306) located 0.06 of a mile north of Holt Hill Road. Total Project Estimate: \$1,004,000 Program Manager: Brad Foley Phone: 624-3480	06/20/25	07/02/25	
On Time	EDDINGTON, ROUTE 46 Project Identification No: 021782.00 Description: Large culvert (#46776) located 0.22 of a mile north of Hatcase Pond Road. Total Project Estimate: \$910,000 Program Manager: Emory Lovely Phone: 624-3380	08/27/25	08/27/25	
On Time	REGION 1 ADA RAMP IMPROVEMENTS Project Identification No: 027704.00 Description: ADA improvements. Total Project Estimate: \$1,040,000 Program Manager: Emory Lovely Phone: 624-3380	08/27/25	08/27/25	
On Time	DENNYSVILLE, ROUTE 1 (#47382) Project Identification No: 026630.08 Description: Large culvert (#47382) located 0.27 of a mile north of Shipyard Road. FHWA INFRA Grant recipient. Total Project Estimate: \$4,865,000 Program Manager: Wayne Frankhauser Phone: 624-3490	09/24/25	09/24/25	
On Time	PEMBROKE, LARGE CULVERT (#47373) Project Identification No: 026630.09 Description: Large culvert (#47373) located 0.06 of mile south of Ayers Junction Road. FHWA INFRA Grant recipient. Total Project Estimate: \$953,000	09/24/25	09/24/25	

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Program Manager: Emory Lovely Phone: 624-3380			
On Time	PERRY, CROSS CULVERT (#88081) Project Identification No: 026630.11 Description: Cross culvert (#88081) located 0.21 of a mile east of Burby Road. FHWA INFRA Grant recipient. Total Project Estimate: \$953,000 Program Manager: Emory Lovely Phone: 624-3380	09/24/25	09/24/25	
On Time	PERRY, CROSS CULVERT (#88085) Project Identification No: 026630.12 Description: Cross culvert (#88085) located 0.12 of a mile west of Cannon Hill Road. FHWA INFRA Grant recipient. Total Project Estimate: \$953,000 Program Manager: Emory Lovely Phone: 624-3380	09/24/25	09/24/25	
On Time	ROBBINSTON, LARGE CULVERT (#47367) Project Identification No: 026630.10 Description: Large culvert (#47367) located 0.15 of a mile north of Granite Cliff Lane. FHWA INFRA Grant recipient. Total Project Estimate: \$1,655,000 Program Manager: Emory Lovely Phone: 624-3380	09/24/25	09/24/25	
On Time	BAILEYVILLE, ROUTE 9 LC# 46925 Project Identification No: 024277.00 Description: Large culvert (#46925) located 0.39 of a mile west of Route 1. Total Project Estimate: \$1,014,000 Program Manager: Emory Lovely Phone: 624-3380	10/08/25	10/08/25	
On Time	BROOKS, ROUTE 7 Project Identification No: 026398.00 Description: Cross culvert (#51171) located 1.09 miles north of Morgan Pitch Road. Total Project Estimate: \$1,030,000 Program Manager: Emory Lovely Phone: 624-3380	11/19/25	11/19/25	
On Time	KITTERY, ROUTE 1 Project Identification No: 025435.00 Description: Located at the intersections of Routes 1 and 101 and Route 1 and Haley Drive, as well as the entrances to the Kittery Outlet Centers both north and south of Dexter Lane. Total Project Estimate: \$1,619,000	11/19/25	11/19/25	

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Program Manager: Jeffrey Tweedie Phone: 624-3420			
On Time	KITTERY, ROUTE 1 BYPASS AND GORGES ROAD Project Identification No: 025433.00 Description: Located at the Intersection of Route 1 Bypass and Gorges Road. Total Project Estimate: \$393,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	11/19/25	11/19/25	
On Time	SKOWHEGAN, ROUTE 2W Project Identification No: 024339.00 Description: Located at the intersection of Madison Avenue and Commercial Street. Total Project Estimate: \$935,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	12/17/25	12/17/25	

Maintenance

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Advertised On Time	KITTERY I-95 NB VISITOR INFORMATION CENTER PARKING AREA AND ACCESS ROAD Project Identification No: 026624.00 Description: Located at the Kittery Interstate 95 Northbound Visitor Information Center. Total Project Estimate: \$1,441,000 Program Manager: Emory Lovely Phone: 624-3380	01/15/25	01/15/25	01/15/25
Advertised On Time	STATEWIDE, INTERSTATE STRIPING Project Identification No: 018769.25 Description: Polyurea striping for the interstate. Total Project Estimate: \$187,000 Program Manager: Emory Lovely Phone: 624-3380	03/12/25	03/12/25	03/12/25
On Time	MACHIAS-CALAIS, ROUTE 1/ROUTE9/ROUTE 190 Project Identification No: 026630.13 Description: Route 1: Beginning at the Whitneyville town line and extending north 63.17 miles. Route 190: Beginning at Route 1 and extending southeast 6.50 miles. FHWA INFRA Grant recipient. Total Project Estimate: \$135,000 Program Manager: Emory Lovely Phone: 624-3380	06/11/25	07/09/25	
On Time	STATEWIDE, RWIS ITS Project Identification No: 027112.00 Description: Install Road Weather Information systems (RWIS) at Statewide locations. Total Project Estimate: \$1,005,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	07/16/25	07/02/25	
On Time	STATEWIDE, RWIS ITS Project Identification No: 026140.00 Description: Road Weather Information System (RWIS). Total Project Estimate: \$2,170,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	07/16/25	07/02/25	
On Time	PRESQUE ISLE, VARIABLE MESSAGE SIGNS Project Identification No: 029496.00 Description: Two locations adjacent to Route 1 leading into Presque Isle, one from the north and one from the south. Total Project Estimate: \$225,000 Program Manager: Brad Foley	10/06/25	10/06/25	

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Phone: 624-3480			
On Time	SOUTHWEST HARBOR, ROUTE 102A Project Identification No: 028704.00 Description: Beginning 0.01 of a mile south of Seascap Lane and extending south 0.50 of a mile. Total Project Estimate: \$1,125,000 Program Manager: Emory Lovely Phone: 624-3380	10/08/25	10/08/25	
On Time	STATEWIDE, I-295 FIBER PROJECT ITS Project Identification No: 024187.00 Description: Intelligent Transportation System (ITS) fiber/cameras/queue detection. Total Project Estimate: \$2,624,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	11/19/25	11/19/25	

Multimodal

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Advertised On Time	BRUNSWICK INTERMODAL CENTER - PHASE II Project Identification No: 023921.01 Description: Beginning at Union Street and extending west 0.13 of a mile. Delivery is controlled by the local project administrator. Total Project Estimate: \$775,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	02/05/25	01/29/25	01/15/25
Delayed	EASTPORT, HIGH ST. SIDEWALKS Project Identification No: 024357.00 Description: Beginning at Battery Street and extending north 0.27 of a mile. Delivery is controlled by the local project administrator. Total Project Estimate: \$680,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	03/26/25	06/11/25	
Advertised On Time	S. PORTLAND-SCARBOROUGH, EASTERN TRAIL Project Identification No: 019426.00 Description: Beginning at Pleasant Hill Road and extending north 0.83 of a mile to Gary L. Maietta Way. Delivery is controlled by the local project administrator. Total Project Estimate: \$1,777,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	03/26/25	03/26/25	03/24/25
Advertised On Time	SCARBOROUGH, EASTERN TRAIL Project Identification No: 019426.10 Description: Eastern Trail bicycle and pedestrian connection. Beginning at Nonesuch River and extending east 0.72 of a mile to Pleasant Hill Road. Delivery is controlled by the local project administrator. Total Project Estimate: \$4,992,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	03/26/25	03/26/25	03/24/25
Advertised On Time	STOCKTON SPRINGS, SHIP Project Identification No: 029516.00 Description: Dock replacement off Dock Road. Delivery is controlled by the local project administrator. Total Project Estimate: \$80,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	04/23/25	04/23/25	01/07/25
On Time	WELLS COMMERCIAL DOCK EXPANSION	05/27/25	05/27/25	

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Project Identification No: 028650.00 Description: Commercial pier expansion and floating dock installation. Located on Harbor Road. Delivery is controlled by the local project administrator. Total Project Estimate: \$500,000 Program Manager: Jeffrey Tweedie Phone: 624-3420			
On Time	BANGOR, 14TH STREET/VALLEY AVENUE Project Identification No: 028474.00 Description: Beginning at Ohio Street and extending northeast 0.37 of a mile to Valley Avenue. Beginning 0.08 of a mile north of Nelson Street and extending north 0.19 of a mile. Delivery is controlled by the local project administrator. Total Project Estimate: \$483,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	06/11/25	05/21/25	
On Time	AUGUSTA HIGH-VISIBILITY CROSSWALKS Project Identification No: 024769.00 Description: High-Visibility Pedestrian Crossing Demonstration project. Located at multiple locations that will include innovative treatment such as Rectangular Rapid Flashing Beacons (RRFBs), dynamic pedestrian signage, thermoplastic crossings, and in-road lighting. Delivery is controlled by the local project administrator. Total Project Estimate: \$300,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	06/25/25	06/25/25	
On Time	HARPSWELL, SHIP Project Identification No: 023082.00 Description: Construction of a boat landing at Mitchell Field. Located 0.09 of a mile northeast of Firehouse Road. Delivery is controlled by the local project administrator. Total Project Estimate: \$577,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	07/16/25	07/16/25	
On Time	HARPSWELL, SHIP Project Identification No: 023472.00 Description: Navy pier at Mitchell Field. Located 0.09 of a mile northeast of Firehouse Road. Delivery is controlled by the local project administrator. Total Project Estimate: \$138,000	07/16/25	07/16/25	07/22/20

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Program Manager: Jeffrey Tweedie Phone: 624-3420			
On Time	BRUNSWICK, BOAT RAMP SHIP Project Identification No: 026232.00 Description: Located 0.45 of a mile south of Pennell Way. Delivery is controlled by the local project administrator. Total Project Estimate: \$350,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	08/13/25	08/13/25	
On Time	PORTLAND - UNION BRANCH TRAIL Project Identification No: 018469.00 Description: Multiuse trail along the abandoned Union Branch railway extending from Park Avenue to Forest Avenue. Delivery is controlled by the local project administrator. Total Project Estimate: \$3,198,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	08/13/25	08/13/25	
On Time	HOULTON, SIDEWALKS Project Identification No: 022216.00 Description: Sidewalks on Market Square, Water Street, Broadway, and Main Street for 0.53 of a mile. Delivery is controlled by the local project administrator. Total Project Estimate: \$1,615,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	08/27/25	08/27/25	
On Time	EASTERN TRAIL, NORTH BERWICK-WELLS-KENNEBUNK Project Identification No: 027754.00 Description: Connect gaps along the Boston & Maine Railroad. 2023 RAISE Grant recipient. Total Project Estimate: \$5,510,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	10/08/25	10/08/25	
On Time	LINCOLNVILLE AND ISLESBORO FERRY TERMINALS FACILITY IMPROVEMENTS Project Identification No: 027752.00 Description: Ferry terminal upgrades at the Lincolnvile and Islesboro Ferry Terminals. Rural Ferry Grant recipient. Total Project Estimate: \$31,255,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	10/15/25	10/15/25	
On Time	VINALHAVEN, MAIN STREET, SHIP Project Identification No: 027610.00	10/22/25	10/22/25	

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Description: Replacement of Boat Ramps in downtown Vinalhaven. Delivery is controlled by the local project administrator. Total Project Estimate: \$504,000 Program Manager: Jeffrey Tweedie Phone: 624-3420			
On Time	SCENIC BYWAYS - RANGELEY LAKES RECREATIONAL FACILITIES Project Identification No: 027536.00 Description: Develop two facilities for interpretive signage, parking, and connectivity to outdoor recreational facilities. Scenic Byways Grant Recipient. Delivery is controlled by the local project administrator. Total Project Estimate: \$927,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	11/12/25	11/12/25	
On Time	BOOTHBAY/BOOTHBAY HBR SIDEWALK-PHASE 2 Project Identification No: 019397.01 Description: Beginning 0.08 of a mile south of Hackmatack Road and extending north 0.63 of a mile to the traffic circle, then continuing north 0.14 of a mile on Back River Road. Total Project Estimate: \$1,100,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	11/13/25	11/13/25	
On Time	VINALHAVEN, PARKING LOT/SIDEWALK RECONSTRUCTION Project Identification No: 026960.00 Description: Located at the Vinalhaven Ferry Terminal. Total Project Estimate: \$1,800,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	12/03/25	12/03/25	