

MaineDOT Construction Advertisement Schedule Status Report

This report was last refreshed on 12/05/2022.

The projects listed below consist of the current MaineDOT Construction Advertisement Plan and any projects that have been added to the schedule since the publication of the plan.

Dates and cost estimates are subject to change as projects become more fully developed.

This report will be updated each Monday. Questions about specific projects should be directed to the Program Manager listed below.

[Click here to view the current Construction Advertisement Plan](#)

Bridge Construction

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Advertised On Time	WEST PARIS, PENLEY AVE BR#3460 Project Identification No: 021758.00 Description: Penley Avenue Bridge (#3460) over the Little Androscoggin River. Located 0.20 of a mile west of Main Street Administered By: Total Project Estimate: \$1,376,000 Program Manager: Wayne Frankhauser Phone: 624-3490	01/04/22	01/04/22	12/28/21
Advertised On Time	OLD TOWN, STILLWATER #1 BRIDGE Project Identification No: 022512.01 Description: Stillwater #1 Bridge (#1472) over the South Channel Stillwater River. Located 0.06 of a mile north of Free Street. FHWA INFRA Grant recipient. Administered By: Total Project Estimate: \$10,656,000 Program Manager: Wayne Frankhauser Phone: 624-3490	01/25/22	10/24/23	02/15/22
Advertised On Time	OLD TOWN, STILLWATER #2 BRIDGE Project Identification No: 022511.01 Description: Stillwater #2 Bridge (#2806) over the North Channel Stillwater River. Located 0.13 of a mile north of Free Street. FHWA INFRA Grant recipient. Administered By: Total Project Estimate: \$18,131,000 Program Manager: Wayne Frankhauser Phone: 624-3490	01/25/22	10/24/23	02/15/22
Delayed	BRUNSWICK, FRANK WOOD BR #2016 Project Identification No: 022603.00 Description: Frank J. Wood Bridge (#2016) over Androscoggin River. Located on the Brunswick-Topsham town line. Administered By: Total Project Estimate: \$42,189,000 Program Manager: Wayne Frankhauser Phone: 624-3490	02/08/22	12/13/22	
Advertised On Time	FALMOUTH, BUCKNAM RD BR #5830 Project Identification No: 021720.00	03/29/22	04/26/22	04/26/22

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Description: Bucknam Road/ I-295 Bridge (#5830) over Interstate 295. Located 0.30 of a mile northwest of Route 1. Administered By: Total Project Estimate: \$12,296,000 Program Manager: Wayne Frankhauser Phone: 624-3490			
Advertised On Time	FALMOUTH, JOHNSON RD BR #5792 Project Identification No: 021721.00 Description: Johnson Road/ I-295 Bridge (#5792) over Interstate 295. Located 0.25 of a mile west of Route 1. Administered By: Total Project Estimate: \$8,973,000 Program Manager: Wayne Frankhauser Phone: 624-3490	03/29/22	04/26/22	04/26/22
Advertised On Time	MERRILL, E. HASTINGS BR #3150 Project Identification No: 022252.00 Description: East Hastings Bridge (#3150) over East Hastings Brook. Located 0.96 of a mile east of the Moro Plt. town line. Administered By: Total Project Estimate: \$2,437,000 Program Manager: Wayne Frankhauser Phone: 624-3490	04/12/22	04/26/22	04/26/22
Advertised On Time	RICHMOND, STEWART BRIDGE #6186 Project Identification No: 025069.00 Description: Stewart Bridge (#6186) over Abagadasset River. Located 0.52 of a mile southeast of Brown Road. Administered By: Total Project Estimate: \$1,503,000 Program Manager: Wayne Frankhauser Phone: 624-3490	05/03/22	05/03/22	05/03/22
Advertised On Time	WATERVILLE, I-95 SB/ WEBB ROAD BR #1461 Project Identification No: 021894.01 Description: I-95 SB/ Webb Road Bridge (#1461) over Webb Road. Located 1.41 miles north of the Sidney town line. FHWA INFRA Grant recipient. Administered By: Total Project Estimate: \$5,997,000 Program Manager: Wayne Frankhauser Phone: 624-3490	05/10/22	06/07/22	06/07/22
Advertised On Time	WATERVILLE, I95 BR #5813 Project Identification No: 021900.01 Description: I-95 NB/ Webb Road Bridge (#5813) over Webb Road. Located 1.41 miles north of the Sidney town line. FHWA INFRA Grant recipient. Administered By: Total Project Estimate: \$6,994,000 Program Manager: Wayne Frankhauser Phone: 624-3490	05/10/22	06/07/22	06/07/22
Advertised On Time	GREENBUSH, BOOM BR #3587 Project Identification No: 021727.01	06/21/22	06/28/22	06/28/22

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Description: Boom Bridge (#3587) over Beach Bridge Brook. Located 2.43 miles north of Milford town line. FHWA BUILD Grant recipient. Administered By: Total Project Estimate: \$5,182,000 Program Manager: Wayne Frankhauser Phone: 624-3490			
Advertised On Time	PITTSFIELD, I-95 NB/ N. MAIN ST BR#5989 Project Identification No: 023607.00 Description: I-95 NB/ North Main Street Bridge (#5989) over Madawaska Avenue. Located 0.38 of a mile west of the Palmyra town line. Administered By: Total Project Estimate: \$3,467,000 Program Manager: Wayne Frankhauser Phone: 624-3490	06/28/22	07/26/22	07/26/22
Advertised On Time	PITTSFIELD, I-95 SB/ RTE 152 BR#5986 Project Identification No: 023603.00 Description: I-95 SB/ Route 152 and MCRR Bridge (#5986) over Route 152. Located 1.24 miles west of the Palmyra town line. Administered By: Total Project Estimate: \$4,225,000 Program Manager: Wayne Frankhauser Phone: 624-3490	06/28/22	07/26/22	07/26/22
Advertised On Time	MILO, OLD TOLL BR # 2867 Project Identification No: 020502.01 Description: Old Toll Bridge (#2867) over Piscataquis River. Located 0.35 of a mile northwest of Route 11. FHWA BUILD Grant recipient. Administered By: Total Project Estimate: \$10,105,000 Program Manager: Wayne Frankhauser Phone: 624-3490	07/12/22	07/26/22	07/26/22
Advertised On Time	BATCHELDERS GRANT, BR #5506 Project Identification No: 018724.00 Description: Evans Brook Bridge (#5506) over Evans Brook. Located 1.44 miles south of the Gilead town line. Administered By: Total Project Estimate: \$1,380,000 Program Manager: Wayne Frankhauser Phone: 624-3490	07/14/22	08/02/22	08/02/22
Advertised On Time	LITCHFIELD-WEST GARDINER, BABCOCK BRIDGE (#2029) Project Identification No: 023094.01 Description: Babcock Bridge (#2029) over Cobbosseecontee Stream. Located on the Litchfield-West Gardiner town line. FHWA BUILD Grant recipient. Administered By: Total Project Estimate: \$3,274,000 Program Manager: Wayne Frankhauser Phone: 624-3490	08/30/22	09/06/22	09/06/22

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Advertised On Time	STONINGTON-DEER ISLE, MILL HILL BR #3063 Project Identification No: 022356.01 Description: Mill Hill Bridge (#3063) over Mill Pond Outlet. Located on the Stonington- Deer Isle town line. FHWA BUILD Grant recipient. Administered By: Total Project Estimate: \$4,135,000 Program Manager: Wayne Frankhauser Phone: 624-3490	08/30/22	09/06/22	09/06/22
Advertised On Time	WATERVILLE-WINSLOW, TICONIC BRIDGE (#2854) Project Identification No: 023138.00 Description: Ticonic Bridge (#2854) over Kennebec River. Located on the Waterville-Winslow town line. FHWA BUILD Grant recipient. Administered By: Total Project Estimate: \$56,319,000 Program Manager: Wayne Frankhauser Phone: 624-3490	08/30/22	09/06/22	09/06/22
Advertised On Time	BRIDGEWATER, WHITNEY BROOK BRIDGE (#2942) Project Identification No: 024783.01 Description: Whitney Brook Bridge (#2942) over Whitney Brook. Located 0.04 of a mile north of the Boundary Line Road. FHWA BUILD Grant recipient. Administered By: Total Project Estimate: \$4,423,000 Program Manager: Wayne Frankhauser Phone: 624-3490	09/11/22	10/04/22	10/04/22
Advertised On Time	ROME, NARROWS WEST BRIDGE #5912 Project Identification No: 025107.00 Description: Narrows West Bridge (#5912) over Long Pond. Located 0.01 of a mile west of the Belgrade town line. Administered By: Total Project Estimate: \$2,037,000 Program Manager: Wayne Frankhauser Phone: 624-3490	09/27/22	01/25/24	09/27/22
Advertised On Time	CAMDEN, GREAT BROOK BR #2326 Project Identification No: 022610.00 Description: Great Brook Bridge (#2326) over Great Brook. Located 0.05 of a mile south of Dyer Drive. Project funding is contingent on Congressionally Designated Spending approval. Administered By: Total Project Estimate: \$1,452,000 Program Manager: Wayne Frankhauser Phone: 624-3490	10/04/22	10/25/22	10/25/22
Advertised On Time	CAMDEN, SPRING BROOK BR #2794 Project Identification No: 022608.00	10/04/22	10/25/22	10/25/22

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	<p>Description: Spring Brook Bridge (#2794) over Spring Brook. Located 0.94 of a mile southwest of the Lincolnville town line. Project funding is contingent on Congressionally Designated Spending approval.</p> <p>Administered By: Total Project Estimate: \$5,196,000 Program Manager: Wayne Frankhauser Phone: 624-3490</p>			
Delayed	<p>CARIBOU-LIMESTONE, GREENLAW BRK2 #5625 Project Identification No: 021696.00 Description: Greenlaw Brook No. 2 Bridge (#5625) over Greenlaw Brook. Located 0.18 of a mile north of Route 89.</p> <p>Administered By: Total Project Estimate: \$3,410,000 Program Manager: Wayne Frankhauser Phone: 624-3490</p>	10/18/22	03/21/23	
Advertised On Time	<p>AUGUSTA-RINES HILL BR #3528 Project Identification No: 021872.00 Description: Rines Hill Bridge (#3528) over the Old Maine Central Railroad. Located 0.03 of a mile north of Green Street.</p> <p>Administered By: Total Project Estimate: \$5,499,000 Program Manager: Wayne Frankhauser Phone: 624-3490</p>	11/08/22	11/15/22	11/15/22
Advertised On Time	<p>RICHMOND, THOROUGHFARE BR #3925 Project Identification No: 023655.00 Description: Thorofare Bridge (#3925) over Pleasant Pond. Located on the Litchfield-Richmond town line.</p> <p>Administered By: Total Project Estimate: \$1,255,000 Program Manager: Wayne Frankhauser Phone: 624-3490</p>	11/08/22	12/06/22	11/29/22
Delayed	<p>HOLLIS, SALMON FALLS BR #3708 Project Identification No: 023643.00 Description: Salmon Falls Bridge (#3708) over Saco River. Located on the Hollis-Buxton town line.</p> <p>Administered By: Total Project Estimate: \$8,510,000 Program Manager: Wayne Frankhauser Phone: 624-3490</p>	11/15/22	02/27/24	
On Time	<p>DURHAM, TRACY BROOK BRIDGE #2852 Project Identification No: 023657.00 Description: Tracy Brook Bridge (#2852) over Meadow Brook. Located 0.17 of a mile east of Brickyard Hill Road.</p> <p>Administered By: Total Project Estimate: \$4,302,000 Program Manager: Wayne Frankhauser Phone: 624-3490</p>	11/22/22	12/06/22	
On Time	<p>JEFFERSON, DAVIS NO. 1 BRIDGE (#2218) Project Identification No: 023092.00</p>	11/22/22	12/20/22	

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	<p>Description: Davis No.1 Bridge (#2218) over Brann Brook. Located 0.51 of a mile east of Route 32. Administered By: Total Project Estimate: \$1,796,000 Program Manager: Wayne Frankhauser Phone: 624-3490</p>			
On Time	<p>OAKLAND-WATERVILLE, ARMSTRONG ROAD BRIDGE #5815 Project Identification No: 023505.00 Description: Armstrong Road/ I-95 Bridge (#5815) over Interstate 95. Located 0.05 of a mile east of Marston Road. Administered By: Total Project Estimate: \$8,120,000 Program Manager: Wayne Frankhauser Phone: 624-3490</p>	11/22/22	12/13/22	
On Time	<p>SOLON, MAIN STREET BR #2504 Project Identification No: 022260.01 Description: Main Street Bridge (#2504) over Fall Brook. Located 0.01 of a mile west of Brook Street. FHWA INFRA Grant recipient. Administered By: Total Project Estimate: \$5,355,000 Program Manager: Wayne Frankhauser Phone: 624-3490</p>	12/06/22	12/06/22	

Bridges Other

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Advertised On Time	ROCKLAND RAIL BRIDGES Project Identification No: 024603.00 Description: Rockland 36.24 Rail Bridge (#7647) over Sewalls Creek and Rockland 50.49 Rail Bridge over Sheepscot River (#7653). Located on the Rockland Branch rail line. Administered By: Total Project Estimate: \$950,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	01/04/22	01/04/22	01/04/22
Advertised On Time	WALDOBORO RAIL BRIDGE 7659 Project Identification No: 023462.00 Description: Rockland Rail Bridge 65.91 (#7659) over Medomak River. Located on the Rockland Branch rail line. Administered By: Total Project Estimate: \$200,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	01/04/22	01/04/22	01/04/22
Advertised On Time	NB-I95 BRIDGE JOINT REPAIRS ISLAND FALLS TO HOULTON Project Identification No: 025153.00 Description: Various bridge joint improvements on bridges (#6176, #6177, #6178). Administered By: Total Project Estimate: \$2,323,000 Program Manager: Wayne Frankhauser Phone: 624-3490	02/22/22	03/15/22	03/15/22
Advertised On Time	SB-I95 BRIDGE JOINT REPAIRS HOULTON TO ISLAND FALLS Project Identification No: 025155.00 Description: Various bridge joint improvements on Interstate 95 southbound in Oakfield, Smyrna, and Houlton. Administered By: Total Project Estimate: \$2,069,000 Program Manager: Wayne Frankhauser Phone: 624-3490	02/22/22	03/15/22	03/15/22
Advertised On Time	BUCKFIELD, RIVER BR #5450 Project Identification No: 023533.00 Description: River Bridge (#5450) over West Branch Nezinscot River. Located 0.10 of a mile southwest of North Buckfield Road. Administered By: Total Project Estimate: \$576,000 Program Manager: Wayne Frankhauser Phone: 624-3490	03/22/22	03/22/22	03/22/22
Advertised On Time	SUMNER W SUMNER MEADOW BR#5843 Project Identification No: 022360.00	03/22/22	03/22/22	03/22/22

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	<p>Description: West Sumner Meadow Bridge (#5843) over the West Branch Nezinscot River. Located 0.25 of a mile northeast of Front Street.</p> <p>Administered By: Total Project Estimate: \$373,000 Program Manager: Wayne Frankhauser Phone: 624-3490</p>			
Advertised On Time	<p>WATERVILLE, I-95 NB/ MAIN STREET BRIDGE #5818 Project Identification No: 023184.00 Description: Specialist Wade A Slack Memorial Bridge (#5818) over Route 104. Located 0.25 of a mile east of Interstate 95 northbound Exit 130. Administered By: Total Project Estimate: \$257,000 Program Manager: Wayne Frankhauser Phone: 624-3490</p>	03/22/22	03/24/22	03/22/22
Advertised On Time	<p>WATERVILLE, I-95 NB/COUNTY ROAD BRIDGE #5816 Project Identification No: 023178.00 Description: I-95 NB/County Road Bridge (#5816) over County Road. Located 0.51 of a mile west of Interstate 95 northbound Exit 130. Administered By: Total Project Estimate: \$441,000 Program Manager: Wayne Frankhauser Phone: 624-3490</p>	03/22/22	03/24/22	03/22/22
Advertised On Time	<p>WATERVILLE, I-95 NB/MESSOLONSKEE #5817 Project Identification No: 023182.00 Description: I-95 NB/Messalonskee Stream Bridge (#5817) over Messalonskee Stream. Located 0.36 of a mile south of Interstate 95 northbound Exit 130. Administered By: Total Project Estimate: \$1,124,000 Program Manager: Wayne Frankhauser Phone: 624-3490</p>	03/22/22	03/24/22	03/22/22
Advertised On Time	<p>WATERVILLE, I-95 SB/COUNTY ROAD BRIDGE (#1459) Project Identification No: 023206.00 Description: I-95 SB/County Road Bridge (#1459) over County Road. Located 1.69 miles south of the Fairfield town line. Administered By: Total Project Estimate: \$441,000 Program Manager: Wayne Frankhauser Phone: 624-3490</p>	03/22/22	03/24/22	03/22/22
Advertised On Time	<p>WATERVILLE, I-95 SB/MAIN STREET BRIDGE (#1457) Project Identification No: 023210.00 Description: Specialist Wade A Slack Memorial Bridge (#1457) over Route 104. Located 0.92 of a mile southwest of the Fairfield town line. Administered By: Total Project Estimate: \$282,000</p>	03/22/22	03/24/22	03/22/22

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Program Manager: Wayne Frankhauser Phone: 624-3490			
Advertised On Time	WATERVILLE, I-95 SB/MESSALONSKEE BRIDGE (#1458) Project Identification No: 023208.00 Description: I-95 SB/Messalonskee Bridge (#1458) over Messalonskee Stream. Located 1.54 miles southwest of the Fairfield town line. Administered By: Total Project Estimate: \$1,124,000 Program Manager: Wayne Frankhauser Phone: 624-3490	03/22/22	03/24/22	03/22/22
Advertised On Time	HOWLAND, I-95 SB/PISCATAQUIS RIVER BRIDGE #6069 Project Identification No: 025087.00 Description: I-95 SB/Piscataquis River Bridge (#6069) over the Piscataquis River. Located 1.81 miles north of the Exit 217 off-ramp. Administered By: Total Project Estimate: \$755,000 Program Manager: Wayne Frankhauser Phone: 624-3490	04/05/22	04/05/22	03/29/22
Advertised On Time	HOWLAND, I-95 NB/PISCATAQUIS RIVER BRIDGE #1419 Project Identification No: 025543.00 Description: I-95 NB/ Piscataquis River Bridge (#1419) over Piscataquis River. Located 0.48 of a mile north of River Road. Administered By: Total Project Estimate: \$748,000 Program Manager: Wayne Frankhauser Phone: 624-3490	04/05/22	04/05/22	03/29/22
Advertised On Time	HOWLAND, ROUTE 155/ I-95 BRIDGE #6068 Project Identification No: 025535.00 Description: Route 155/ I-95 Bridge (#6068) over Interstate 95. Located 0.27 of a mile east of Maxfield Road. Administered By: Total Project Estimate: \$488,000 Program Manager: Wayne Frankhauser Phone: 624-3490	04/05/22	04/05/22	03/29/22
Advertised On Time	OLD TOWN, I-95 INTERCHANGE 53 BR #6062 Project Identification No: 025101.00 Description: I-95 Interchange 53 Bridge (#6062) over Interstate 95. Located 0.33 of a mile north of Old Bennoch Road. Administered By: Total Project Estimate: \$559,000 Program Manager: Wayne Frankhauser Phone: 624-3490	04/05/22	04/05/22	03/29/22
Advertised On Time	OLD TOWN, I-95 NB/ KIRKLAND ROAD BRIDGE #6059 Project Identification No: 025531.00	04/05/22	04/05/22	03/29/22

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Description: I-95 NB/ Kirkland Road Bridge (#6059) over Kirkland Road. Located 0.79 of a mile north of the Orono town line. Administered By: Total Project Estimate: \$316,000 Program Manager: Wayne Frankhauser Phone: 624-3490			
Advertised On Time	OLD TOWN, ROUTE 43/ I-95 BRIDGE #6061 Project Identification No: 025533.00 Description: Route 43/ I-95 Bridge (#6061) over Interstate 95. Located 0.63 of a mile north of Bennoch Road. Administered By: Total Project Estimate: \$557,000 Program Manager: Wayne Frankhauser Phone: 624-3490	04/05/22	04/05/22	03/29/22
Advertised On Time	LONG POND TWP, PARLIN STREAM NO 2 BR #6025 Project Identification No: 023637.00 Description: Parlin Stream No. 2 Bridge (#6025) over Parlin Pond Stream. Located 3.14 miles west of the Sandwich Academy Grant Twp. town line. Administered By: Total Project Estimate: \$312,000 Program Manager: Wayne Frankhauser Phone: 624-3490	05/19/22	05/31/22	05/24/22
Delayed	BENTON, I95 SB / RIVER ROAD BR# 1455 Project Identification No: 023611.00 Description: I-95 SB/ River Road Bridge (#1455) over River Road. Located 0.53 of a mile east of the Fairfield town line. Administered By: Total Project Estimate: \$831,000 Program Manager: Wayne Frankhauser Phone: 624-3490	06/28/22	12/27/22	
Advertised On Time	PITTSFIELD, I95 SB / NORTH MAIN ST BR#1445 Project Identification No: 023609.00 Description: I-95 SB/ North Main Street Bridge (#1445) over Madawaska Avenue. Located 0.36 of a mile west of the Palmyra town line. Administered By: Total Project Estimate: \$2,334,000 Program Manager: Wayne Frankhauser Phone: 624-3490	06/28/22	07/26/22	07/26/22
Advertised On Time	PITTSFIELD, I95 SB / SEBASTICOOK BR# 1446 Project Identification No: 023613.00 Description: I-95 SB/ Sebasticook River Bridge (#1446) over Interstate 95 southbound. Located 1.06 miles south of the Palmyra town line. Administered By: Total Project Estimate: \$3,607,000 Program Manager: Wayne Frankhauser Phone: 624-3490	06/28/22	07/26/22	07/26/22
Advertised On	WARREN, JAMES ANDREW BR# 2786	08/30/22	08/30/22	09/20/22

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Time	Project Identification No: 023619.00 Description: James Andrew Griffith Bridge (#2786) over St. George River. Located on the Warren - Thomaston town line. Administered By: Total Project Estimate: \$274,000 Program Manager: Wayne Frankhauser Phone: 624-3490			
Advertised On Time	WARREN, ST. GEORGE RIVER BR #5654 Project Identification No: 023649.00 Description: St. George River Bridge (#5654) over St. George River. Located 0.04 of a mile southwest of Company Lane. Administered By: Total Project Estimate: \$467,000 Program Manager: Wayne Frankhauser Phone: 624-3490	08/30/22	08/30/22	09/20/22
Advertised On Time	SOUTHPT-BTHBY H STHPRT BR #2789 Project Identification No: 021751.01 Description: Southport Bridge (#2789) over Townsend Gut. Located at Boothbay Harbor - Southport town line. FHWA BUILD Grant recipient. Administered By: Total Project Estimate: \$12,952,000 Program Manager: Wayne Frankhauser Phone: 624-3490	09/21/22	10/04/22	10/04/22
On Time	I95 NB JOINTS, WATERVILLE - CLINTON 2023 Project Identification No: 025061.00 Description: Various bridge joint improvements on Interstate 95 northbound in Clinton, Benton, and Waterville. Administered By: Total Project Estimate: \$2,700,000 Program Manager: Wayne Frankhauser Phone: 624-3490	11/15/22	11/29/22	
On Time	HIRAM, HIRAM BRIDGE #5087 Project Identification No: 023166.00 Description: Hiram Bridge (#5087) over Ossipee River. Located 0.16 of a mile north of Route 25. Administered By: Total Project Estimate: \$581,000 Program Manager: Wayne Frankhauser Phone: 624-3490	12/13/22	12/27/22	
Advertised On Time	NEWCASTLE, ROUTE 1 BRIDGES Project Identification No: 025289.00 Description: Various bridge joint improvements on bridges (#5887, #5888, #5889, and #5890). Administered By: Total Project Estimate: \$687,000 Program Manager: Wayne Frankhauser Phone: 624-3490	12/13/22	12/13/22	02/01/22

Highway Construction

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Advertised On Time	OLD TOWN, STILLWATER AVE Project Identification No: 022950.01 Description: Beginning 0.01 of a mile north of the Orono town line and extending north 0.72 of a mile (includes all approaches). Excludes the bridge over the Penobscot River. FHWA INFRA Grant recipient. Administered By: Total Project Estimate: \$7,900,000 Program Manager: Brad Foley Phone: 624-3480	01/25/22	04/25/23	02/15/22
Advertised On Time	AUBURN, ROUTE 4 Project Identification No: 021766.00 Description: Beginning 0.04 of a mile south of Oak Hill Road and extending north 0.48 of a mile. Include intersections with Oak Hill Road, Lillian Street, Turner Street, Martin Street and Fair Street. ATRC Sponsored. Administered By: Total Project Estimate: \$4,329,000 Program Manager: Brad Foley Phone: 624-3480	02/15/22	03/01/22	03/01/22
Advertised On Time	SEARSPORT, ROUTE 1/3 Project Identification No: 017281.00 Description: Beginning at Savage Road and extending northeast 1.94 miles. Administered By: Total Project Estimate: \$15,795,000 Program Manager: Brad Foley Phone: 624-3480	05/31/22	03/14/23	06/28/22
Advertised On Time	AUBURN, MAIN STREET Project Identification No: 018651.00 Description: Beginning 0.01 of a mile north of Mill Street and extending southeast 0.13 of a mile to Broad Street, and continuing on Broad Street for 0.06 of a mile. ATRC Sponsored. Administered By: Delivery is controlled by the local project administrator Total Project Estimate: \$4,006,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	06/14/22	07/13/22	07/13/22
Delayed	AUBURN, HOTEL ROAD Project Identification No: 022384.00 Description: Beginning at East Hardscrabble Road and extending north 0.50 of a mile to Lewiston Junction Road. ATRC Sponsored. Administered By: Delivery is controlled by the local project administrator Total Project Estimate: \$2,950,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	08/08/22	08/08/23	
Advertised On Time	CAMDEN, ROUTE 1	10/04/22	10/25/22	10/25/22

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	<p>Project Identification No: 018283.00 Description: Beginning 0.56 of a mile north of Sagamore Farm Road and extending north 1.54 miles. Project funding is contingent on Congressionally Designated Spending approval. Administered By: Total Project Estimate: \$8,795,000 Program Manager: Brad Foley Phone: 624-3480</p>			

Highway Light Capital Paving

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Advertised On Time	APPLETON, AREA 2022 LCP Project Identification No: 025939.00 Description: Appleton Area 2022 LCP Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone:	03/01/22	03/01/22	03/01/22
Advertised On Time	BARNARD, AREA 2022 LCP Project Identification No: 025941.00 Description: Barnard Area 2022 LCP Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone:	03/01/22	03/01/22	03/01/22
Advertised On Time	BATH AREA 2022 LCP Project Identification No: 024959.00 Description: Bath Area 2022 LCP Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone:	03/01/22	03/01/22	03/01/22
Advertised On Time	BOOTHBAY AREA 2022 LCP Project Identification No: 024965.00 Description: Boothbay Area 2022 LCP Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone:	03/01/22	03/01/22	03/01/22
Advertised On Time	CAMDEN AREA 2022 LCP Project Identification No: 024967.00 Description: Camden Area 2022 LCP Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone:	03/01/22	03/01/22	03/01/22
Advertised On Time	DURHAM AREA 2022 LCP Project Identification No: 024961.00 Description: Durham Area 2022 LCP Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone:	03/01/22	03/01/22	03/01/22
Advertised On Time	EXETER, AREA 2022 LCP Project Identification No: 025945.00 Description: Exeter Area 2022 LCP Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone:	03/01/22	03/01/22	03/01/22
Advertised On Time	FORT KENT AREA 2022 LCP Project Identification No: 024977.00	03/01/22	03/01/22	03/01/22

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Description: Fort Kent Area 2022 LCP Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone:			
Advertised On Time	GREENVILLE AREA 2022 LCP Project Identification No: 024971.00 Description: Greenville Area 2022 LCP Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone:	03/01/22	03/01/22	03/01/22
Advertised On Time	HAMLIN AREA 2022 LCP Project Identification No: 024979.00 Description: Hamlin Area 2022 LCP Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone:	03/01/22	03/01/22	03/01/22
Advertised On Time	HANCOCK AREA 2022 LCP Project Identification No: 024975.00 Description: Hancock Area 2022 LCP Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone:	03/01/22	03/01/22	03/01/22
Advertised On Time	JAY AREA 2022 LCP Project Identification No: 024969.00 Description: Jay Area 2022 LCP Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone:	03/01/22	03/01/22	03/01/22
Advertised On Time	MEDWAY AREA 2022 LCP Project Identification No: 024981.00 Description: Medway Area 2022 LCP Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone:	03/01/22	03/01/22	03/01/22
Advertised On Time	NAPLES AREA 2022 LCP Project Identification No: 025937.00 Description: Naples Area 2022 LCP Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone:	03/01/22	03/01/22	03/01/22
Advertised On Time	PHILLIPS AREA 2022 LCP Project Identification No: 024973.00 Description: Phillips Area 2022 LCP Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone:	03/01/22	03/01/22	03/01/22

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Advertised On Time	SEDGWICK, AREA 2022 LCP Project Identification No: 025947.00 Description: Sedgwick Area 2022 LCP Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone:	03/01/22	03/01/22	03/01/22
Advertised On Time	STRONG AREA 2022 LCP Project Identification No: 025931.00 Description: Strong Area 2022 LCP Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone:	03/01/22	03/01/22	03/01/22
Advertised On Time	UNITY, AREA 2022 LCP Project Identification No: 025943.00 Description: Unity Area 2022 LCP Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone:	03/01/22	03/01/22	03/01/22
Advertised On Time	WATERBORO AREA 2022 LCP Project Identification No: 024963.00 Description: Waterboro Area 2022 LCP Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone:	03/01/22	03/01/22	03/01/22

Highway Preservation Paving

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Advertised On Time	PORTLAND-SOUTH PORTLAND I-295 NORTHBOUND/ROUTE 26 Project Identification No: 022420.01 Description: Beginning at the Scarborough town line and extending north 7.56 miles to the Falmouth town line. Beginning at Garsoe Drive and extending north 0.08 of a mile. Route 26 South: Beginning at Anderson Street and extending south 0.10 of a mile. Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone:	01/25/22	02/08/22	02/08/22
Advertised On Time	2022 SEALING-REGION 5 Project Identification No: 018995.55 Description: Crack Seal. Administered By: Total Project Estimate: Program Manager: Brad Foley Phone: 624-3480	02/08/22	02/08/22	02/08/22
Advertised On Time	ALTON, ROUTE 16 Project Identification No: 024123.00 Description: Beginning 0.37 of a mile south of Hatch Road and extending south 1.78 miles. Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone:	02/08/22	02/08/22	02/08/22
Advertised On Time	SKOWHEGAN-CORNVILLE, ROUTE 150 Project Identification No: 025729.00 Description: Beginning 0.03 of a mile north of Libby Lane and extending north 5.72 miles. Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone:	02/08/22	02/08/22	02/08/22
Advertised On Time	2022 SEALING-REGION 3 Project Identification No: 018995.35 Description: Crack Seal. Administered By: Total Project Estimate: Program Manager: Brad Foley Phone: 624-3480	02/15/22	02/15/22	02/15/22
Advertised On Time	AUBURN-LEWISTON, VMB AND RUSSELL STREET Project Identification No: 025761.00 Description: Beginning at Turner Street and extending southeast 2.63 miles, including bridges (#6260, #6331, #6383, #6384, #6385, #1370) and various ramps. Administered By: Total Project Estimate:	02/22/22	03/08/22	03/08/22

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Program Manager: Brad Foley Phone:			
Delayed	BIDDEFORD, SOUTH STREET Project Identification No: 025017.00 Description: Beginning at Main Street and extending west 0.34 of a mile to 0.12 of a mile west of Cathedral Oaks Drive. PACTS Sponsored. Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone:	02/22/22	03/07/23	
Advertised On Time	DOVER-FOXCROFT, ROUTE 15 Project Identification No: 025773.00 Description: Beginning 0.19 of a mile south of Dyer Road and extending north 4.79 miles. Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone:	02/22/22	02/22/22	02/22/22
Advertised On Time	DOVER-FOXCROFT, ROUTE 6 Project Identification No: 023555.00 Description: Beginning at Lincoln Street and extending northeast 0.96 of a mile. Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone:	02/22/22	03/15/22	03/15/22
Advertised On Time	GUILFORD-ABBOT, ROUTE 6 Project Identification No: 025763.00 Description: Beginning 0.03 of a mile west of the Guilford town line and extending east 0.92 of a mile. Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone:	02/22/22	02/22/22	02/22/22
Advertised On Time	MAPLETON-PRESQUE ISLE, ROUTE 163 Project Identification No: 025755.00 Description: Beginning 0.29 of a mile east of Castle Hill town line and extending east 7.35 miles and beginning at Route 163 and extending east 0.03 of a mile to Dyer Street. Administered By: Total Project Estimate: Program Manager: Brad Foley Phone: 624-3480	02/22/22	02/22/22	02/22/22
Advertised On Time	NEW GLOUCESTER-AUBURN, ROUTE 202/202S Project Identification No: 025759.00 Description: Beginning 0.20 of a mile south of the Auburn town line and extending north 3.78 miles. Continuing 0.02 of a mile south of Chase Street and extending south 2.16 miles. Administered By: Total Project Estimate:	02/22/22	03/08/22	03/08/22

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Program Manager: David Bernhardt Phone:			
Advertised On Time	PITTSFIELD- NEWPORT, ROUTE 2 Project Identification No: 024133.00 Description: Beginning 0.03 of a mile northeast of Pooler Road and extending east 9.00 miles. Including 0.32 of a mile on Route 2W. Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone:	02/22/22	03/08/22	03/08/22
Advertised On Time	SCARBOROUGH, BLACK POINT ROAD (ROUTE 207) Project Identification No: 024993.00 Description: Beginning at Roundabout Lane and extending south 1.01 miles. PACTS Sponsored. Administered By: Total Project Estimate: Program Manager: Brad Foley Phone: 624-3480	02/22/22	03/22/22	03/22/22
Advertised On Time	SCARBOROUGH, HIGHLAND AVENUE Project Identification No: 024991.00 Description: Beginning at Black Point Road and extending east 0.96 of a mile to Chamberland Road. PACTS Sponsored. Administered By: Total Project Estimate: Program Manager: Brad Foley Phone: 624-3480	02/22/22	03/22/22	03/22/22
Advertised On Time	WATERVILLE-PITTSFIELD, INTERSTATE 95 NORTHBOUND Project Identification No: 025519.00 Description: Beginning 1.47 miles north of the Sidney town line and extending north 18.14 miles. Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone:	02/22/22	02/22/22	02/22/22
Advertised On Time	WESTBROOK, BROOK STREET Project Identification No: 024995.00 Description: Beginning at Virginia Street and extending north 0.56 of a mile to the Falmouth town line. PACTS Sponsored. Administered By: Total Project Estimate: Program Manager: Brad Foley Phone: 624-3480	02/22/22	03/22/22	03/22/22
Advertised On Time	WILTON-FARMINGTON, ROUTE 2 Project Identification No: 025769.00 Description: Beginning 0.08 of a mile north of Route 156 and extending north 6.69 miles to Route 43. Administered By: Total Project Estimate: Program Manager: David Bernhardt	02/22/22	03/22/22	03/22/22

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Phone:			
Advertised On Time	BANGOR, ROUTE 15 Project Identification No: 025775.00 Description: Beginning 0.07 of a mile north of Husson Avenue and extending north 2.72 miles. Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone:	03/08/22	03/29/22	03/29/22
Advertised On Time	BANGOR, ROUTE 15 Project Identification No: 025141.00 Description: Beginning 0.36 of a mile west of Pushaw Road and extending northwest 0.83 of a mile. Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone:	03/08/22	03/29/22	03/29/22
Advertised On Time	BANGOR- KENDUSKEAG, ROUTE 15 Project Identification No: 025139.00 Description: Beginning 0.10 of a mile north of Route 221 and extending north 4.38 miles. Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone:	03/08/22	03/29/22	03/29/22
Advertised On Time	BUXTON, PORTLAND ROAD Project Identification No: 025713.00 Description: Beginning at Route 202 and extending east 2.37 miles to Route 22. Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone:	03/08/22	03/08/22	03/08/22
Advertised On Time	BUXTON, ROUTE 4A Project Identification No: 025795.00 Description: Beginning at Route 112 and extending east 0.75 of a mile to Route 4. Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone:	03/08/22	03/08/22	03/08/22
Advertised On Time	GORHAM-BUXTON, ROUTE 22 Project Identification No: 025711.00 Description: Beginning at South Street and extending southwest 4.79 miles to Route 4. Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone:	03/08/22	03/08/22	03/08/22
Advertised On Time	HARPSWELL-BRUNSWICK, ROUTE 24 Project Identification No: 025709.00 Description: Beginning at Mountain Road and extending north 7.94 miles. Administered By:	03/08/22	03/08/22	03/08/22

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Total Project Estimate: Program Manager: David Bernhardt Phone:			
Advertised On Time	KENDUSKEAG, ROUTE 15 Project Identification No: 024915.00 Description: Beginning 0.84 of a mile north of the Kenduskeag Stream Bridge and extending northwest 2.30 miles to Southard Avenue. Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone:	03/08/22	03/29/22	03/29/22
Advertised On Time	LEEDS-WAYNE, ROUTE 219 Project Identification No: 025727.00 Description: Beginning 0.11 of a mile east of North Road and extending east 3.83 miles to Route 133. Administered By: Total Project Estimate: Program Manager: Brad Foley Phone: 624-3480	03/08/22	03/08/22	03/08/22
Advertised On Time	OLD TOWN, ROUTE 2A Project Identification No: 025777.00 Description: Beginning 0.11 of a mile north of College Avenue and extending north 0.94 of a mile. Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone:	03/08/22	03/29/22	03/29/22
Advertised On Time	OLD TOWN, STILLWATER CENTER Project Identification No: 022445.00 Description: Beginning at Abbot Street and extending northeast 0.34 of a mile to Jefferson Street. BACTS Sponsored. Administered By: Total Project Estimate: Program Manager: Brad Foley Phone: 624-3480	03/08/22	03/08/22	03/08/22
Advertised On Time	SCARBOROUGH, BROADTURN ROAD Project Identification No: 025797.00 Description: Beginning 0.32 of a mile southeast of Joss Hill Road and extending southeast 1.56 miles. Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone:	03/08/22	03/08/22	03/08/22
Advertised On Time	STANDISH, ROUTE 114 Project Identification No: 025715.00 Description: Beginning at the Gorham town line and extending northwest 1.68 miles. Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone:	03/08/22	03/08/22	03/08/22
Advertised On	TOPSHAM, ROUTE 201	03/08/22	03/08/22	03/08/22

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Time	Project Identification No: 025719.00 Description: Beginning 0.02 of a mile north of Old Augusta Road and extending north 3.67 miles to the Bowdoin town line. Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone:			
Advertised On Time	WALES-MONMOUTH-LITCHFIELD, ROUTE 9 Project Identification No: 025725.00 Description: Beginning at the Sabattus town line and extending north 7.54 miles. Administered By: Total Project Estimate: Program Manager: Brad Foley Phone: 624-3480	03/08/22	03/08/22	03/08/22
Advertised On Time	WEST FORKS, ROUTE 201 Project Identification No: 025771.00 Description: Beginning 0.06 of a mile north of The Forks Plt. town line and extending north 7.41 miles. Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone:	03/08/22	04/05/22	04/05/22
Advertised On Time	AMITY-CARY, ROUTE 1 Project Identification No: 025743.00 Description: Beginning 0.80 of a mile north of Tracy Road and extending north 4.24 miles. Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone:	03/15/22	03/15/22	03/15/22
Advertised On Time	BANGOR, HOGAN ROAD-ROUTE 2 Project Identification No: 024131.00 Description: Beginning at Route 2 and extending north 0.44 of a mile. Includes Hogan Road/Route 2 intersection. Administered By: Delivery is controlled by the local project administrator Total Project Estimate: Program Manager: Jeffrey Tweedie Phone: 624-3420	03/15/22	05/24/22	05/24/22
Advertised On Time	BENTON, ROUTE 139 Project Identification No: 025717.00 Description: Beginning 0.06 of a mile south of Seabasticook Bridge Road and extending west 1.89 miles. Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone:	03/15/22	03/15/22	03/15/22
Advertised On Time	BROOKTON-DANFORTH, ROUTE1 Project Identification No: 025739.00	03/15/22	03/15/22	03/15/22

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Description: Beginning 2.02 miles north of Forest City Road and extending north 9.33 miles. Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone:			
Advertised On Time	CLINTON, HINCKLEY ROAD Project Identification No: 025721.00 Description: Beginning at Route 11 and extending west 1.28 miles. Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone:	03/15/22	03/15/22	03/15/22
Advertised On Time	DANFORTH-WESTON, ROUTE 1 Project Identification No: 025741.00 Description: Beginning at the Danforth town line and extending north 3.19 miles. Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone:	03/15/22	03/15/22	03/15/22
Advertised On Time	ENFIELD-LINCOLN, ROUTE 2 Project Identification No: 025731.00 Description: Beginning 0.10 of a mile south of Mohawk Road and extending north 6.21 miles to River Road. Administered By: Total Project Estimate: Program Manager: Brad Foley Phone:	03/15/22	03/15/22	03/15/22
Advertised Late	KITTERY, ROUTES 1, 1A & 236 Project Identification No: 024151.00 Description: Beginning 0.19 of a mile north of Bridge Street and extending north 1.08 miles. Beginning 0.05 of a mile north of Rogers Road and extending north 2.07 miles to Lewis Road. Including 1AS and Route 1S. Includes 0.20 of a mile on Routes 236 & 236S, Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone:	03/15/22	05/17/22	05/17/22
Advertised On Time	LINCOLN - LEE, ROUTE 6 Project Identification No: 025737.00 Description: Beginning at Main Street and extending east 7.95 miles to the Lee town line. Administered By: Total Project Estimate: Program Manager: Brad Foley Phone:	03/15/22	03/15/22	03/15/22
Advertised On Time	LINCOLN, ROUTE 2 Project Identification No: 025733.00	03/15/22	03/15/22	03/15/22

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Description: Beginning 0.29 of a mile northeast of Kelley Avenue and extending east 0.68 of a mile. Administered By: Total Project Estimate: Program Manager: Brad Foley Phone:			
Advertised On Time	LINCOLN, ROUTE 2 Project Identification No: 025735.00 Description: Beginning at Lee Road and extending north 6.21 miles to the Winn town line. Administered By: Total Project Estimate: Program Manager: Brad Foley Phone:	03/15/22	03/15/22	03/15/22
Advertised On Time	WATERVILLE, ROUTE 104 Project Identification No: 025723.00 Description: Beginning 0.02 of a mile north of Webb Road and extending north 1.68 miles. Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone:	03/15/22	03/15/22	03/15/22
Advertised On Time	2022 SEALING-REGION 2 Project Identification No: 018995.25 Description: Crack Seal. Administered By: Total Project Estimate: Program Manager: Brad Foley Phone:	03/22/22	03/15/22	03/15/22
Advertised On Time	2022 SEALING-REGION 4 Project Identification No: 018995.45 Description: Crack Seal. Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone:	03/22/22	03/22/22	03/22/22
Advertised On Time	AMHERST, ROUTE 9 Project Identification No: 024129.00 Description: Beginning 0.68 of a mile northeast of Peaked Mountain Drive and extending east 4.45 miles. Administered By: Total Project Estimate: Program Manager: Brad Foley Phone:	03/22/22	04/05/22	04/05/22
Advertised On Time	AUGUSTA, ROUTE 9 Project Identification No: 025767.00 Description: Beginning at the Chelsea town line and extending north 0.80 of a mile. Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone:	03/22/22	03/29/22	03/29/22
Advertised On	ELIOT-SOUTH BERWICK, ROUTE 236	03/22/22	04/12/22	04/12/22

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Time	Project Identification No: 024121.00 Description: Beginning at the I-95 overpass and extending north 10.43 miles to Route 4. Includes 0.63 of a mile on Route 236S. Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone:			
Advertised On Time	JEFFERSON-AUGUSTA, ROUTE 17 Project Identification No: 025765.00 Description: Beginning at Route 32 and extending west 12.75 miles to Route 9. Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone:	03/22/22	03/29/22	03/29/22
Advertised On Time	NORTH BERWICK-SANFORD, ROUTE 4 Project Identification No: 025119.00 Description: Beginning 0.12 of a mile north of Lebanon Road and extending north 7.02 miles. Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone:	03/22/22	04/12/22	04/12/22
Advertised On Time	PORTLAND, FOREST AVENUE Project Identification No: 024997.00 Description: Beginning at Congress Street and extending north 0.28 of a mile to Park Avenue. PACTS Sponsored. Administered By: Total Project Estimate: Program Manager: Brad Foley Phone: 624-3480	03/22/22	04/19/22	04/19/22
Advertised On Time	SHAPLEIGH-ACTON, ROUTE 109 Project Identification No: 025757.00 Description: Beginning at Shapleigh Corner Road and extending north 3.84 miles. Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone:	03/22/22	03/22/22	03/22/22
Advertised On Time	WYMAN TWP-EUSTIS, ROUTE 27 Project Identification No: 025745.00 Description: Beginning 0.21 of a mile north of Carrabassett Valley town line and extending north 12.17 miles. Administered By: Total Project Estimate: Program Manager: Brad Foley Phone: 624-3480	03/22/22	03/22/22	03/22/22
Advertised On Time	BETHEL, PARKWAY Project Identification No: 025845.00	03/27/22	04/10/22	02/01/22

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Description: Beginning at Route 2 and extending east 0.43 of a mile to Route 26. Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone:			
Advertised On Time	BETHEL, ROUTE 26 Project Identification No: 025915.00 Description: Beginning 0.03 of a mile south of Taylor Smith Road and extending west 2.73 miles. Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone:	03/27/22	04/10/22	02/01/22
Advertised On Time	NEWCASTLE-NOBLEBORO, ROUTE 1 Project Identification No: 025445.00 Description: Beginning 0.05 of a mile north of Lynch Road and extending north 9.36 miles. Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone:	03/27/22	04/24/22	02/01/22
Advertised On Time	NOBLEBORO-WALDOBORO, ROUTE 1 Project Identification No: 024161.10 Description: Beginning 0.07 of a mile east of East Pond Road and extending east 3.31 miles. Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone:	03/27/22	04/24/22	02/01/22
Advertised On Time	NORTHPORT, ROUTE 1 Project Identification No: 024159.00 Description: Beginning 0.23 of a mile north of Pound Hill Road and extending north 2.70 miles. Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone:	03/27/22	04/24/22	02/01/22
Advertised On Time	PATTEN-MORO PLT., ROUTE 11 Project Identification No: 024143.00 Description: Beginning at Route 159 and extending north 15.84 miles to T7 R5 WELS town line. Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone:	03/27/22	04/24/22	02/01/22
Advertised On Time	PERU, ROUTE 108 Project Identification No: 025443.00 Description: Beginning 0.04 of a mile west of River Road and extending northwest 5.54 miles. Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone:	03/27/22	04/10/22	02/01/22

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Advertised On Time	PRESQUE ISLE, ROUTE 167 Project Identification No: 025133.00 Description: Beginning 0.14 of a mile east of North Street and extending east 0.45 of a mile. Continuing 0.24 of a mile east and extending east 1.95 miles. Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone:	03/27/22	04/24/22	02/01/22
Advertised On Time	WALLAGRASS-FORT KENT, ROUTE 11 Project Identification No: 025135.00 Description: Beginning 0.36 of a mile south of Tower Road and extending north 1.08 miles. Then, beginning at Sutton Siding Road and extending north 4.22 miles. Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone:	03/27/22	04/24/22	02/01/22
Advertised On Time	WARREN-ROCKPORT, ROUTE 90 Project Identification No: 024153.00 Description: Beginning 0.20 of a mile north of Mountain Road and extending north 7.19 miles. Includes 0.03 of a mile on Route 90 westbound. Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone:	03/27/22	04/24/22	02/01/22
Advertised On Time	WESTFIELD - PRESQUE ISLE, ROUTE 1 Project Identification No: 025109.00 Description: Beginning 0.04 of a mile north of Miller Road and extending north 5.17 miles. Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone:	03/27/22	04/24/22	02/01/22
Advertised On Time	WISCASSET - EDGEComb, ROUTE 1 Project Identification No: 025283.00 Description: Beginning 0.01 of a mile southwest of Lee Street and extending northeast 0.43 of a mile. Continuing at Railroad Avenue and extending east 1.28 miles. Including Donald E. Davey Bridge (#2262) and Cod Cove Bridge (#2160). Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone:	03/27/22	04/24/22	02/01/22
Advertised On Time	WOODSTOCK, ROUTE 26 Project Identification No: 025131.00 Description: Beginning at the West Paris town line and extending northwest 4.56 miles. Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone:	03/27/22	04/10/22	02/01/22

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Advertised On Time	WOODSTOCK-GREENWOOD, ROUTE 26 Project Identification No: 025129.00 Description: Beginning 0.75 of a mile north of Mills Road and extending north 1.64 miles. Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone:	03/27/22	04/10/22	02/01/22
Advertised On Time	2022 SEALING-REGION 1 Project Identification No: 018995.15 Description: Crack Seal. Administered By: Total Project Estimate: Program Manager: Brad Foley Phone:	03/29/22	04/12/22	04/12/22
Advertised On Time	COLLECTOR CRACK SEAL 2022 Project Identification No: 026606.00 Description: Crack Sealing for the PACTS area. PACTS Sponsored. Administered By: Total Project Estimate: Program Manager: Brad Foley Phone: 624-3480	04/12/22	04/12/22	04/12/22
Advertised On Time	KITTERY I-95 NB VISITOR INFORMATION CENTER Project Identification No: 026624.10 Description: Rehabilitation of the on and off ramps for the Kittery I-95 NB Visitor Information Center. Administered By: Total Project Estimate: Program Manager: Brad Foley Phone: 624-3480	05/03/22	05/17/22	05/17/22
Advertised On Time	YORK, I-95 NB/SB WEIGH STATIONS Project Identification No: 026043.00 Description: Weigh Stations on Interstate 95 northbound and southbound. Administered By: Total Project Estimate: Program Manager: Brad Foley Phone: 624-3480	05/03/22	05/03/22	05/03/22
Advertised On Time	BANGOR, STATE STREET Project Identification No: 023521.00 Description: Beginning at Hancock Street and extending northeast 0.96 of a mile. BACTS Sponsored. Administered By: Delivery is controlled by the local project administrator Total Project Estimate: Program Manager: Jeffrey Tweedie Phone: 624-3420	05/24/22	05/31/22	05/24/22
Advertised On Time	HAMPDEN-HERMON, INTERSTATE 95 Project Identification No: 024171.00 Description: Beginning at Exit 180 and extending south 3.75 miles. Administered By:	06/07/22	06/07/22	06/07/22

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Total Project Estimate: Program Manager: David Bernhardt Phone:			
Advertised On Time	SOUTH PORTLAND, COTTAGE ROAD Project Identification No: 024585.00 Description: Beginning at the Cape Elizabeth town line and extending west 0.98 of a mile to Highland Avenue. PACTS Sponsored. Administered By: Delivery is controlled by the local project administrator Total Project Estimate: Program Manager: Jeffrey Tweedie Phone: 624-3420	11/15/22	11/15/22	11/15/22

Highway Rehabilitation

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Advertised On Time	NEWBURGH-HAMPDEN, ROUTE 69 Project Identification No: 022581.10 Description: Beginning at Route 202 and extending south 3.87 miles. Administered By: Total Project Estimate: \$1,537,000 Program Manager: Brad Foley Phone: 624-3480	02/15/22	02/15/22	02/15/22
Advertised On Time	WINSLOW-BENTON, ROUTE 100A Project Identification No: 025423.10 Description: Beginning at Smiley Avenue and extending northeast 3.45 miles. Continuing on Route 100 for 0.06 of a mile. Administered By: Total Project Estimate: \$1,099,000 Program Manager: Brad Foley Phone: 624-3480	03/08/22	03/08/22	03/08/22
Advertised On Time	MORO PLT, ROUTE 11 [RAMP] Project Identification No: 022932.00 Description: Beginning 0.63 of a mile north of the Tucker Bridge (#5027) and extending north 0.20 of a mile. Administered By: Total Project Estimate: \$153,000 Program Manager: Brad Foley Phone: 624-3480	03/27/22	04/24/22	02/01/22
Advertised On Time	BYRON, ROUTE 17 Project Identification No: 024167.10 Description: Beginning 0.13 of a mile north of Byron Village Road and extending north 10.89 miles. Administered By: Total Project Estimate: \$1,392,000 Program Manager: Brad Foley Phone: 624-3480	03/29/22	03/29/22	05/10/22
Advertised On Time	PORTLAND, WASHINGTON AVENUE Project Identification No: 022134.00 Description: Beginning at Congress Street and extending north 0.06 of a mile to Cumberland Avenue. Continuing on Route 26, beginning at Cumberland Avenue and extending north 0.10 of a mile to E Oxford Street. PACTS Sponsored. Administered By: Delivery is controlled by the local project administrator Total Project Estimate: \$3,475,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	12/13/22	12/13/22	07/13/22
Delayed	PITTSFIELD, ROUTE 11/100 Project Identification No: 021812.00	12/20/22	04/17/25	

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	<p>Description: Beginning 0.02 of a mile south of Nichols Street and extending north 1.85 miles. Project funding is contingent on Congressionally Designated Spending approval.</p> <p>Administered By:</p> <p>Total Project Estimate: \$4,723,000</p> <p>Program Manager: David Bernhardt</p> <p>Phone:</p>			

Highway Safety and Spot Improvements

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Advertised On Time	DOVER-FOXCROFT, ROUTE 15 Project Identification No: 022851.00 Description: Large culvert (#967780) located 0.48 of a mile north of Norton Hill Road. Administered By: Total Project Estimate: \$787,000 Program Manager: Brad Foley Phone: 624-3480	01/04/22	01/04/22	01/04/22
Advertised On Time	BIDDEFORD, MAIN/HILL/WATER ST Project Identification No: 018574.00 Description: Located at the intersections of Main Street, Water Street, Hill Road, and Pepperell Mill Campus entrance. PACTS Sponsored. Administered By: Total Project Estimate: \$2,812,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	01/18/22	01/18/22	01/18/22
Advertised On Time	PORTLAND, I-295 NB MEDIAN Project Identification No: 022394.00 Description: Beginning 0.16 of a mile south of Washington Avenue northbound and extending north 1.25 miles. Administered By: Total Project Estimate: \$5,050,000 Program Manager: David Bernhardt Phone:	01/25/22	02/08/22	02/08/22
Advertised On Time	SOUTH PORTLAND, ROUTE 77 Project Identification No: 018665.00 Description: Multifaceted approach to corridor improvements to address traffic, safety, and bicycle/pedestrian needs and deficiencies on/off Route 77. PACTS Sponsored. Administered By: Total Project Estimate: \$148,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	01/25/22	02/15/22	02/15/22
Advertised On Time	TOPSHAM - MODIFY SIGNAL Project Identification No: 023783.00 Description: Located at the intersection of Route 201 and Route 24. Administered By: Total Project Estimate: \$419,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	02/15/22	02/15/22	02/15/22
Advertised On Time	[RAMP] LINCOLN, RTE 2 Project Identification No: 021847.00 Description: Beginning at Goding Avenue and extending north 0.80 of a mile to Lee Road. Administered By: Total Project Estimate: \$398,000 Program Manager: Brad Foley	03/08/22	03/22/22	03/22/22

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Phone: 624-3480			
Advertised Late	GRAY DEPOT RD - RAMP Project Identification No: 024303.00 Description: Beginning at Town Farm Road and extending southwest 0.36 of a mile. Administered By: Total Project Estimate: \$713,000 Program Manager: Brad Foley Phone: 624-3480	03/15/22	10/18/22	10/18/22
Delayed	GRAY, ROUTE 202 Project Identification No: 025385.00 Description: Beginning 0.23 of a mile east of Route 26A and extending north 0.26 of a mile to Brown Street. Administered By: Total Project Estimate: \$337,000 Program Manager: David Bernhardt Phone:	03/15/22	04/04/23	
Advertised On Time	UNION, ROUTE 17 Project Identification No: 024237.00 Description: Large culvert (#46462) located 0.06 of a mile east of Town House Road. Administered By: Total Project Estimate: \$978,000 Program Manager: Brad Foley Phone: 624-3480	03/15/22	03/15/22	03/15/22
Advertised On Time	AUGUSTA, ROUTE 3 Project Identification No: 024207.00 Description: Beginning 0.13 of a mile south of Henry's Way and extending south 0.03 of a mile. Administered By: Total Project Estimate: \$629,000 Program Manager: David Bernhardt Phone:	03/22/22	02/04/25	03/29/22
Advertised On Time	AUGUSTA, ROUTE 3 Project Identification No: 024205.00 Description: Beginning 0.75 of a mile north of West River Road and extending south 0.03 of a mile. Administered By: Total Project Estimate: \$448,000 Program Manager: David Bernhardt Phone:	03/22/22	02/04/25	03/29/22
Advertised On Time	STATEWIDE WEIGH AREAS Project Identification No: 025527.00 Description: Truck Weigh Areas. Administered By: Total Project Estimate: \$358,000 Program Manager: Brad Foley Phone: 624-3480	03/22/22	04/12/22	04/12/22
Advertised On Time	PATTEN, ROUTE 11 [RAMP] Project Identification No: 022960.00 Description: Beginning 0.06 of a mile south of the Patten town line and extending north 0.06 of a mile. Administered By:	03/27/22	04/24/22	02/01/22

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Total Project Estimate: \$237,000 Program Manager: Brad Foley Phone: 624-3480			
Advertised Late	ADA IMPROVEMENTS FOR LCP AND CPR IN REGION 4 Project Identification No: 024807.00 Description: ADA Improvements for LCP in Region 4 Administered By: Total Project Estimate: \$544,000 Program Manager: Brad Foley Phone: 624-3480	03/29/22	06/07/22	06/07/22
Advertised On Time	FALMOUTH, I295 NB RAMP/BUCKNAM Project Identification No: 022672.00 Description: Installing signal with turn lanes at Interstate 295 northbound off-ramp. Administered By: Total Project Estimate: \$1,102,000 Program Manager: Wayne Frankhauser Phone: 624-3490	03/29/22	04/26/22	04/26/22
Advertised On Time	ADA CURB RAMP IMPROVEMENTS FOR IN REGION 3 Project Identification No: 024809.00 Description: ADA Improvements for CPR and LCP in Region 3. Administered By: Total Project Estimate: \$203,000 Program Manager: Brad Foley Phone: 624-3480	04/05/22	05/03/22	05/03/22
Advertised On Time	CHINA, ROUTE 202 Project Identification No: 024271.00 Description: Large culvert (#266578) located 0.17 of a mile north of the south intersection of Pond Road. Administered By: Total Project Estimate: \$767,000 Program Manager: Brad Foley Phone: 624-3480	04/19/22	04/05/22	04/05/22
Advertised On Time	ADA CURB RAMP IMPROVEMENTS IN REGION 2 Project Identification No: 024811.00 Description: ADA Improvements for CPR and LCP in Region 2. Administered By: Total Project Estimate: \$972,000 Program Manager: Brad Foley Phone: 624-3480	04/26/22	04/26/22	04/26/22
Advertised On Time	BERWICK, ROUTE 9 Project Identification No: 023529.00 Description: Large culvert (#189339) located 0.02 of a mile west of Old Sanford Road. Administered By: Total Project Estimate: \$778,000 Program Manager: Brad Foley Phone: 624-3480	04/26/22	05/24/22	05/24/22
Advertised On Time	SOUTH BERWICK, ROUTE 236 Project Identification No: 021829.00	04/26/22	05/24/22	05/24/22

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Description: Located at the intersection of Routes 236 and 91. Administered By: Total Project Estimate: \$3,459,000 Program Manager: Jeffrey Tweedie Phone: 624-3420			
Advertised On Time	BREMEN, ROUTE 32 Project Identification No: 024283.00 Description: Large culvert (#900617) located 0.44 of a mile north of Biscay Road. Administered By: Total Project Estimate: \$868,000 Program Manager: Brad Foley Phone: 624-3480	05/03/22	05/03/22	05/03/22
Advertised On Time	STOCKTON SPRINGS RTE 1 Project Identification No: 023779.00 Description: Large culvert (#46702) located 0.03 of a mile north of the Searsport town line. Administered By: Total Project Estimate: \$1,866,000 Program Manager: Brad Foley Phone: 624-3480	05/19/22	05/24/22	05/24/22
Advertised On Time	NEW SWEDEN RTE 161(XC-137321) Project Identification No: 021803.00 Description: Large culvert (#137321) located 0.96 of a mile north of Jepson Road. Administered By: Total Project Estimate: \$503,000 Program Manager: Brad Foley Phone: 624-3480	06/07/22	06/07/22	06/07/22
Advertised On Time	NEW SWEDEN(# LG_CUL-135122) Project Identification No: 018843.00 Description: Large culvert (#135122) located 0.02 of a mile north of Stockholm Road. Administered By: Total Project Estimate: \$423,000 Program Manager: Brad Foley Phone: 624-3480	06/07/22	06/07/22	06/07/22
Advertised On Time	2022 STATEWIDE RUMBLE STRIPS Project Identification No: 024547.00 Description: New and replacement rumble strip program. Administered By: Total Project Estimate: \$614,000 Program Manager: Brad Foley Phone: 624-3480	06/14/22	06/14/22	06/14/22
Advertised On Time	PALMYRA, ROUTE 2 Project Identification No: 024209.00 Description: Located at the intersection of Route 2 and Route 152. Administered By: Total Project Estimate: \$603,000 Program Manager: Brad Foley Phone: 624-3480	06/14/22	06/14/22	06/14/22

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Advertised On Time	SAINT JOHN, ROUTE 161 (#770402) Project Identification No: 025409.00 Description: Large culvert (#770402) located 0.84 of a mile east of Jalbert Road. Administered By: Total Project Estimate: \$771,000 Program Manager: Brad Foley Phone: 624-3480	06/21/22	07/05/22	06/21/22
Advertised On Time	CAMDEN, ROUTE 1 Project Identification No: 022839.00 Description: Located 0.03 of a mile northeast of Harden Avenue. Administered By: Total Project Estimate: \$1,120,000 Program Manager: Brad Foley Phone: 624-3480	06/28/22	06/28/22	06/28/22
Advertised On Time	LEWISTON, VARIOUS INTERSECTION, PHASE 2 Project Identification No: 018656.01 Description: Fiber optic interconnect, vehicle detection, signal upgrades, and ADA improvements at selected intersections. ATRC Sponsored. Administered By: Delivery is controlled by the local project administrator Total Project Estimate: \$773,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	07/19/22	07/19/22	07/07/22
Advertised On Time	WALLAGRASS, SOLDIER RD [RAMP] Project Identification No: 023785.00 Description: Beginning at Route 11 and extending east 0.72 of a mile. Administered By: Total Project Estimate: \$529,000 Program Manager: Brad Foley Phone: 624-3480	07/19/22	08/02/22	08/09/22
Advertised On Time	BANGOR, ROUTE 2 Project Identification No: 023114.00 Description: Located at the intersection of Broadway and State Street; Hancock Street and Oak Street; Washington Street, Oak Street and Penobscot Bridge; Washington Street, Exchange Street and Penobscot Plaza. BACTS Sponsored. Administered By: Delivery is controlled by the local project administrator Total Project Estimate: \$950,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	08/02/22	07/26/22	07/24/22
Advertised On Time	BREWER, ROUTE 9 Project Identification No: 023112.00 Description: Located at the intersection of State Street, Penobscot Street and Penobscot Bridge; and State Street and North Main Street. BACTS Sponsored. Administered By: Delivery is controlled by the local project administrator Total Project Estimate: \$314,000	08/02/22	07/26/22	07/24/22

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Program Manager: Jeffrey Tweedie Phone: 624-3420			
Advertised On Time	BREWER, I-395 EXIT 5 LIGHTING Project Identification No: 025103.00 Description: Located at Exit 5. Administered By: Total Project Estimate: \$937,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	08/15/22	08/30/22	08/30/22
Advertised On Time	T1 R9 WELS, SCENIC BYWAY GATEWAY SITE IMPROVEMENTS Project Identification No: 026578.00 Description: Site improvements that will serve the general public. Administered By: Delivery is controlled by the local project administrator Total Project Estimate: \$300,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	08/16/22	08/16/22	08/14/22
Advertised On Time	AUBURN, VARIOUS INTERSECTIONS Project Identification No: 018658.00 Description: Fiber optic interconnect, vehicle detection, signal upgrades, and ADA improvements at selected intersections. ATRC Sponsored. Administered By: Delivery is controlled by the local project administrator Total Project Estimate: \$945,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	10/11/22	10/11/22	10/11/22
Advertised On Time	WATERFORD, LARGE CULVERT (#46194) Project Identification No: 024617.00 Description: Large culvert (#46194) located 1.21 miles west of Hersey Road. Administered By: Total Project Estimate: \$864,000 Program Manager: Brad Foley Phone: 624-3480	10/25/22	09/27/22	09/27/22
Advertised On Time	SOUTH BRISTOL, ROUTE 129 (#890444) Project Identification No: 024253.00 Description: Large culvert (#890444) located 0.19 of a mile south of Clarks Cove Road. Administered By: Total Project Estimate: \$799,000 Program Manager: Brad Foley Phone: 624-3480	11/22/22	11/08/22	11/08/22
On Time	OLD TOWN, ROUTE 2 Project Identification No: 023971.00 Description: Located at the intersection of Route 2A and Main Street and Route 2A and Water Street. BACTS Sponsored. Administered By: Delivery is controlled by the local project administrator Total Project Estimate: \$905,000 Program Manager: Jeffrey Tweedie	11/29/22	12/13/22	

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Phone: 624-3420			
Delayed	ADA CURB RAMP IMPROVEMENTS IN REGION 1 Project Identification No: 024813.00 Description: ADA Improvements for LCP and CPR in Region 1. Administered By: Total Project Estimate: \$454,000 Program Manager: David Bernhardt Phone:	12/06/22	06/27/23	
Delayed	CORNISH, LITTLE RIVER BRIDGE (#2465) Project Identification No: 022847.00 Description: Little River Bridge (#2465) over Little River. Beginning 0.01 of a mile east of Thompson Street and extending west 0.02 of a mile. Administered By: Total Project Estimate: \$150,000 Program Manager: Wayne Frankhauser Phone: 624-3490	12/13/22	12/18/23	
On Time	OXFORD, ROUTE 26 Project Identification No: 022952.00 Description: Located at the intersection of Route 26 and Skeetfield Road. Administered By: Total Project Estimate: \$1,130,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	12/13/22	12/20/22	
On Time	PENOBSCOT, ROUTE 166 Project Identification No: 024273.00 Description: Large culvert (#988887) located 0.16 of a mile south of Route 175. Administered By: Total Project Estimate: \$600,000 Program Manager: David Bernhardt Phone:	12/13/22	12/13/22	

Maintenance

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Advertised On Time	STATEWIDE, INTERSTATE STRIPING Project Identification No: 018769.22 Description: Polyurea striping for the interstate. Administered By: Total Project Estimate: \$843,000 Program Manager: Brad Foley Phone: 624-3480	01/25/22	01/25/22	01/25/22
Advertised On Time	STATEWIDE, LARGE CMS Project Identification No: 024239.00 Description: Installation of three large permanent Changeable Message Signs (CMS) on Interstate 295 and Interstate 95 with Dedicated Short-Range Communications (DSRC), radar, and cameras. Administered By: Total Project Estimate: \$1,060,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	11/01/22	11/29/22	11/29/22
Advertised On Time	STATEWIDE, RWIS MOBILE, ROUTES 6 & 15, ROUTE 9 ITS Project Identification No: 024211.00 Description: New Road Weather Information System (RWIS) locations in all Interstate camps. Administered By: Total Project Estimate: \$380,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	11/15/22	11/29/22	11/29/22

Multimodal

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Advertised On Time	ROCKLAND, MUNICIPAL FISH PIER SHIP Project Identification No: 023000.00 Description: Located at the intersection of Weeks Street and Commercial Street. Administered By: Delivery is controlled by the local project administrator Total Project Estimate: \$630,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	01/11/22	01/11/22	01/11/22
Advertised On Time	CBITD FERRY Project Identification No: 023468.00 Description: Construction of new ferry for Casco Bay Island Transit District (CBITD) to serve the Peaks Island Ferry Route. Administered By: Delivery is controlled by the local project administrator Total Project Estimate: \$20,000,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	01/27/22	02/08/22	02/22/22
Advertised On Time	KITTERY -PED SAFETY Project Identification No: 019394.00 Description: Beginning at Old Ferry Lane and extending west 0.53 of a mile. Administered By: Delivery is controlled by the local project administrator Total Project Estimate: \$1,590,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	02/08/22	02/02/22	02/06/22
Advertised On Time	FRENCHBORO, NEW DOLPHIN Project Identification No: 022202.00 Description: Construction of new Frenchboro dolphin. Administered By: Total Project Estimate: \$3,264,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	02/15/22	02/08/22	02/08/22
Advertised On Time	BLUE HILL, SOUTH ST. SIDEWALK Project Identification No: 024315.00 Description: Beginning 0.04 of a mile south of Bay School Drive and extending north 0.36 of a mile. Administered By: Total Project Estimate: \$666,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	03/15/22	03/15/22	03/15/22
Advertised Late	SOUTHWEST HARBOR, SIDEWALK Project Identification No: 022204.00 Description: Located on the west side of Main Street. Beginning at Apple Lane and extending south 0.20 of a mile. Administered By: Delivery is controlled by the local project administrator Total Project Estimate: \$1,432,000	03/15/22	06/07/22	06/07/22

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Program Manager: Jeffrey Tweedie Phone: 624-3420			
Advertised On Time	MATINICUS ISLAND FERRY REPLACEMENT - MSFS Project Identification No: 024897.10 Description: New ferry that services the Maine State Ferry Service. Administered By: Total Project Estimate: \$12,000,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	04/19/22	04/26/22	04/26/22
Advertised On Time	BREWER, RIVERWALK PHASE 3 Project Identification No: 024773.00 Description: Design and construction of Phase 3 of the Brewer Riverwalk. Beginning at Hardy Street and extending south 900 feet along the east side of the Penobscot River. Administered By: Total Project Estimate: \$754,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	04/26/22	04/12/22	04/12/22
Advertised On Time	GARDINER COBBOSEE TRAIL EXTENSION Project Identification No: 013344.20 Description: Bicycle-pedestrian trail along Arcade street. Beginning at Bridge Street and extending southwest 0.06 of a mile to Water Street. Administered By: Total Project Estimate: \$476,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	04/26/22	04/26/22	04/26/22
Delayed	S. PORTLAND-SCARBOROUGH, EASTERN TRAIL Project Identification No: 019426.00 Description: Beginning at Wainwright Field in South Portland and extending south 0.80 of a mile to Pleasant Hill Road in Scarborough. PACTS Sponsored. Administered By: Delivery is controlled by the local project administrator Total Project Estimate: \$1,858,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	04/26/22	10/17/23	
Delayed	SCARBOROUGH, EASTERN TRAIL Project Identification No: 019426.10 Description: Eastern Trail bicycle and pedestrian connection. Beginning at Nonesuch River and extending east 0.60 of a mile to Pleasant Hill Road. Administered By: Delivery is controlled by the local project administrator Total Project Estimate: \$4,768,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	04/26/22	10/17/23	
Advertised Late	HARPSWELL, SAFE HARBOR GREAT ISLAND BIG Project Identification No: 025215.00	05/10/22	09/13/22	09/12/22

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	<p>Description: Located off of Harpswell Island Road (Route 24). USFWS Boating Infrastructure Grant F22AP00865</p> <p>Administered By: Delivery is controlled by the local project administrator</p> <p>Total Project Estimate: \$451,000</p> <p>Program Manager: Jeffrey Tweedie</p> <p>Phone: 624-3420</p>			
Advertised On Time	<p>BOWDOINHAM, WATERFRONT IMPROVEMENTS SHIP</p> <p>Project Identification No: 025203.00</p> <p>Description: Located on Railroad Avenue off of River Road.</p> <p>Administered By: Delivery is controlled by the local project administrator</p> <p>Total Project Estimate: \$240,000</p> <p>Program Manager: Jeffrey Tweedie</p> <p>Phone: 624-3420</p>	06/07/22	03/07/23	06/06/22
Advertised Late	<p>BETHEL, ROUTE 26</p> <p>Project Identification No: 021667.00</p> <p>Description: Beginning at existing sidewalk and extending south 0.09 of a mile to Railroad Street.</p> <p>Administered By:</p> <p>Total Project Estimate: \$577,000</p> <p>Program Manager: Jeffrey Tweedie</p> <p>Phone: 624-3420</p>	06/20/22	10/04/22	10/04/22
Advertised On Time	<p>BANGOR, BROADWAY HEADS UP</p> <p>Project Identification No: 025617.00</p> <p>Description: Sidewalk improvements and signal modifications. Beginning at Husson Avenue and extending north 0.15 of a mile to Grandview Avenue.</p> <p>Administered By: Delivery is controlled by the local project administrator</p> <p>Total Project Estimate: \$237,000</p> <p>Program Manager: Jeffrey Tweedie</p> <p>Phone: 624-3420</p>	06/21/22	07/26/22	07/24/22
Delayed	<p>PORTLAND, FORE POINTS MARINA BIG TIER 1 POWER STATIONS</p> <p>Project Identification No: 025217.00</p> <p>Description: Located at the end of Fore Street.</p> <p>Administered By: Delivery is controlled by the local project administrator</p> <p>Total Project Estimate: \$292,000</p> <p>Program Manager: Jeffrey Tweedie</p> <p>Phone: 624-3420</p>	07/19/22	11/14/23	
Advertised On Time	<p>BOOTHBAY HARBOR, SHIP</p> <p>Project Identification No: 023807.00</p> <p>Description: Located at the intersection of Boothbay House Hill and Commercial Street.</p> <p>Administered By: Delivery is controlled by the local project administrator</p> <p>Total Project Estimate: \$1,354,000</p> <p>Program Manager: Jeffrey Tweedie</p> <p>Phone: 624-3420</p>	09/06/22	11/29/22	11/09/22

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Advertised On Time	PORTLAND, CASCO BAY ISLAND ASSET IMPROVEMENTS Project Identification No: 024685.00 Description: Casco Bay Ferry Service improvements to state owned assets serving the ferry. Administered By: Total Project Estimate: \$834,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	09/06/22	08/23/22	08/23/22
Delayed	PORTLAND, W. COMMERCIAL CONN. Project Identification No: 018865.00 Description: Beginning at Beach Street and extending west 0.57 of a mile. Administered By: Delivery is controlled by the local project administrator Total Project Estimate: \$702,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	11/01/22	11/22/22	
Advertised On Time	CAPE ELIZABETH, OCEAN HOUSE SIDEWALKS Project Identification No: 024103.00 Description: Beginning at Shore Road and extending south 0.45 of a mile to Fowler Road. PACTS Sponsored. Administered By: Delivery is controlled by the local project administrator Total Project Estimate: \$1,109,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	11/08/22	11/08/22	11/08/22
Delayed	EASTPORT, HIGH ST. SIDEWALKS Project Identification No: 024357.00 Description: Beginning at Battery Street and extending north 0.27 of a mile. Administered By: Delivery is controlled by the local project administrator Total Project Estimate: \$585,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	11/13/22	04/09/23	
Advertised On Time	SOUTH PORTLAND, SIDEWALKS Project Identification No: 024101.00 Description: Beginning at Angell Avenue and extending west 0.33 of a mile to Sawyer Street. PACTS Sponsored. Administered By: Delivery is controlled by the local project administrator Total Project Estimate: \$1,808,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	11/15/22	11/15/22	11/15/22
On Time	ROCKLAND, SAFE HARBOR ROCKLAND BIG Project Identification No: 023282.00 Description: Facility upgrades. Located at Yachting Solutions Boat Basin. Administered By: Delivery is controlled by the local project administrator Total Project Estimate: \$1,785,000	12/13/22	12/13/22	

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Program Manager: Jeffrey Tweedie Phone: 624-3420			
Advertised On Time	TRENTON, ACADIA GATEWAY CENTER PHASE 2 COMPLETION Project Identification No: 017163.03 Description: FTA Section 5339 Capital Assistance Statewide - FFY2020 Discretionary Grant Award recipient. Construction of the intermodal facility and welcome center. Administered By: Total Project Estimate: \$31,660,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	12/20/22	11/08/22	11/08/22