

CIANBRO

ACTIVITY DESCRIPTION	WEEK 0		WEEK 1						WEEK 2						WEEK 3								
	Fri 8/18/2017	Sat 8/19/2017	Sun 8/20/2017	Mon 8/21/2017	Tues 8/22/2017	Wed 8/23/2017	Thurs 8/24/2017	Fri 8/25/2017	Sat 8/26/2017	Sun 8/27/2017	Mon 8/28/2017	Tues 8/29/2017	Wed 8/30/2017	Thurs 8/31/2017	Fri 9/1/2017	Sat 9/2/2017	Sun 9/3/2017	Mon 9/4/2017	Tues 9/5/2017	Wed 9/6/2017	Thurs 9/7/2017	Fri 9/8/2017	Sat 9/9/2017
ELECTRICAL																							
TEMP POWER WHEN NEEDED																							
TERMINATE SUBMARINE SWITCHING CABINETS																							
LIFT SPAN MAINT LIGHT/RECEPT/WIRE/CONDUIT																							
OUTFIT PORTSMOUTH ELECTRICAL ROOM																							
INSTALLING MACHINERY TO ELECT ROOM CONDUIT																							
PULL WIRE BETWEEN MACHINERY/ELECT ROOM																							
RR CURBS																							
FORM RR CURBS MAINE	PLACE																						
FORM / PLACE SLIDE PLATE																							
VEHICLE CURBS																							
FORM VEHICLE LIGHT BUMPOUTS / CURB	PLACE				PLACE		PLACE	PLACE															
FORM VEHICLE LIGHT BUMPOUTS / CURB								PLACE			PLACE		PLACE	PLACE	PLACE						PLACE		PLACE
FORM VEHICLE LIGHT BUMPOUTS / CURB																							
PT9																							
STRIP TOWER CAP CIP BEAMS																							
REMOVE ELECTRICAL ROOM SHORING																							
CLEAN AND BAND DOKA SHORING																							
FORMING RR AND VEH CURBS																							
PLACE VEHICLE CURBS																							
PLACE RR CURBS																							
INSTALL SPAN GUIDES																							
PT10																							
STRIP AND REMOVE SHORING INSIDE ELECTRICAL ROOM																							
STRIP AND REMOVE SHORING INSIDE ELECTRICAL ROOM																							
LOADING KE CTWT BOX (NIGHT SHIFT)	N	N																					
DEFLECTOR SHEAVES AND OPERATING ROPES																							
REMOVE ELECTRICAL ROOM FLOOR SHORING																							
LOAD SHEAVE WALLS																							
SET SHEAVE WALLS																							
TENSION BARRIER GATE PLATFORM																							
STAIN & POINT / PATCH TOWERS																							
STAIN & POINT / PATCH TOWERS																							
GROUTING OPERATIONS																							
VACUUM GROUT PE SHEAVE WALLS																							
GROUT BARRIER GATE PLATFORM KE																							
PIER 12 KNUCKLE TENDONS																							
PIER 7 CANTILEVER TENDONS (NIGHT SHIFT)																							
GROUT NH VEHICLE TENDONS																							
GROUT SPAN 11 V TENDONS																							
CONTROL ROOM																							
BACKPANS AND INTERNAL SEALANTS																							
ADAPTERS FOR OPERABLE WINDOWS																							
INSULATION/GLAZE SPANDREL																							
GLAZE VISION AND OPERABLE WINDOWS																							
INSTALL PRESSUE PLATES AND FINISH COVERS																							
ROUGH CARPENTRY FLOORS AND WALLS																							
ROUGH HVAC/PLUMBING/ELECTRICAL/MECH																							
INSTALL FLOOR/WALL TILE																							
INSTALL CABINETS																							
SET UP CONTROL CABINET																							
LIFT SPAN ASSEMBLY																							
INSTALL FAIRING WALKWAY/HANDRAIL																							
REAM PORTSMOUTH EXPANSION JOINTS																							
REAM PORTSMOUTH SPAN LOCK BAR																							
REAM PORTSMOUTH SPAN GUIDE ROLLER ARM																							
INSTALL PORTSMOUTH TAKE-UP PLATES																							
INSTALL PORTSMOUTH RR BEARINGS																							
REAM KITTERY EXPANSION JOINTS																							
REAM KITTERY SPAN LOCK BAR																							
REAM KITTERY SPAN GUIDE ROLLER ARM																							

CIANBRO

ACTIVITY DESCRIPTION	WEEK 0		WEEK 1						WEEK 2						WEEK 3								
	Fri 8/18/2017	Sat 8/19/2017	Sun 8/20/2017	Mon 8/21/2017	Tues 8/22/2017	Wed 8/23/2017	Thurs 8/24/2017	Fri 8/25/2017	Sat 8/26/2017	Sun 8/27/2017	Mon 8/28/2017	Tues 8/29/2017	Wed 8/30/2017	Thurs 8/31/2017	Fri 9/1/2017	Sat 9/2/2017	Sun 9/3/2017	Mon 9/4/2017	Tues 9/5/2017	Wed 9/6/2017	Thurs 9/7/2017	Fri 9/8/2017	Sat 9/9/2017
INSTALL KITTEERY TAKE-UP PLATES																							
INSTALL KITTEERY RR BEAINGS																							
WELD DECK STUDS																							
WELD BEND CURB BARS TO 1" DECK																							
INSTALL REMAINDER OF FAIRINGS																							
INSTALL P. UPSTREAM LIFTING GIRDER PLATFORM																							
INSTALL P. DOWNSTREAM LIFTING GIRDER PLATFORM																							
INSTALL K. UPSTREAM LIFTING GIRDER PLATFORM																							
INSTALL K. DOWNSTREAM LIFTING GIRDER PLATFORM																							
COAT DECK WELDS																							
INSTALL CURB FORMS																							
CLEAN DECK/PREP FOR REBAR/RR																							
INSTALL RR TRACK																							
COAT BOX GIRDER SPLICES																							
INSTALL DECK SHORING POSTS																							
INSTALL RR TRACK FORMWORK/MITER RAIL BOND OUTS																							
CAULK FAIRING JOINTS																							
INSTALL RR REBAR/FINISH REBAR																							
INSTALL DE-RAIL PLATE																							
CTWT SHEAVES																							
SET CTWT SHEAVE BASES																							
SET PORTSMOUTH CTWT SHEAVES																							
PS12																							
TENSION GROUP 3																							
TENSION 4																							
POUR BACK DIAPHRAGM BONDOUTS																							
REMOVE PLATFORM																							
VEHICLE SEGMENT CLOSURES																							
CLOSURE POUR CP-11V (V4E-PS15)																							
CLOSURE POUR CP-5V (PS5-PS7)																							
CLOSURE POUR CP-5V (PS7-PT9)																							
PRECAST SEGMENT ERECTION NH																							
ERECT SEGMENT V7-15U																							
DELIVER SEGMENT V14-PD/PU																							
DELIVER SEGMENT V14-1D/1U																							
DELIVER SEGMENT V14-2U/2D																							
DELIVER SEGMENT V14-3U/3D																							
MOB TO PV14 UNLOAD SEGMENTS																							
MOB TO PS7																							
REMOVE PS7 FALSEWORK																							
PRECAST SEGMENT ERECTION MAINE																							
INSTALL PV14 FALSEWORK																							
ERECT SEGMENTS V14-PD/PU																							
ERECT SEGMENTS V14-1D/1U																							
ALIGN, FORM, GROUT, CURE V14 PIER TABLE																							
ERECT SEGMENTS V14-2D/2U																							
ERECT SEGMENTS V14-3D/3U																							
DELIVER SEGMENTS V14-4D/4U																							
ERECT SEGMENTS V14-4D/4U																							
DELIVER SEGMENTS V14-5D/5U																							
ERECT SEGMENTS V14-5D/5U																							
DELIVER SEGMENTS V14-6D/6U																							
DELIVER SEGMENTS V14-7D/7U																							
ERECT SEGMENTS V14-6D/6U																							
ERECT SEGMENTS V14-7D/7U																							
TRAFFIC CONTROL																							
MARKET STREET CROSSOVER																							
WESTWIND REINFORCING - CIP																							
TIE CURBS (AS NEEDED)																							
TIE VEHICLE CLOSURE CP-5V																							
TIE VEHICLE CLOSURE CP-6V																							