

Tabulation of Bids

Contract ID: 027323.00B **Counties:** AROOSTOOK, FRANKLIN, SOMERSET Maine Department of Transportation
Letting Date: March 16, 2022 **District(s):** EASTERN REGION, NORTHERN REGION, WESTERN REGION A True Copy: _____
Call Order: 5 **Project(s):** _____ Title : _____
Contract Time: 11/18/22 COMPLETION DATE Attest: _____
Contract Description: FORT FAIRFIELD-DALLAS PLT- PITTSFIELD MODULAR BUILDINGS Notary Public

Line No / Item ID Item Description				(1) SCHIAVI LEASING CORP aka BOXX MODULAR INC.					
Alt Set / Alt Member		Quantity and Units		Unit Price	Ext Amount	Unit Price	Ext Amount	Unit Price	Ext Amount
SECTION:	1	BUILDING		Cat Alt Set:	Cat Alt Member:	LCC:			
0010	815.00	(1)	(1)	189,725.00000	189,725.00				
BUILDING DALLAS PLANTATION MODULAR OFFICE BUILDING		LS	LS						
0020	815.00	(1)	(1)	193,675.00000	193,675.00				
BUILDING FORT FAIRFIELD MODULAR OFFICE BUILDING		LS	LS						
0030	815.00	(1)	(1)	189,725.00000	189,725.00				
BUILDING PITTSFIELD MODULAR OFFICE BUILDING		LS	LS						
Section Totals:					\$573,125.00				
Life Cycle Costs:									
Section Total with LCC:					\$573,125.00				
Contract Item Totals					\$573,125.00				
Contract Time Totals									
Contract Life Cycle Costs Totals					\$0.00				
Contract Grand Totals					\$573,125.00				

() indicates item is bid as Lump Sum

