

Maine Department of Transportation  
Field Inspection of Trinity Highway's  
Max-Tension TL3 System End Terminals on Maine  
Highways

Project No.		Date		Inspector	
LAT		LONG		Installer	

**Ensure that proper installation procedures were used during initial installation and/or maintenance:**

**Scoring**

- 1** - Meets all requirements and within tolerances
  - 2** - Meets all but one of the requirements and/or within 1 in. of tolerances
  - 3** - More than one part of the criteria not met and/or more than an 1 in. outside tolerances
1. The rail height as measured from the finished grade to the top of rail is 31"  $\pm$  1"[787 mm].  
**Score** \_\_\_\_
  2. There is no curved rail within the terminal limits.  
**Score** \_\_\_\_
  3. The slot on Post 1 is facing upstream.  
**Score** \_\_\_\_
  4. Slot on Post 2 is facing downstream.  
**Score** \_\_\_\_
  5. System installed with offset at less than 2 ft.  
**Score** \_\_\_\_
  6. Bolt, 2 washers, and guardrail nut are installed on post1 connecting post 1 to the ground strut  
**Score** \_\_\_\_
  7. There is no blockout on post 1.  
**Score** \_\_\_\_
  8. Posts 4, 5, and 6 are not attached to the rails on both sides of the system.  
**Score** \_\_\_\_
  9. Sider Joint- Inner slider joint (ISS) is attached to the upstream end of rail3 with nuts on the non- traffic side.  
**Score** \_\_\_\_
  10. Sider Joint- Traffic slider joint (TSS) is attached to downstream end of rail 2 with nuts on the traffic side and arrow pointing toward the front of the system.  
**Score** \_\_\_\_
  11. Tooth is installed and engaged in the slot at the slider joint, primary side only. No tooth on secondary side.  
**Score** \_\_\_\_

Maine Department of Transportation  
Field Inspection of Trinity Highway's  
Max-Tension System End Terminals on Maine Highways

12. Tooth is oriented with the rear side slider (RSS) panel engagement hook facing front of system.  
**Score** \_\_\_\_
13. Rail 2 is supported by panel hangers at post 4.  
**Score** \_\_\_\_
14. Guardrail panels should be lapped with the upstream most rail on the outside. Rail 1 over rail 2, rail 2 over rail 3, rail 3 over rail 4, and rail 4 over existing rail.  
**Score** \_\_\_\_
15. Rail 1 and 2 spliced with guardrail nuts on the outside.  
**Score** \_\_\_\_
16. Secondary side rail 1 bolted to correct slot set on the impact head so that the impact head is perpendicular to the roadway.  
**Score** \_\_\_\_
17. Guardrail nuts on impact head are on the outside.  
**Score** \_\_\_\_
18. Rectangular washer and square washer used at post 1.  
**Score** \_\_\_\_
19. Friction plate is turned to engaged position with the cables in the proper position.  
**Score** \_\_\_\_
20. Friction plate bolts are completely tightened with the cables in the proper position.  
**Score** \_\_\_\_
21. Cables are taut and not visibly sagging.  
**Score** \_\_\_\_
22. RSS of slider joint is attached with nuts on the non-traffic side and arrow pointing toward the front of the system.  
**Score** \_\_\_\_
23. TSS and RSS arrows are aligned so as to see through them when installed.  
**Score** \_\_\_\_
24. 8 bolts connect the TSS to the RSS.  
**Score** \_\_\_\_
25. Cable clamps installed a minimum of 6 in. away from the impact head.  
**Score** \_\_\_\_

Maine Department of Transportation  
Field Inspection of Trinity Highway's  
Max-Tension System End Terminals on Maine Highways

26. Grading is 5 ft. wide behind the impact head tapering to 2 ft. minimum behind post 5 and beyond with a cross slope of 1V to 10H.

**Score** \_\_\_\_

27. Guardrail delineation and reflective sheeting are in place and oriented correctly.

**Score** \_\_\_\_

28. The slope of the area immediately behind the guardrail widening is 3:1 or flatter.

**Score** \_\_\_\_