



ADDENDUM NO. 6

Date: March 29, 2016

Project: New Academic Building
York County Community College
Sanford, Maine

GENERAL

1. Specification 115700, section 2.6.A indicates to provide a complete rigging, lighting and control system to include, **but not limited to**, the equipment listed in that section.
2. **Question:** *What quantity of each fixture are to be provided?*
Answer: Provide quantities shown on the drawings.
3. **Question:** *Prodigy Hoists: Are back bones required for installation? The specification calls out one type of hoist and the Plan calls out a different model hoist.*
Answer: The drawing indicates the Prodigy Low Profile Series Hoists and the Specifications indicate the Prodigy P1300G Hoist. The P1300G is a low profile hoist.
4. **Question:** *On the Riser 4 hoists are shown, on the plan EL102 6 hoists are shown and the specification calls for only 5 hoists. Which Model and type hoist is to be furnished?*
Answer: Provide the P1300G Hoist as indicated in the specifications. Provide six hoists as shown on the plan on EL102. The rigging system detail shown on EL102 is a typical wiring diagram for the hoists.
5. **Question:** *How many lift lines are required for the hoist over the stage?*
Answer: Eight lift lines are required.
6. **Question:** *Unison and Echo Equipment: What is the purpose of the Echo relay rack and which model is to be furnished the part number in the specification is not a listed model.*
Answer: It is a relay panel feedthrough. The model is a Non-standard (customized) model that can be made by the Manufacturer. It is the ERP-FT-121P, which has twelve, 1 pole relays.
7. **Question:** *Unison button Stations: The plan/riser shows one type of button station and the spec calls for completely different stations. Which are to be furnished?*
Answer: Provide Button stations shown on Drawing EL102.

END OF ADDENDUM No. 6