

Ramp Report



Academy Street to Dudley Street, Presque Isle

CR07162 Second St. Northwest

Standard Detail 801 (20)
ADA Plate, HMA, Regrade sidewalk
Remove and Reset Type 1 curb use both as
tip downs on Second St.
Remove 4' tip down replace with new 8'
type 1 terminal on Academy St.

CR07162 Second St. Northeast

Standard Detail 801 (20)
ADA Plate, HMA, Regrade sidewalk
Remove and reset type 1 curb use both as tip
downs on Second St.
Remove 4' tip down and first 4' section of
type 1 curb and replace with new 8' type 1
terminal on Academy St. (will need to
notch)

CR07157 Third St. Northwest

Standard Detail 801 (22)
ADA Plate, HMA, Regrade sidewalk
1-8' terminal end type 1

**CR07157 Third St. and Academy St.
Northeast**

Standard Detail 801 (22)
ADA Plate, HMA, Regrade sidewalk
Reset type 1 curb swap the 4' and the 8'
pieces

Ramp Report

CR17412 Bike Path South

Standard Detail 801 (13)
ADA Plate, HMA, Regrade sidewalk
2 terminal 8' curb

CR17413 Bike Path North

Standard Detail 801 (13)
ADA Plate, HMA, Regrade sidewalk

CR07149 Northwest Corner Dudley

Standard Detail 801 (14)
ADA Plate, HMA, Regrade sidewalk
Alter basin
2 terminal radius 8' type 1
16' radius type 1
2 terminal 8' type 1

CR07150 Southwest Corner Dudley

Standard detail 801(14)
ADA Plate, HMA, Regrade sidewalk
Terminal 8' type 1
4' terminal end
Type 1 radius (16LF)

CR07147 Southeast Corner of Dudley

Standard Detail 801 (18)
ADA Plate, HMA, Regrade sidewalk
Alter basin
2 radius terminal end type 1 curb
Type 1 curb (2-8')
Reset Stop sign
Move Stop bar

CR07148 NE Corner of Dudley St.

Standard Detail 801 (14)
ADA Plate, HMA, Regrade sidewalk and
entire area
3 new terminal end type 1 curb
1 radius terminal end
Alter basin

Ramp Report



Route 164 to Main Street, Caribou

CR17952 Washburn St. South (Location will shift West slightly to get away from the utility pole)

Standard Detail 801(14)
ADA Plate, HMA, Regrade sidewalk
Remove and reset curb type 1, 8 LF
Terminal ramp end curb type 1, 16 LF

CR17951 Washburn St North

Standard Detail 801(14)
ADA Plate, Regrade Sidewalk
Terminal ramp end curb type 1 16 LF
Concrete sidewalk

CR11083 Hatch Drive South

Standard Detail 801(14)
ADA Plate, Regrade sidewalk
Concrete sidewalk

CR11082 Hatch Drive South

Standard Detail 801(14)
ADA Plate, Regrade sidewalk
Concrete sidewalk
Terminal end curb type 1 16LF
One front, one back
2 type 1 curb sections- back curb

CR11085 Stevens St South

Standard Detail 801(14)
ADA Plate, HMA, Regrade sidewalk
Remove 1 section of type 1 curb remove and reset 8LF of type 1 curb

Ramp Report

CR11084 Stevens St. North

Standard Detail 801(22)
ADA Plate, Regrade sidewalk
Concrete sidewalk
Remove and reset curbing in radius 16LF
Move sidewalk to line up with current
sidewalk
New terminal 8' type 1 curb.

CR17955 Record St. South

Standard Detail 801(24)
ADA Plate, HMA, Regrade sidewalk
Remove 1- 4' type 1 curb remove and reset
2-4' type 1 curb

CR17953 Record St. North

Standard Detail 801(14)
ADA Plate

CR17384 Hatch Drive North

Standard Detail 801(14)
ADA Plate, Regrade sidewalk
Concrete sidewalk
Move crossing East
2 new 8' terminal ends type 1
Back curb

CR17385 Hatch Drive South

Standard Detail 801(14)
ADA Plate, Regrade sidewalk
Concrete sidewalk
Remove and reset 16LF of type 1 curb
Move crossing East

CR10945 Hatch St. and Main St. Median

Standard Detail 801(25)
ADA Plate, HMA, Regrade sidewalk

CR10948 Hatch St. and Main St. North

Standard Detail 801(14)
ADA Plate, HMA, Regrade sidewalk
New 8' terminal end type 1
New 8' radius terminal end type 1

CR10950 Hatch St. and Main St. South

Standard Detail 801(14)
ADA Plate, HMA, Regrade sidewalk
New 8' terminal end type 1
New 8' radius terminal end type 1

CR08983 Main St High St West

Standard Detail 801(14)
ADA Plate, HMA
Remove type 1 curb

CR08982 Main St. at High St. East

Standard detail 801 (14)
ADA Plate, Regrade sidewalk
Concrete sidewalk
Remove 4' of type 1 curb
Remove and reset 2 – 8' terminal ends

Ramp Report

Nylander Street to Russ Street, Caribou



CR14463 Nylander St.

Standard Detail 801(22)
ADA Plate, HMA, Regrade sidewalk
8' New type 3 curb

CR17403 Roberts St.

Standard Detail 801(18)
ADA Plate, HMA, Regrade sidewalk
Remove existing type 1 curb
New type 3 curb

Unlabeled Crosswalk from Roberts St.

Standard Detail 801(18)
ADA Plate, HMA, Regrade sidewalk
28' Type 3 Curb

CR17401 Nylander St. and Main St. West

Standard Detail 801(14)
ADA Plate, HMA, Regrade sidewalk
Move Crossing 6' North
8' Type 3 Curb

CR17957 Nylander St. and Main St. East

Standard Detail 801(16)
ADA Plate, HMA, Regrade sidewalk
24' of type 3 Curb

CR17394 Sincock St. West

Existing crossing will move to corner of
Sincock St. and Main St.
Standard Detail 801(14)
ADA Plate, HMA, Regrade sidewalk
8' New Type 3 Curb

CR17395 Sincock St. and Main St. East

Standard Detail 801(14)
ADA Plate, HMA, Regrade sidewalk
16' New Type 3 Curb

Ramp Report

CR10936 Vaughn St. North

Standard Detail 801(14)
ADA Plate, HMA, Regrade sidewalk
Remove existing type 1 curb
Add 24' new type 3 curb

CR10937 Vaughn St. South

Standard Detail 801(22)
ADA Plate, HMA, Regrade sidewalk
8' new type 3 curb
Remove existing granite curb
Reset basin

CR10930 Fort St. and Main St. Northeast

8 Standard Detail 01(14)
ADA Plate, HMA, Regrade sidewalk
16' Type 3 curb

CR17224 Fort St. and Main St. West

Crossing is moving to North side of
intersection
Standard Detail 801(14)
ADA Plate, HMA, Regrade sidewalk
16' type 3 curb

CR17223 Fort St. and Main St. Southeast

Standard Detail 801(22)
ADA Plate, HMA, Regrade sidewalk
Remove type 1 curb
Remove and reset type 1 curb 8 LF

CR10931 Fort St. and Main St. Northeast

Standard Detail 801(16)
ADA Plate, HMA, Regrade sidewalk
Remove existing granite curb
24' new type 3 curb

CR17220 Paris Snow Drive North

Standard Detail 801(16)
ADA Plate, HMA, Regrade sidewalk
4 New 8' radius terminal ends type 1
4 New 8' terminal ends type 1

CR17219 Paris Snow Drive South

Standard Detail 801(20)
ADA Plate, HMA, Regrade sidewalk
1 New 8' radius terminal ends type 1
1 New 8' terminal end Type 1

CR17217 Hardison St. North

Standard Detail 801(22)
ADA Plate, HMA, Regrade sidewalk
8' terminal radius type 1 curb

CR17218 Hardison St. South

Standard Detail 801(20)
ADA Plate, HMA, Regrade sidewalk
Remove and reset 16 LF of existing type 1
Curb

Ramp Report

CR17210 Russ St. North

Standard Detail 801(22)
ADA Plate, HMA, Regrade sidewalk
Remove existing type 1 curb
40' new type 3 curb

CR17211 Russ St. South

Standard Detail 801(17)
ADA Plate, HMA, Regrade sidewalk
Remove existing granite curb
40' new type 3 curb

CR17209 Scenic Drive North

Standard Detail 801(22)
ADA Plate, HMA, Regrade sidewalk
Remove Existing type 1 curb
40' new type 3 curb

CR17208 Scenic Drive South

Standard Detail 801(17)
ADA Plate, HMA, Regrade sidewalk
Remove existing granite curb
40' new type 3 curb

Ramp Report



North Street, Presque Isle

CR05092 North

Standard Detail 801 (22)
ADA Plate, HMA, Regrade sidewalk
New type 3 curb (back curb)

Train Tracks New Location

Standard Detail 801 (14)
ADA Plate, HMA, Regrade sidewalk

CR05091 Median

ADA Plate, HMA, Regrade sidewalk

Train Tracks CR17638

Standard Detail 801 (14)
ADA Plate, HMA, Regrade sidewalk

CR05093 North St South

Standard Detail 801 (20)
ADA Plate, HMA, Regrade sidewalk
Remove type 1 curb
2 new 8' radius tip downs
New bituminous curb
Remove back island, loam, and seed.