



STATE OF MAINE
DEPARTMENT OF TRANSPORTATION
16 STATE HOUSE STATION
AUGUSTA, MAINE 04333-0016

Janet T. Mills
GOVERNOR

Bruce A. Van Note
COMMISSIONER

November 21, 2022
Subject: Precast Box Culvert
State WIN: PH023036.10
Location: **Woodland**
Amendment No. 1

Dear Sir/Ms.:

The following questions have been received:

Question: Can you please confirm the type / finish on the rebar used for the reinforcing of the box culvert (i.e. Black, Epoxy Coated, HDG, Low Carbon Chromium, etc...)?

Response: Reinforcing bars shall meet the requirements of ASTM A615 and shall be black steel. Welded wire fabric shall meet the requirements of AASHTO M36 and shall be black steel.

Question: Can you please confirm that Grade 706 (Weldable) rebar is an acceptable substitution for the specified A615 rebar used for the reinforcing of the box culvert.

Response: Yes, A706 reinforcement is an acceptable substitute.

Consider these changes and information prior to submitting your bid on **November 23, 2022**.

Sincerely,

A handwritten signature in blue ink that reads 'George Macdougall'.

George M. A. Macdougall P.E.
Contracts & Specifications Engineer