

Pedestrian Ramp Report

WIN 24099.00 – Waterville, Main Street (Route 104)

AERIAL	EXISTING	PROPOSED
		DUNBAR COURT (10+00 LT) 44.556947, -69.632183 Replace detectable warning fields, both sides, 2'x8'
		WENTWORTH COURT (13+25 RT) 44.557661, -69.632317 Replace detectable warning field, SW corner, 2'x8'
		CHAPLIN ST. (13+95 RT) 44.557975, -69.632478 Replace detectable warning fields, both sides, 2'x8'
		HILLSIDE AVE. (15+99 RT) 44.558473, -69.632798 Reconstruct 12'x5' of pedestrian ramp w/DWF and granite curb, NE corner
		BOUTELLE AVE. (20+34 LT) 44.559513, -69.633463 Replace detectable warning fields, both sides, 2'x8'

Pedestrian Ramp Report

WIN 24099.00 – Waterville, Main Street (Route 104)

		PROSPECT ST. (23+36 LT) 44.560279, -69.633956 • Replace detectable warning fields, 2'x12' radial SW corner • Rebuild 12'x5' sidewalk ramp with DWF NW corner
		BROOK ST. (23+10 RT) 44.560279, -69.633956 • Replace detectable warning fields, 2'x12' radial SE corner • Replace detectable warning fields, 2'x12' radial NE corner
		ROOSEVELT AVE. (26+66 LT) 44.561105, -69.634503 • Replace detectable warning fields, 2'x8' radial SW corner • Rebuild 8'x5' sidewalk ramp with 2'x9' DWF NW corner
		BETH ISRAEL SYNAGOGUE (27+50 RT) 44.560769, -69.634287 • Remove old crossing, add 15' new granite curb, rebuild 5'x15' of sidewalk • Perhaps retrofit into ADA parking space?
		KELSEY ST. (28+88 RT) 44.561664, -69.634883 • New 2'x8' radial DWF, rebuild sidewalk 10'x5' SE corner • Replace detectable warning fields, 2'x8' radial NE corner

Pedestrian Ramp Report

WIN 24099.00 – Waterville, Main Street (Route 104)

		JOHNSON HEIGHTS (29+15 LT) 44.561716, -69.634917 • Replace detectable warning fields, 2'x12' radial SW corner • Replace detectable warning fields, 2'x12' radial NW corner
		OAK ST. (31+75 RT) 44.562546, -69.635471 • Curb up NE corner • Rebuild 30 SF of sidewalk, replace DWF 2'x5' • New 2'x8' radial DWF, rebuild sidewalk 10'x5' SE corner
		EUSTIS PARKWAY (32+00 LT) 44.562546, -69.635471 • Curb in front of storm drain, new 2'x5' DWFs, rebuild 5'x24' of sidewalk NW corner