













**Pedestrian Ramp Report**  
**WIN 24453.00 – Northport, Belfast & Searsport, Route 1**  
**February 18, 2020**

| AERIAL  | EXISTING  | Notes   |
|---|---|---|
|  |  | <p>LINCOLNVILLE AVE (RTE 52)<br/>(143+88)<br/>(2 EACH in this location)</p> <ul style="list-style-type: none"><li>• Install the DWF and modify the ramps to ADA compliance. May include resetting curb.</li></ul> |

**Pedestrian Ramp Report**  
**WIN 24453.00 – Northport, Belfast & Searsport, Route 1**  
**February 18, 2020**

|  |   |   |
|--|---|---|
|   |   | <p><b>RTE 1 SB ON RAMP (164+93)</b><br/> (1 EACH in this location)</p> <ul style="list-style-type: none"> <li>• Install the DWF and modify the ramps to ADA compliance. May include resetting curb.</li> </ul>  |
|   |   | <p><b>RTE 1 NB OFF RAMP (164+93)</b><br/> (4 EACH in this location)</p> <ul style="list-style-type: none"> <li>• Install the DWF and modify the ramps to ADA compliance. May include resetting curb.</li> </ul> |
|  |  | <p><b>RTE 1 SB OFF RAMP (165+94)</b><br/> (1 EACH in this location)</p> <ul style="list-style-type: none"> <li>• Install the DWF and modify the ramps to ADA compliance. May include resetting curb.</li> </ul> |

**Pedestrian Ramp Report**  
**WIN 24453.00 – Northport, Belfast & Searsport, Route 1**  
**February 18, 2020**

|  |   |   |
|--|---|---|
|   |   | <p><b>RTE 1 NB ON RAMP (165+94)</b><br/> (2 EACH in this location)</p> <ul style="list-style-type: none"> <li>• Install the DWF and modify the ramps to ADA compliance. May include resetting curb.</li> </ul>  |
|   |   | <p><b>RTE 141 INTERSECTION (233+57)</b><br/> (2 EACH in this location)</p> <ul style="list-style-type: none"> <li>• Install the DWF and modify the ramps to ADA compliance. May include resetting curb.</li> <li>• The DWF will need to be removed and paved in at the center Island</li> </ul> |
|  |  | <p><b>FOOTBRIDGE RD (236+67)</b><br/> (2 EACH in this location)</p> <ul style="list-style-type: none"> <li>• Correct the DWF and modify the ramps to ADA compliance. May include resetting curb.</li> </ul>   |