J.S. Cummings Inc.

C. Mattson

LITHOLOGIC LOG

Project MULE BROOK Hole no. MB-12 Dip -45° Started 8/6/80 Elev. ____

Job no. 276 Township T10-R10 Coord. See Sketch 276-7 Direction N45W Completed 8/7/80

SE 1/4 - Mule Brook Mtn.

Lithotype

0'

Overburden

20'

Basalt - Fine to medium grained, massive, green
Minor chlorite alteration
Minor epidote

50'

60'

Bottom

100'

200'

250'

300'

350'

400'

Lithotype

400'

450'

500'

550'

600'

650'

700'

750'

800'

J.S. Cummings Inc.

C. Mattson

SULPHIDE LOG

Project MULE BROOK Hole no. MB-12 Dip -45° Started 8/6/80 Elev. _____

Job no. 276 Township T10-R10 Coord. See Sketch 276-7 Direction N45W Completed 8/7/80

SE 1/4 - Mule Brook Mtn.

FROM	TO	INTERVAL	EST. % SULPHIDES	EST. METAL (Cu, Pb, Zn)	ALTERATION
0'	20'	20'	Overburden		
20'	60'	40'	<1%	Pyrite	Minor chlorite
	Bottom				