C. Mattson

J.S. Cummings Inc.

# LITHOLOGIC LOG

Project Mule Brook Hole no. MB-2 Dip -45° Started 7/15/80 Elev. _____

Job no. 276 Township T10-R10 Coord. See Sketch 276-7 Direction N45W Completed 7/16/80

SE 1/4 - Mule Brook Mtn.

| Depth | Lithotype |
|---|---|
| 0' – 15' | Overburden |
| 15' – 41' | Black Graphitic Shale<br>Same as MB-1 - Interlayered black and grey shale, layers 30-40° to long core axis |
| 41' – 50' | Bottom |

Lithotype

0' 50' 100' 200' 250' 300' 350' 400'

400' 450' 500' 550' 600' 650' 700' 750' 800'

Lithotype

J.S. Cummings Inc.

C. Mattson

## SULPHIDE LOG

Project Mule Brook Hole no. MB-2 Dip -45° Started 7/15/80 Elev. _____

Job no. 276 Township T10-R10 Coord. See Sketch 276-7 Direction N45W Completed 7/16/80

SE 1/4 - Mule Brook Mtn.

| FROM | TO | INTERVAL | EST. % SULPHIDES | EST. METAL (Cu, Pb, Zn) | ALTERATION |
|---|---|---|---|---|---|
| 0 | 15' | 15' | Overburden | | |
| 15' | 41' | 26' | <1% | None | Graphite |
| | Bottom | | | | |