Project Knox Mining Date 3/1/74

From WAR

Summary Medomak Drilling

Drills Working	Shifts Working	Total Shifts	Footage This Week	Total Footage	Feet/Shift This Week	Feet/Shift To Date
1	5	33	507	2193	101	66
				356		
				2549		

Holes Drilled

#	Coordinates	Elevation Collar	Elevation Ground	Angle	Azmuth	Advance	Depth	Core Recovery
24-41.5	24E-41.5N	144.1	141.5	90	—	507	507	100%

Summary Log

Hole Number	From	To	Formation	Ore Intersections From	To	%Sulf	Notes
24-41.5	0	30	ob				
	30	90	meta gabb (incl of BK, CH)				
	90	137	CSG hb gabb				1% sulf, tr mag
			bio Anthro Sch 100-105				
	137	241	amphib + meta gabb				
	241	259	K-spar Peg				
	259	283	Talc Anth chl alt Pd				No Sulfides
	283	337	hb gabb				<1% sulfides
	337	351	meta gabb				
	351	371	Kspar Peg				
	371	449	banded pl hb amphib				
			(Bucksport?)				
	449	507	Bucksport				

Comments

The hole was stopped at 507.
The IP response is not adequately explained
Additional drill hole(s) will be drilled on
E to check IP, magnetic and gravity anomalies
as well as sulfidic Pd outcrops.

Project KNOX MINING Date 3/1/74

From RRH

Summary MEDOMAK DRILLING

Drills Working	Shifts Working	Total Shifts	Footage This Week	Total Footage	Feet/Shift This Week	Feet/Shift To Date
1	5	33	507	2193	101	66

Holes Drilled

#	Coordinates	Elevation Collar	Elevation Ground	Angle	Azmuth	Advance	Depth	Core Recovery
24E-41.5N	24E-41.5N	144.1	141.5	90	—	507	507	100%

Summary Log

Hole Number	From	To	Formation	Ore Intersections From	To	%Sulf	Notes
24E-41.5N	0	30	OVERBURDEN				
	30	90	MIXED BK & gabb				88'-90' - gradually changes to gabb
	90	99	MDG to CSG bio 2/4 gabb				minor Po
	99'	105'	ALTERED BUCKSPORT FM				
	105'	137'	MDG to CSG bio 2/4 gabb	105	137	1%	Po disseminated
			116-119 PEG 122'-124'				
			124-126 - BK				
	137	162	alt BUCKSPORT FM				
	162	240	alt gabb gns (alt BK)	162	240	1%	Po&Py in fractures
	240	259	tourmalene PEG				
	259	283.5	CSG Chl bio hb alt Pd				minor Po
	283.5	326.5	bio alt gabbro mdg to CSG				
	326.5	352	Eng bio alt gabb (alt BK)				1% Po&Py in fractures
	352	362	PEG				
	362	407	BUCKSPORT FM				good bedding 0-45° to core
	407 -	507	BK + gabb				

Comments