State of Maine - Department of Transportation

Power Auger Probe Summary Sheet

Town(s): Wallagrass Project Number: 12772.00

Station (Feet)	Offset (Feet)	Weathered Rock (Feet)	Refusal (Feet)	No Refusal (Feet)	Water Depth (Ft.)	Comments / Date 7/14-18/2008
176+00.5	22.5 Lt.	3.1	4.5			
176+00	6.7 Lt.	3.0	4.7			
176+00	15.0 Rt.					too steep, overhead wires
175+99.3	23.4 Rt.	8.9	9.4			
175+92.8	43.7 Rt.	5.4	5.6			
176+08.1	59.2 Rt.	2.1	4.0			
176+49+6	21.4 Lt.	2.0	2.4			
176+50	11.0 Lt.					too steep
176+50	10.0 Rt.					Ledge Outcrop, too steep
176+50	25.0 Rt.					too steep, overhead wires
176+54.7	45.2 Rt.	10.3	10.5			
176+56.6	63.8 Rt.	5.0	6.4			
177+00	40.0 Lt.	12.4	12.8			
177+02.2	15.5 Lt.	7.6	9.8		9.0	
177+00.7	1.0 Lt.	3.4	4.4			
177+00	25.0 Rt.					too steep, overhead wires
176+98.5	46.4 Rt.	5.4	6.2			
176+97.6	70.0 Rt.	8.8	9.2			
177+00	9.0-17.0 Rt.					Ledge Outcrop
177+49.6	25.6 Lt.	9.0	9.5			
177+50	25.0 Lt.				10.0	
177+50.2	1.6 Lt.	7.1	7.7			
177+48.7	13.3 Rt.	7.2	7.5			
177+50	25.0 Rt.					too steep, overhead wires
177+43.7	72.8 Rt.	7.2	7.5			
178+00	50.0 Lt.				10.0	
178+00	25.0 Lt.	11.1	12.3			
178+01.8	0.59 Rt.	10.5	11.5			
177+95.8	19.4 Rt.	9.8	10.4			
177+94.4	51.7 Rt.	11.1	12.2			
177+90.7	74.9 Rt.	6.2	7.0			
178+50	25.0 Lt.		14.7			
178+50	3.0 Rt.	14.3	14.6			
178+50	25.0 Rt.	3.2	3.5			
178+50	40.0 Rt.	4.6	5.5			
178+36	54.4 Rt.	7.6	8.4			
179+00	40.0 Lt.	3.0	4.9			
179+00	18.0 Lt.	8.0	9.0			
179+00	CL	9.2	9.5			
179+00	20.0 Rt.	12.4	12.7			
179+00	40.0 Rt.	9.2	9.9			
179+00	53.0 Rt.	6.8	7.5			
left blank						
left blank						

MaineDOT Drill Crew
Logged By: B. Wilder/C. Beebe
Drill Rig: CME 45C

5" Solid Stem Auger

State of Maine - Department of Transportation

Power Auger Probe Summary Sheet

Town(s): Wallagrass Project Number: 12772.00

Station (Feet)	Offset (Feet)	Weathered Rock (Feet)	Refusal (Feet)	No Refusal (Feet)	Water Depth (Ft.)	Comments / Date 7/14-18/08
153+39	9.0 Lt.	6.0	6.8			
153+39	9.0 Rt.			10.0		
153+91	9.0 Lt.			10.0		
153+91	9.0 Rt.			10.0		
154+30	9.0 Lt.			10.0		
154+30	9.0 Rt.			10.0		
155+00	9.0 Lt.			10.0		
155+00	9.0 Rt.			10.0		
155+50	9.0 Rt.			10.0		
156+00	9.0 Lt.			10.0		
156+00	9.0 Rt.			10.0		
156+50	9.0 Lt.			10.0	6.0	
156+50	9.0 Rt.			10.0		Peat 3.0-4.0' bgs.
157+00	9.0 Lt.			10.0		
157+00	9.0 Rt.			10.0		Peat 3.0-4.0' bgs.
157+50	9.0 Lt.			10.0		
157+50	9.0 Rt.			10.0		Peat 3.0-4.0' bgs.
158+00	9.0 Lt.			10.0		
158+00	9.0 Rt.			10.0		
158+50	9.0 Lt.		9.1			
158+50	9.0 Rt.	6.0	7.0			
159+00	9.0 Lt.			10.0		
159+00	9.0 Rt.	8.3		10.0	8.0	
159+50	9.0 Lt.	5.7	6.2			
159+50	9.0 Rt.			10.0		
160+00	9.0 Lt.	8.0		10.0		
160+00	9.0 Rt.			10.0		
160+50	9.0 Lt.	7.2		10.0		
160+50	9.0 Rt.			10.0		
161+00	9.0 Lt.	9.0		10.0		
161+00	9.0 Rt.			10.0		
161+50	9.0 Lt.			10.0		Peat 2.0-3.0' bgs.
161+50	9.0 Rt.			10.0		Peat 2.0-3.0' bgs.
162+50	9.0 Rt.			5.0		
168+50	9.0 Rt.			8.0		
172+60	9.0 Rt.			5.0		
175+00	3.0 Rt.	3.0	4.9			
175+04.8	34.4 Rt.	8.8	10.0			
175+25.2	7.0 Rt.		3.1			
175+27.2	23.7 Rt.	3.8	4.1			
175+50.7	0.12 Rt.	3.3	3.5			
175+48.3	33.4 Rt.	5.2	5.9			
175+43.7	45.0 Rt.	6.0	7.4			
175+68	CL				ledge outcrop survey marker #153	

MaineDOT Drill Crew
Logged By: B. Wilder/C. Beebe
Drill Rig: CME 45C

5" Solid Stem Auger

State of Maine - Department of Transportation

Power Auger Probe Summary Sheet

Town(s): Wallagrass Project Number: 12772.00

Station (Feet)	Offset (Feet)	Weathered Rock (Feet)	Refusal (Feet)	No Refusal (Feet)	Water Depth (Ft.)	Comments / Date 7/14-18/2008
179+50	60.0 Lt.	3.9	4.1			
179+50	40.0 Lt.	5.0	5.6			
179+50	15.0 Lt.		11.1			
179+50	CL	7.2	8.5			
179+50	25.0 Rt.	8.4	9.4			
179+50	40.0 Rt.	4.1	4.9			
179+99.6	60.3 Lt.	2.0	2.7			
180+00	40.0 Lt.	3.5	6.0			
180+00	4.0 Lt.	7.0	8.4			
179+99.8	26.8 Rt.	10.0	11.1			
180+00	40.0 Rt.	7.9	9.1			
180+49.5	62.1 Lt.	2.8	3.4			
180+50	40.0 Lt.	2.2	2.7			
180+57.3	20.7 Lt.		5.9			
180+50.8	4.5 Rt.					too steep
180+50.8	19.7 Rt.	9.4	10.0			
180+99.7	60.4 Lt.		2.3			
181+03.4	37.8 Lt.	1.8	2.2			
181+00	20.0 Lt.	2.2	3.2			
181+00	CL					too steep, overhead wires
181+00	20.0 Rt.	8.9	9.4			
181+00.2	40.5 Rt.	5.4	6.1			
181+45.6	43.4 Lt.	2.0	2.6			
181+50	16.0 Lt.	1.4	1.7			
181+50.1	3.5 Rt.	2.4	2.8			
181+95.5	39.2 Lt.			5.5		
182+00.7	20.4 Lt.		7.0			
182+50	40.0 Lt.			5.5		
182+49.6	20.5 Lt.	5	5.8			
182+48.1	0.96 Lt.	4.5	5.2			
183+00	20.0 Lt.		4.1			
183+00	CL	3.9	4.1			
184+00	23.0 Rt.			6.0		
185+80	20.0 Lt.			4.0		
185+80	20.0 Rt.			8.0		
186+00	9.0 Lt.			10.0		
186+00	40.0 Lt.			4.0		
186+50	9.0 Lt.			10.0		
186+50	9.0 Rt.			10.0		
186+50	23.0 Rt.			7.0		
186+50	9.0 Rt.			10.0		
187+00	40.0 Lt.			10		
187+00	20.0 Lt.			4.0		
187+00	9.0 Lt.	5.8	7.4			
187+00	9.0 Rt.	7.6		10.0		
187+00	23.0 Rt.			7.0		

MaineDOT Drill Crew
Logged By: B. Wilder/C. Beebe
Drill Rig: CME 45C

5" Solid Stem Auger

State of Maine - Department of Transportation

Power Auger Probe Summary Sheet

Town(s): Wallagrass Project Number: 12772.00

Station (Feet)	Offset (Feet)	Weathered Rock (Feet)	Refusal (Feet)	No Refusal (Feet)	Water Depth (Ft.)	Comments / Date 7/14-18/2008
187+50	35.0 Lt.			6.2		
187+50	15.0 Lt.			4.0		cobbles on surface
187+50	9.0 Lt.	6.8	7.2			
187+50	9.0 Rt.	6.3	9.8			
187+50	23.0 Rt.			7.0		
188+00	30.0 Lt.	5.5	6.1			
188+00	9.0 Lt.	6.1	6.8			
188+00	9.0 Rt.	6.3	7.1			
188+50	30.0 Lt.			10.0		
188+50	25.0 Rt.	5.5	6.0			
189+00	14.0 Lt.			8.0		
189+00	12.0 Rt.	6.8	7.2			
190+10	11.0 Rt.			5.0		
190+50	25.0 Lt.			8.0		
191+00	40.0 Lt.			8.0		
191+00	20.0 Lt.			10.0		
191+00	10.0 Rt.			6.0		
191+48.7	70.1 Lt.			6.0		
191+48.8	60.2 Lt.		6.6			
191+50	25.0 Lt.					too steep, overhead wires
191+99.1	72.6 Lt.		3.0			
192+01.7	58.4 Lt.	3.3	3.7			
192+00	25.0 Lt.					too steep, overhead wires
192+00	20.0 Lt.					Ledge Outcrop
192+47.1	55.3 Lt.	4.0	5.8			
192+48.3	32.1 Lt.		3.0			
192+50	17.0 Lt.					Ledge Outcrop
192+50	10.0 Lt.			5.5		
193+00.7	32.3 Lt.		3.2			
193+00	20.0 Lt.					Ledge Outcrop
193+44.5	48.2 Lt.			5.0		
193+50	30.0 Lt.					too steep, overhead wires
193+50	10.0 Lt.			5.0		
193+94.9	30.2 Lt.	3.4	4.4			
194+02.3	52.6 Lt.	2.8	3.4			
194+00	10.0 Lt.			5.0		
194+55.8	25.6 Lt.		4.9			
194+50	15.0 Lt.					Ledge Outcrop
194+50	5.0 Lt.	6.5		7.0		
194+50	15.0 Rt.			5.0		1" Pavement
194+95	23.0 Lt.			7.0		
194+95	15.0 Rt.			5.8		6" Pavement
195+00	5.0 Lt.			6.0		
195+50	23.0 Lt.		1.4			
195+50	5.0 Lt.		3.1			
195+50	15.0 Rt.		5.8			

MaineDOT Drill Crew
Logged By: B. Wilder/C. Beebe
Drill Rig: CME 45C

5" Solid Stem Auger

State of Maine - Department of Transportation

Power Auger Probe Summary Sheet

Town(s): Wallagrass Project Number: 12772.00

Station (Feet)	Offset (Feet)	Weathered Rock (Feet)	Refusal (Feet)	No Refusal (Feet)	Water Depth (Ft.)	Comments / Date 7/14-18/2008
205+00	9.0 Rt.			5.0		
207+50	9.0 Rt.			10.0		
215+00	9.0 Rt.			5.0		
217+00	9.0 Lt.			8.0		
217+00	9.0 Rt.			8.0		
217+50	9.0 Lt.			8.0		7" Pavement
217+50	9.0 Rt.			8.0		7" Pavement
218+00	9.0 Rt.			8.0		
218+50	9.0 Rt.			8.0		
219+00	9.0 Lt.			8.0		6" Pavement
219+00	9.0 Rt.			8.0		11" Pavement
219+50	9.0 Lt.			8.0		
219+50	9.0 Rt.			8.0		
220+00	9.0 Lt.			8.0		
220+00	9.0 Rt.			8.0		

MaineDOT Drill Crew
Logged By: B. Wilder/C. Beebe
Drill Rig: CME 45C

5" Solid Stem Auger

State of Maine - Department of Transportation

Laboratory Testing Summary Sheet

Town(s): Wallagrass Project Number: 12772.00

Boring & Sample Identification Number	Station (Feet)	Offset (Feet)	Depth (Feet)	Reference Number	G.S.D.C. Sheet	W.C.	% Passing 200 Sieve	Classification		
								Unified	AASHTO	Frost
HB-WALL-101, S16	107+56	9.0 Rt.	0.5-1.8	208726	1	9.8	36.8	SM	A-4	III
HB-WALL-101, S17	107+56	9.0 Rt.	1.8-5.0	208727	1	17.5	32.8	SM	A-2-4	II
HB-WALL-102, S18	115+01	9.0 Rt.	0.4-1.0	208728	1	5.0	10.4	SW-SM	A-1-b	0
HB-WALL-102, S19	115+01	9.0 Rt.	1.0-5.0	208729	1	4.6	30.0	SM	A-2-4	II
HB-WALL-102, S20	115+01	9.0 Rt.	5.0-10.0	208730	1	11.2	57.5	ML	A-4	IV
HB-WALL-105, S21	118+00	9.0 Rt.	0.6-4.8	208731	1	4.7	25.0	SM	A-1-b	II
HB-WALL-106, S35	125+00	9.0 Rt.	2.0-5.0	208732	2	8.8	20.3	SM	A-1-b	II
HB-WALL-108, S24	131+00	9.0 Rt.	0.6-1.6	208733	2	6.3	4.1	SP	A-1-b	0
HB-WALL-108, S25	131+00	9.0 Rt.	1.6-6.0	208734	2	9.1	44.4	SM	A-4	III
HB-WALL-110, S43	139+00	28.5 Lt.	0.4-5.5	208735	2	11.6	37.5	SM	A-4	III
HB-WALL-112, S27	141+50	9.0 Rt.	6.0-10.0	208736	2	20.9	45.1	SM	A-4	III
HB-WALL-115, S34	146+00	9.0 Rt.	4.0-6.0	208737	2	34.0	49.4	SM	A-4	III
HB-WALL-116, S28	151+50	9.0 Rt.	0.5-4.0	208738	3	5.2	24.9	SM	A-1-b	II
HB-WALL-116, S29	151+50	9.0 Rt.	4.0-6.0	208739	3	11.2	43.3	SM	A-4	III
HB-WALL-117, S31	156+00	9.0 Rt.	4.0-10.0	208740	3	8.5	41.2	SM	A-4	III
HB-WALL-118, S32	162+50	9.0 Rt.	0.7-1.5	208741	3	3.5	6.9	SP-SM	A-1-b	0
HB-WALL-118, S33	162+50	9.0 Rt.	1.5-5.0	208742	3	8.6	31.9	SM	A-2-4	II
HB-WALL-119, S42	168+50	20.0 Lt.	0.8-10.0	208743	3	8.9	45.3	SM	A-4	III
HB-WALL-120, S36	177+41.6	48.3 Rt.	0.3-9.2	208744	4	4.0	31.8	SM	A-2-4	II
HB-WALL-121, S37	178+00	50.0 Lt.	0.4-10.0	208745	4	15.5	45.4	SM	A-4	III
HB-WALL-122, S38	178+50	50.0 Lt.	0.4-16.0	208746	4	12.1	27.8	SM	A-2-4	II
HB-WALL-123, S39	180+00	25.0 Lt.	1.0-2.2	208747	4	21.5	32.5	SM	A-2-4	II
HB-WALL-124, S10	180+48.6	39.0 Rt.	1.8-5.0	208748	4	13.4	37.9	SM	A-4	III
HB-WALL-125, S40	182+01	0.4 Rt.	0.4-7.4	208749	4	12.9	39.0	SM	A-4	III
HB-WALL-127, S9	186+50	15.0 Lt.	2.0-10.0	208750	5	7.8	44.8	SM	A-4	III
HB-WALL-128, S8	188+00	23.0 Rt.	6.3-7.1	208723	5	4.7	34.8	SM	A-2-4	II
HB-WALL-130, S41	193+01	50.5 Lt.	0.4-4.8	208721	5	6.3	39.1	SM	A-4	III
HB-WALL-131, S12	193+00	10.0 Lt.	0.0-2.0	208722	5	4.5	4.4	SP	A-1-b	0
HB-WALL-132, S7	212+50	9.0 Rt.	2.0-5.0	208724	5	16.4	39.7	SM	A-4	III
HB-WALL-133, S5	215+00	9.0 Rt.	0.7-2.5	208725	6	6.1	19.5	SM	A-1-b	II
HB-WALL-133, S6	215+00	9.0 Rt.	2.5-5.0	208751	6	9.7	46.1	SM	A-4	III
HB-WALL-134, S2	218+00	9.0 Lt.	6.0-8.0	208752	6	14.5	44.3	SM	A-4	III
HB-WALL-135, S3	218+35	9.0 Rt.	0.6-2.0	208753	6	11.1	27.3	SM	A-2-4	II
HB-WALL-135, S4	218+35	9.0 Rt.	2.0-5.0	208754	6	16.7	64.1	ML	A-4	IV
HB-WALL-136, S1	218+50	9.0 Lt.	2.0-8.0	208755	6	11.8	59.3	ML	A-4	IV

Classification of these soil samples is in accordance with AASHTO Classification System M-145-40. This classification is followed by the "Frost Susceptibility Rating" from zero (non-frost susceptible) to Class IV (highly frost susceptible). The "Frost Susceptibility Rating" is based upon the MDOT and Corps of Engineers Classification Systems.

GSDC = Grain Size Distribution Curve as determined by AASHTO T 88-93 (1996) and/or ASTM D 422-63 (Reapproved 1998)

WC = water content as determined by AASHTO T 265-93 and/or ASTM D 2216-98

LL = Liquid limit as determined by AASHTO T 89-96 and/or ASTM D 4318-98

PI = Plasticity Index as determined by AASHTO 90-96 and/or ASTM D4318-98

Maine Department of Transportation

Soil/Rock Exploration Log
US CUSTOMARY UNITS

Project: Route 11 CHIP
Location: Wallagrass, Maine

Boring No.: HB-WALL-101
PIN: 12772.00

Driller:	MaineDOT	**Elevation (ft.)**		**Auger ID/OD:**	5" Dia.
Operator:	E. Giguere	**Datum:**	NAVD 88	**Sampler:**	Off Flights
Logged By:	C. Beebe	**Rig Type:**	CME 45C	**Hammer Wt./Fall:**	N/A
Date Start/Finish:	7/17/08-7/17/08	**Drilling Method:**	Solid Stem Auger	**Core Barrel:**	N/A
Boring Location:	107+56, 9.0 Rt.	**Casing ID/OD:**	N/A	**Water Level*:**	None Observed

Definitions:
D = Split Spoon Sample
MD = Unsuccessful Split Spoon Sample attempt
U = Thin Wall Tube Sample
R = Rock Core Sample
V = Insitu Vane Shear Test
SSA = Solid Stem Auger

Definitions:
S_u = Insitu Field Vane Shear Strength (psf)
T_v = Pocket Torvane Shear Strength (psf)
q_p = Unconfined Compressive Strength (ksf)
$S_{u(lab)}$ = Lab Vane Shear Strength (psf)
WOH = weight of 140lb. hammer
WOR = weight of rods WOC = weight of casing

Definitions:
WC = water content, percent
LL = Liquid Limit
PL = Plastic Limit
PI = Plasticity Index
G = Grain Size Analysis
C = Consolidation Test

Depth (ft.)	Sample No.	Pen./Rec. (in.)	Sample Depth (ft.)	Blows (/6 in.) Shear Strength (psf) or RQD (%)	N-value	Casing Blows	Elevation (ft.)	Graphic Log	Visual Description and Remarks	Laboratory Testing Results/ AASHTO and Unified Class.
0	S16		0.50 - 1.80			SSA	-0.50		PAVEMENT. 0.500	G#208726 A-4, SM WC=9.8%
	S17		1.80 - 5.00				-1.80		Brown, damp, silty, well graded SAND, trace gravel. 1.800	G#208727 A-2-4, SM WC=17.5%
									Brown, wet, sandy SILT, trace gravel.	
5							-5.00		5.000 **Bottom of Exploration at 5.00 feet below ground surface.** NO REFUSAL	
10										
15										
20										
25										

Remarks:

Stratification lines represent approximate boundaries between soil types; transitions may be gradual.

* Water level readings have been made at times and under conditions stated. Groundwater fluctuations may occur due to conditions other than those present at the time measurements were made.

Maine Department of Transportation

Soil/Rock Exploration Log
US CUSTOMARY UNITS

Project: Route 11 CHIP
Location: Wallagrass, Maine

Boring No.: HB-WALL-102
PIN: 12772.00

Driller:	MaineDOT	**Elevation (ft.)**		**Auger ID/OD:**	5" Dia.
Operator:	E. Giguere	**Datum:**	NAVD 88	**Sampler:**	Off Flights
Logged By:	C. Beebe	**Rig Type:**	CME 45C	**Hammer Wt./Fall:**	N/A
Date Start/Finish:	7/17/08-7/17/08	**Drilling Method:**	Solid Stem Auger	**Core Barrel:**	N/A
Boring Location:	115+01, 9.0 Rt.	**Casing ID/OD:**	N/A	**Water Level*:**	None Observed

Definitions:
D = Split Spoon Sample
MD = Unsuccessful Split Spoon Sample attempt
U = Thin Wall Tube Sample
R = Rock Core Sample
V = Insitu Vane Shear Test
SSA = Solid Stem Auger

Definitions:
S_u = Insitu Field Vane Shear Strength (psf)
T_v = Pocket Torvane Shear Strength (psf)
q_p = Unconfined Compressive Strength (ksf)
$S_{u(lab)}$ = Lab Vane Shear Strength (psf)
WOH = weight of 140lb. hammer
WOR = weight of rods WOC = weight of casing

Definitions:
WC = water content, percent
LL = Liquid Limit
PL = Plastic Limit
PI = Plasticity Index
G = Grain Size Analysis
C = Consolidation Test

Depth (ft.)	Sample No.	Pen./Rec. (in.)	Sample Depth (ft.)	Blows (/6 in.) Shear Strength (psf) or RQD (%)	N-value	Casing Blows	Elevation (ft.)	Graphic Log	Visual Description and Remarks	Laboratory Testing Results/ AASHTO and Unified Class.
0	S18		0.40 - 1.00			SSA	-0.40		PAVEMENT.	
									0.400	G#208728
	S19		1.00 - 5.00				-1.00		Dark brown, damp, well graded SAND, trace silt, trace fine gravel.	A-1-b, SW-SM
									1.000	WC=5.0%
									Light brown, damp, fine silty SAND, trace coarse sand, trace gravel.	G#208729
										A-2-4, SM
										WC=4.6%
5										
	S20		5.00 - 10.00				-5.00		5.000	
									Brown, moist, SILT, trace sand, bonding.	G#208730
										A-4, ML
										WC=11.2%
10							-10.00		10.000	
									Bottom of Exploration at 10.00 feet below ground surface.	
									NO REFUSAL	
15										
20										
25										

Remarks:

Stratification lines represent approximate boundaries between soil types; transitions may be gradual.

* Water level readings have been made at times and under conditions stated. Groundwater fluctuations may occur due to conditions other than those present at the time measurements were made.

Maine Department of Transportation

Soil/Rock Exploration Log
US CUSTOMARY UNITS

Project: Route 11 CHIP
Location: Wallagrass, Maine

Boring No.: HB-WALL-103
PIN: 12772.00

Driller:	MaineDOT	**Elevation (ft.)**		**Auger ID/OD:**	5" Dia.
Operator:	E. Giguere	**Datum:**	NAVD 88	**Sampler:**	Off Flights
Logged By:	C. Beebe	**Rig Type:**	CME 45C	**Hammer Wt./Fall:**	N/A
Date Start/Finish:	7/21/08-7/21/08	**Drilling Method:**	Solid Stem Auger	**Core Barrel:**	N/A
Boring Location:	116+00, 9.0 Rt.	**Casing ID/OD:**	N/A	**Water Level*:**	None Observed

Definitions:
D = Split Spoon Sample
MD = Unsuccessful Split Spoon Sample attempt
U = Thin Wall Tube Sample
R = Rock Core Sample
V = Insitu Vane Shear Test
SSA = Solid Stem Auger

Definitions:
S_u = Insitu Field Vane Shear Strength (psf)
T_v = Pocket Torvane Shear Strength (psf)
q_p = Unconfined Compressive Strength (ksf)
$S_{u(lab)}$ = Lab Vane Shear Strength (psf)
WOH = weight of 140lb. hammer
WOR = weight of rods WOC = weight of casing

Definitions:
WC = water content, percent
LL = Liquid Limit
PL = Plastic Limit
PI = Plasticity Index
G = Grain Size Analysis
C = Consolidation Test

Depth (ft.)	Sample Information: Sample No.	Pen./Rec. (in.)	Sample Depth (ft.)	Blows (/6 in.) Shear Strength (psf) or RQD (%)	N-value	Casing Blows	Elevation (ft.)	Graphic Log	Visual Description and Remarks	Laboratory Testing Results/ AASHTO and Unified Class.
0						SSA	-0.50		PAVEMENT. 0.500	
							-0.90		Dark brown, damp, well graded SAND, trace silt, trace fine gravel. ≅S18 0.900	
									Light brown, damp, fine silty SAND, trace coarse sand, trace gravel. ≅S19	
5							-5.00		5.000 **Bottom of Exploration at 5.00 feet below ground surface.** NO REFUSAL	
10										
15										
20										
25										

Remarks:

Stratification lines represent approximate boundaries between soil types; transitions may be gradual.

* Water level readings have been made at times and under conditions stated. Groundwater fluctuations may occur due to conditions other than those present at the time measurements were made.

Maine Department of Transportation

Soil/Rock Exploration Log
US CUSTOMARY UNITS

Project: Route 11 CHIP

Location: Wallagrass, Maine

Boring No.: HB-WALL-104

PIN: 12772.00

Driller:	MaineDOT	**Elevation (ft.)**		**Auger ID/OD:**	5" Dia.
Operator:	E. Giguere	**Datum:**	NAVD 88	**Sampler:**	Off Flights
Logged By:	C. Beebe	**Rig Type:**	CME 45C	**Hammer Wt./Fall:**	N/A
Date Start/Finish:	7/21/08-7/21/08	**Drilling Method:**	Solid Stem Auger	**Core Barrel:**	N/A
Boring Location:	117+00, 9.0 Rt.	**Casing ID/OD:**	N/A	**Water Level*:**	None Observed

Definitions:
D = Split Spoon Sample
MD = Unsuccessful Split Spoon Sample attempt
U = Thin Wall Tube Sample
R = Rock Core Sample
V = Insitu Vane Shear Test
SSA = Solid Stem Auger

Definitions:
S_u = Insitu Field Vane Shear Strength (psf)
T_v = Pocket Torvane Shear Strength (psf)
q_p = Unconfined Compressive Strength (ksf)
$S_{u(lab)}$ = Lab Vane Shear Strength (psf)
WOH = weight of 140lb. hammer
WOR = weight of rods WOC = weight of casing

Definitions:
WC = water content, percent
LL = Liquid Limit
PL = Plastic Limit
PI = Plasticity Index
G = Grain Size Analysis
C = Consolidation Test

Depth (ft.)	Sample Information: Sample No.	Pen./Rec. (in.)	Sample Depth (ft.)	Blows (/6 in.) Shear Strength (psf) or RQD (%)	N-value	Casing Blows	Elevation (ft.)	Graphic Log	Visual Description and Remarks	Laboratory Testing Results/ AASHTO and Unified Class.
0						SSA	-0.50		PAVEMENT. 0.500	
									Light brown, damp, fine silty SAND, trace coarse sand, trace gravel. ≅S19	
5										
10							-10.00		10.000	
									Bottom of Exploration at 10.00 feet below ground surface. NO REFUSAL	
15										
20										
25										

Remarks:

Stratification lines represent approximate boundaries between soil types; transitions may be gradual.

* Water level readings have been made at times and under conditions stated. Groundwater fluctuations may occur due to conditions other than those present at the time measurements were made.

Maine Department of Transportation

Soil/Rock Exploration Log
US CUSTOMARY UNITS

Project: Route 11 CHIP

Location: Wallagrass, Maine

Boring No.: HB-WALL-105

PIN: 12772.00

Driller:	MaineDOT	**Elevation (ft.)**		**Auger ID/OD:**	5" Dia.
Operator:	E. Giguere	**Datum:**	NAVD 88	**Sampler:**	Off Flights
Logged By:	C. Beebe	**Rig Type:**	CME 45C	**Hammer Wt./Fall:**	N/A
Date Start/Finish:	7/21/08-7/21/08	**Drilling Method:**	Solid Stem Auger	**Core Barrel:**	N/A
Boring Location:	118+00, 9.0 Rt.	**Casing ID/OD:**	N/A	**Water Level*:**	None Observed

Definitions:
D = Split Spoon Sample
MD = Unsuccessful Split Spoon Sample attempt
U = Thin Wall Tube Sample
R = Rock Core Sample
V = Insitu Vane Shear Test
SSA = Solid Stem Auger

Definitions:
S_u = Insitu Field Vane Shear Strength (psf)
T_v = Pocket Torvane Shear Strength (psf)
q_p = Unconfined Compressive Strength (ksf)
$S_{u(lab)}$ = Lab Vane Shear Strength (psf)
WOH = weight of 140lb. hammer
WOR = weight of rods WOC = weight of casing

Definitions:
WC = water content, percent
LL = Liquid Limit
PL = Plastic Limit
PI = Plasticity Index
G = Grain Size Analysis
C = Consolidation Test

Depth (ft.)	Sample No.	Pen./Rec. (in.)	Sample Depth (ft.)	Blows (/6 in.) Shear Strength (psf) or RQD (%)	N-value	Casing Blows	Elevation (ft.)	Graphic Log	Visual Description and Remarks	Laboratory Testing Results/ AASHTO and Unified Class.
0	S21		0.60 - 4.80			SSA	-0.60		PAVEMENT. 0.600 Brown, moist, well graded SAND, trace silt, little gravel.	G#208731 A-1-b, SM WC=4.7%
	S22		4.80 - 6.40				-4.80		4.800 Brown, moist, fine sandy SILT, bonding.	
5										
	S23		6.40 - 10.00				-6.40		6.400 Dark brown, wet, fine sandy SILT, bonding.	
10							-10.00		10.000 **Bottom of Exploration at 10.00 feet below ground surface.** NO REFUSAL	
15										
20										
25										

Remarks:

Stratification lines represent approximate boundaries between soil types; transitions may be gradual.

* Water level readings have been made at times and under conditions stated. Groundwater fluctuations may occur due to conditions other than those present at the time measurements were made.

Maine Department of Transportation

Soil/Rock Exploration Log
US CUSTOMARY UNITS

Project: Route 11 CHIP
Location: Wallagrass, Maine

Boring No.: HB-WALL-106
PIN: 12772.00

Driller:	MaineDOT	**Elevation (ft.)**		**Auger ID/OD:**	5" Dia.
Operator:	E. Giguere	**Datum:**	NAVD 88	**Sampler:**	Off Flights
Logged By:	C. Beebe	**Rig Type:**	CME 45C	**Hammer Wt./Fall:**	N/A
Date Start/Finish:	7/17/08-7/17/08	**Drilling Method:**	Solid Stem Auger	**Core Barrel:**	N/A
Boring Location:	125+00, 9.0 Rt.	**Casing ID/OD:**	N/A	**Water Level*:**	None Observed

Definitions:
D = Split Spoon Sample
MD = Unsuccessful Split Spoon Sample attempt
U = Thin Wall Tube Sample
R = Rock Core Sample
V = Insitu Vane Shear Test
SSA = Solid Stem Auger

Definitions:
S_u = Insitu Field Vane Shear Strength (psf)
T_v = Pocket Torvane Shear Strength (psf)
q_p = Unconfined Compressive Strength (ksf)
$S_{u(lab)}$ = Lab Vane Shear Strength (psf)
WOH = weight of 140lb. hammer
WOR = weight of rods WOC = weight of casing

Definitions:
WC = water content, percent
LL = Liquid Limit
PL = Plastic Limit
PI = Plasticity Index
G = Grain Size Analysis
C = Consolidation Test

Depth (ft.)	Sample Information: Sample No.	Pen./Rec. (in.)	Sample Depth (ft.)	Blows (/6 in.) Shear Strength (psf) or RQD (%)	N-value	Casing Blows	Elevation (ft.)	Graphic Log	Visual Description and Remarks	Laboratory Testing Results/ AASHTO and Unified Class.
0						SSA	-0.40		PAVEMENT.	
							-0.60		0.400	
									Dark brown, damp, well graded SAND, trace silt, trace fine gravel. ≅S18	
									0.600	
							-2.00		Brown, damp, silty, well graded SAND, trace gravel. ≅S16	
	S35		2.00 - 5.00						2.000	G#208732 A-1-b, SM WC=8.8%
									Dark brown, well graded SAND, little gravel, trace silt.	
5							-5.00		5.000	
									Bottom of Exploration at 5.00 feet below ground surface. NO REFUSAL	
10										
15										
20										
25										

Remarks:

Stratification lines represent approximate boundaries between soil types; transitions may be gradual.

* Water level readings have been made at times and under conditions stated. Groundwater fluctuations may occur due to conditions other than those present at the time measurements were made.

Maine Department of Transportation

Soil/Rock Exploration Log
US CUSTOMARY UNITS

Project: Route 11 CHIP
Location: Wallagrass, Maine

Boring No.: HB-WALL-107
PIN: 12772.00

Driller:	MaineDOT	**Elevation (ft.)**		**Auger ID/OD:**	5" Dia.
Operator:	E. Giguere	**Datum:**	NAVD 88	**Sampler:**	Off Flights
Logged By:	C. Beebe	**Rig Type:**	CME 45C	**Hammer Wt./Fall:**	N/A
Date Start/Finish:	7/21/08-7/21/08	**Drilling Method:**	Solid Stem Auger	**Core Barrel:**	N/A
Boring Location:	127+50, 9.0 Rt.	**Casing ID/OD:**	N/A	**Water Level*:**	None Observed

Definitions:
D = Split Spoon Sample
MD = Unsuccessful Split Spoon Sample attempt
U = Thin Wall Tube Sample
R = Rock Core Sample
V = Insitu Vane Shear Test
SSA = Solid Stem Auger

Definitions:
S_u = Insitu Field Vane Shear Strength (psf)
T_v = Pocket Torvane Shear Strength (psf)
q_p = Unconfined Compressive Strength (ksf)
$S_{u(lab)}$ = Lab Vane Shear Strength (psf)
WOH = weight of 140lb. hammer
WOR = weight of rods WOC = weight of casing

Definitions:
WC = water content, percent
LL = Liquid Limit
PL = Plastic Limit
PI = Plasticity Index
G = Grain Size Analysis
C = Consolidation Test

Depth (ft.)	Sample Information: Sample No.	Pen./Rec. (in.)	Sample Depth (ft.)	Blows (/6 in.) Shear Strength (psf) or RQD (%)	N-value	Casing Blows	Elevation (ft.)	Graphic Log	Visual Description and Remarks	Laboratory Testing Results/ AASHTO and Unified Class.
0						SSA	-0.70		PAVEMENT. 0.700	
							-1.00		Dark brown, damp, well graded SAND, trace silt, trace fine gravel. ≅S18 1.000	
									Light brown, damp, fine silty SAND, trace coarse sand, trace gravel. ≅S19	
							-3.00		3.000 Brown, moist, SILT, trace sand, bonding. ≅S20	
5							-5.00		5.000 **Bottom of Exploration at 5.00 feet below ground surface.** NO REFUSAL	
10										
15										
20										
25										

Remarks:

Stratification lines represent approximate boundaries between soil types; transitions may be gradual.

* Water level readings have been made at times and under conditions stated. Groundwater fluctuations may occur due to conditions other than those present at the time measurements were made.

Maine Department of Transportation

Soil/Rock Exploration Log
US CUSTOMARY UNITS

Project: Route 11 CHIP
Location: Wallagrass, Maine

Boring No.: HB-WALL-108
PIN: 12772.00

Driller:	MaineDOT	**Elevation (ft.)**		**Auger ID/OD:**	5" Dia.
Operator:	E. Giguere	**Datum:**	NAVD 88	**Sampler:**	Off Flights
Logged By:	C. Beebe	**Rig Type:**	CME 45C	**Hammer Wt./Fall:**	N/A
Date Start/Finish:	7/21/08-7/21/08	**Drilling Method:**	Solid Stem Auger	**Core Barrel:**	N/A
Boring Location:	131+00, 9.0 Rt.	**Casing ID/OD:**	N/A	**Water Level*:**	None Observed

Definitions:
D = Split Spoon Sample
MD = Unsuccessful Split Spoon Sample attempt
U = Thin Wall Tube Sample
R = Rock Core Sample
V = Insitu Vane Shear Test
SSA = Solid Stem Auger

Definitions:
S_u = Insitu Field Vane Shear Strength (psf)
T_v = Pocket Torvane Shear Strength (psf)
q_p = Unconfined Compressive Strength (ksf)
$S_{u(lab)}$ = Lab Vane Shear Strength (psf)
WOH = weight of 140lb. hammer
WOR = weight of rods WOC = weight of casing

Definitions:
WC = water content, percent
LL = Liquid Limit
PL = Plastic Limit
PI = Plasticity Index
G = Grain Size Analysis
C = Consolidation Test

Depth (ft.)	Sample No.	Pen./Rec. (in.)	Sample Depth (ft.)	Blows (/6 in.) Shear Strength (psf) or RQD (%)	N-value	Casing Blows	Elevation (ft.)	Graphic Log	Visual Description and Remarks	Laboratory Testing Results/ AASHTO and Unified Class.
0	S24		0.60 - 1.60			SSA	-0.60		PAVEMENT. 0.600	G#208733 A-1-b, SP WC=6.3%
	S25		1.60 - 6.00				-1.60		Black, damp, well graded SAND, trace silt, trace fine gravel, oily, smell. 1.600	G#208734 A-4, SM WC=9.1%
									Brown, moist, silty SAND, trace gravel.	
5							-6.00		6.000	
	S26		6.00 - 8.00						Similar to S25.	
							-8.00		8.000	
10									**Bottom of Exploration at 8.00 feet below ground surface.** NO REFUSAL	
15										
20										
25										

Remarks:

Stratification lines represent approximate boundaries between soil types; transitions may be gradual.

* Water level readings have been made at times and under conditions stated. Groundwater fluctuations may occur due to conditions other than those present at the time measurements were made.

Maine Department of Transportation

Soil/Rock Exploration Log
US CUSTOMARY UNITS

Project: Route 11 CHIP
Location: Wallagrass, Maine

Boring No.: HB-WALL-109
PIN: 12772.00

Driller:	MaineDOT	**Elevation (ft.)**		**Auger ID/OD:**	5" Dia.
Operator:	E. Giguere	**Datum:**	NAVD 88	**Sampler:**	Off Flights
Logged By:	C. Beebe	**Rig Type:**	CME 45C	**Hammer Wt./Fall:**	N/A
Date Start/Finish:	7/21/08-7/21/08	**Drilling Method:**	Solid Stem Auger	**Core Barrel:**	N/A
Boring Location:	137+50, 9.0 Rt.	**Casing ID/OD:**	N/A	**Water Level*:**	None Observed

Definitions:
D = Split Spoon Sample
MD = Unsuccessful Split Spoon Sample attempt
U = Thin Wall Tube Sample
R = Rock Core Sample
V = Insitu Vane Shear Test
SSA = Solid Stem Auger

Definitions:
S_u = Insitu Field Vane Shear Strength (psf)
T_v = Pocket Torvane Shear Strength (psf)
q_p = Unconfined Compressive Strength (ksf)
$S_{u(lab)}$ = Lab Vane Shear Strength (psf)
WOH = weight of 140lb. hammer
WOR = weight of rods WOC = weight of casing

Definitions:
WC = water content, percent
LL = Liquid Limit
PL = Plastic Limit
PI = Plasticity Index
G = Grain Size Analysis
C = Consolidation Test

Depth (ft.)	Sample Information: Sample No.	Pen./Rec. (in.)	Sample Depth (ft.)	Blows (/6 in.) Shear Strength (psf) or RQD (%)	N-value	Casing Blows	Elevation (ft.)	Graphic Log	Visual Description and Remarks	Laboratory Testing Results/ AASHTO and Unified Class.
0						SSA	-0.40		PAVEMENT.	
							-0.60		0.400	
									Unbound Pavement, black, damp, well graded SAND, trace silt, trace fine gravel, oily smell. ≅S24	
									0.600	
									Brown, moist, silty SAND, trace gravel. ≅S25	
5							-5.00		5.000	
									Bottom of Exploration at 5.00 feet below ground surface.	
									NO REFUSAL	
10										
15										
20										
25										

Remarks:

Stratification lines represent approximate boundaries between soil types; transitions may be gradual.

* Water level readings have been made at times and under conditions stated. Groundwater fluctuations may occur due to conditions other than those present at the time measurements were made.

Maine Department of Transportation

Soil/Rock Exploration Log
US CUSTOMARY UNITS

Project: Route 11 CHIP

Location: Wallagrass, Maine

Boring No.: HB-WALL-110

PIN: 12772.00

Driller:	MaineDOT	**Elevation (ft.)**		**Auger ID/OD:**	5" Dia.
Operator:	Mike/Nick	**Datum:**	NAVD 88	**Sampler:**	Off Flights
Logged By:	B. Wilder	**Rig Type:**	CME 45C	**Hammer Wt./Fall:**	N/A
Date Start/Finish:	7/21/08-7/21/08	**Drilling Method:**	Solid Stem Auger	**Core Barrel:**	N/A
Boring Location:	139+00, 28.5 Lt.	**Casing ID/OD:**	N/A	**Water Level*:**	None Observed

Definitions:
D = Split Spoon Sample
MD = Unsuccessful Split Spoon Sample attempt
U = Thin Wall Tube Sample
R = Rock Core Sample
V = Insitu Vane Shear Test
SSA = Solid Stem Auger

Definitions:
S_u = Insitu Field Vane Shear Strength (psf)
T_v = Pocket Torvane Shear Strength (psf)
q_p = Unconfined Compressive Strength (ksf)
$S_{u(lab)}$ = Lab Vane Shear Strength (psf)
WOH = weight of 140lb. hammer
WOR = weight of rods WOC = weight of casing

Definitions:
WC = water content, percent
LL = Liquid Limit
PL = Plastic Limit
PI = Plasticity Index
G = Grain Size Analysis
C = Consolidation Test

Depth (ft.)	Sample Information: Sample No.	Pen./Rec. (in.)	Sample Depth (ft.)	Blows (/6 in.) Shear Strength (psf) or RQD (%)	N-value	Casing Blows	Elevation (ft.)	Graphic Log	Visual Description and Remarks	Laboratory Testing Results/ AASHTO and Unified Class.
0	S43		0.40 - 5.50			SSA	-0.40		Lawn SOD.	G#208735 A-4, SM WC=11.6%
									0.400 Brown, moist, silty fine to medium SAND, trace gravel, (Till).	
5							-5.50		5.500 **Bottom of Exploration at 5.50 feet below ground surface.** REFUSAL	
10										
15										
20										
25										

Remarks:

Stratification lines represent approximate boundaries between soil types; transitions may be gradual.

* Water level readings have been made at times and under conditions stated. Groundwater fluctuations may occur due to conditions other than those present at the time measurements were made.

Maine Department of Transportation

Soil/Rock Exploration Log
US CUSTOMARY UNITS

Project: Route 11 CHIP
Location: Wallagrass, Maine

Boring No.: HB-WALL-111
PIN: 12772.00

Driller:	MaineDOT	**Elevation (ft.)**		**Auger ID/OD:**	5" Dia.
Operator:	Mike/Nick	**Datum:**	NAVD 88	**Sampler:**	Off Flights
Logged By:	B. Wilder	**Rig Type:**	CME 45C	**Hammer Wt./Fall:**	N/A
Date Start/Finish:	7/21/08-7/21/08	**Drilling Method:**	Solid Stem Auger	**Core Barrel:**	N/A
Boring Location:	140+00, 28.0 Lt.	**Casing ID/OD:**	N/A	**Water Level*:**	None Observed

Definitions:
D = Split Spoon Sample
MD = Unsuccessful Split Spoon Sample attempt
U = Thin Wall Tube Sample
R = Rock Core Sample
V = Insitu Vane Shear Test
SSA = Solid Stem Auger

Definitions:
S_u = Insitu Field Vane Shear Strength (psf)
T_v = Pocket Torvane Shear Strength (psf)
q_p = Unconfined Compressive Strength (ksf)
$S_{u(lab)}$ = Lab Vane Shear Strength (psf)
WOH = weight of 140lb. hammer
WOR = weight of rods WOC = weight of casing

Definitions:
WC = water content, percent
LL = Liquid Limit
PL = Plastic Limit
PI = Plasticity Index
G = Grain Size Analysis
C = Consolidation Test

Depth (ft.)	Sample Information: Sample No.	Pen./Rec. (in.)	Sample Depth (ft.)	Blows (/6 in.) Shear Strength (psf) or RQD (%)	N-value	Casing Blows	Elevation (ft.)	Graphic Log	Visual Description and Remarks	Laboratory Testing Results/ AASHTO and Unified Class.
0						SSA	-0.30		Lawn SOD. 0.300	
									Light brown, damp, sandy SILT, trace fine gravel. ≅S8	
5										
							-8.50		8.500	
									Bottom of Exploration at 8.50 feet below ground surface. REFUSAL	
10										
15										
20										
25										

Remarks:

Stratification lines represent approximate boundaries between soil types; transitions may be gradual.

* Water level readings have been made at times and under conditions stated. Groundwater fluctuations may occur due to conditions other than those present at the time measurements were made.

Maine Department of Transportation

Soil/Rock Exploration Log
US CUSTOMARY UNITS

Project: Route 11 CHIP

Location: Wallagrass, Maine

Boring No.: HB-WALL-112

PIN: 12772.00

Driller:	MaineDOT	**Elevation (ft.)**		**Auger ID/OD:**	5" Dia.
Operator:	E. Giguere	**Datum:**	NAVD 88	**Sampler:**	Off Flights
Logged By:	C. Beebe	**Rig Type:**	CME 45C	**Hammer Wt./Fall:**	N/A
Date Start/Finish:	7/22/08-7/22/08	**Drilling Method:**	Solid Stem Auger	**Core Barrel:**	N/A
Boring Location:	141+50, 9.0 Rt.	**Casing ID/OD:**	N/A	**Water Level*:**	None Observed

Definitions:
D = Split Spoon Sample
MD = Unsuccessful Split Spoon Sample attempt
U = Thin Wall Tube Sample
R = Rock Core Sample
V = Insitu Vane Shear Test
SSA = Solid Stem Auger

Definitions:
S_u = Insitu Field Vane Shear Strength (psf)
T_v = Pocket Torvane Shear Strength (psf)
q_p = Unconfined Compressive Strength (ksf)
$S_{u(lab)}$ = Lab Vane Shear Strength (psf)
WOH = weight of 140lb. hammer
WOR = weight of rods WOC = weight of casing

Definitions:
WC = water content, percent
LL = Liquid Limit
PL = Plastic Limit
PI = Plasticity Index
G = Grain Size Analysis
C = Consolidation Test

Depth (ft.)	Sample Information: Sample No.	Pen./Rec. (in.)	Sample Depth (ft.)	Blows (/6 in.) Shear Strength (psf) or RQD (%)	N-value	Casing Blows	Elevation (ft.)	Graphic Log	Visual Description and Remarks	Laboratory Testing Results/ AASHTO and Unified Class.
0						SSA	-0.50		PAVEMENT.	
									0.500	
									Unbound Pavement.	
							-2.00		2.000	
									Light brown, damp, fine silty SAND, trace coarse sand, trace gravel. ≅S19	
5										
	S27		6.00 - 10.00				-6.00		6.000	G#208736 A-4, SM WC=20.9%
									Orange, moist, SILT, some sand, trace fine gravel, bonding.	
10							-10.00		10.000	
									Bottom of Exploration at 10.00 feet below ground surface. NO REFUSAL	
15										
20										
25										

Remarks:

Stratification lines represent approximate boundaries between soil types; transitions may be gradual.

* Water level readings have been made at times and under conditions stated. Groundwater fluctuations may occur due to conditions other than those present at the time measurements were made.

Maine Department of Transportation

Soil/Rock Exploration Log
US CUSTOMARY UNITS

Project: Route 11 CHIP

Location: Wallagrass, Maine

Boring No.: HB-WALL-113

PIN: 12772.00

Driller:	MaineDOT	**Elevation (ft.)**		**Auger ID/OD:**	5" Dia.
Operator:	Mike/Nick	**Datum:**	NAVD 88	**Sampler:**	Off Flights
Logged By:	B. Wilder	**Rig Type:**	CME 45C	**Hammer Wt./Fall:**	N/A
Date Start/Finish:	7/21/08-7/21/08	**Drilling Method:**	Solid Stem Auger	**Core Barrel:**	N/A
Boring Location:	145+50, 35.0 Lt.	**Casing ID/OD:**	N/A	**Water Level*:**	None Observed

Definitions:
D = Split Spoon Sample
MD = Unsuccessful Split Spoon Sample attempt
U = Thin Wall Tube Sample
R = Rock Core Sample
V = Insitu Vane Shear Test
SSA = Solid Stem Auger

Definitions:
S_u = Insitu Field Vane Shear Strength (psf)
T_v = Pocket Torvane Shear Strength (psf)
q_p = Unconfined Compressive Strength (ksf)
$S_{u(lab)}$ = Lab Vane Shear Strength (psf)
WOH = weight of 140lb. hammer
WOR = weight of rods WOC = weight of casing

Definitions:
WC = water content, percent
LL = Liquid Limit
PL = Plastic Limit
PI = Plasticity Index
G = Grain Size Analysis
C = Consolidation Test

Depth (ft.)	Sample Information: Sample No.	Pen./Rec. (in.)	Sample Depth (ft.)	Blows (/6 in.) Shear Strength (psf) or RQD (%)	N-value	Casing Blows	Elevation (ft.)	Graphic Log	Visual Description and Remarks	Laboratory Testing Results/ AASHTO and Unified Class.
0						SSA	-0.40		Grass and Roots. 0.400	
									Light brown, wet, sandy SILT, trace fine gravel. ≅S8	
5										
10							-10.00		10.000 **Bottom of Exploration at 10.00 feet below ground surface.** NO REFUSAL	
15										
20										
25										

Remarks:

Stratification lines represent approximate boundaries between soil types; transitions may be gradual.

* Water level readings have been made at times and under conditions stated. Groundwater fluctuations may occur due to conditions other than those present at the time measurements were made.

Maine Department of Transportation

Soil/Rock Exploration Log
US CUSTOMARY UNITS

Project: Route 11 CHIP

Location: Wallagrass, Maine

Boring No.: HB-WALL-114

PIN: 12772.00

Driller:	MaineDOT	**Elevation (ft.)**		**Auger ID/OD:**	5" Dia.
Operator:	Mike/Nick	**Datum:**	NAVD 88	**Sampler:**	Off Flights
Logged By:	B. Wilder	**Rig Type:**	CME 45C	**Hammer Wt./Fall:**	N/A
Date Start/Finish:	7/21/08-7/21/08	**Drilling Method:**	Solid Stem Auger	**Core Barrel:**	N/A
Boring Location:	146+00, 35.0 Lt.	**Casing ID/OD:**	N/A	**Water Level*:**	2.0' bgs.

Definitions:
D = Split Spoon Sample
MD = Unsuccessful Split Spoon Sample attempt
U = Thin Wall Tube Sample
R = Rock Core Sample
V = Insitu Vane Shear Test
SSA = Solid Stem Auger

Definitions:
S_u = Insitu Field Vane Shear Strength (psf)
T_v = Pocket Torvane Shear Strength (psf)
q_p = Unconfined Compressive Strength (ksf)
$S_{u(lab)}$ = Lab Vane Shear Strength (psf)
WOH = weight of 140lb. hammer
WOR = weight of rods WOC = weight of casing

Definitions:
WC = water content, percent
LL = Liquid Limit
PL = Plastic Limit
PI = Plasticity Index
G = Grain Size Analysis
C = Consolidation Test

Depth (ft.)	Sample Information: Sample No.	Pen./Rec. (in.)	Sample Depth (ft.)	Blows (/6 in.) Shear Strength (psf) or RQD (%)	N-value	Casing Blows	Elevation (ft.)	Graphic Log	Visual Description and Remarks	Laboratory Testing Results/ AASHTO and Unified Class.
0						SSA	-0.60		Grass and Roots. 0.600	
							-1.20		Brown Muck and Roots. 1.200	
									Brown, very wet, silty fine to medium SAND, little gravel, (Till).	
5										
10							-10.00		10.000	
									Bottom of Exploration at 10.00 feet below ground surface. NO REFUSAL	
15										
20										
25										

Remarks:

Stratification lines represent approximate boundaries between soil types; transitions may be gradual.

* Water level readings have been made at times and under conditions stated. Groundwater fluctuations may occur due to conditions other than those present at the time measurements were made.

Maine Department of Transportation

Soil/Rock Exploration Log
US CUSTOMARY UNITS

Project: Route 11 CHIP
Location: Wallagrass, Maine

Boring No.: HB-WALL-115
PIN: 12772.00

Driller:	MaineDOT	**Elevation (ft.)**		**Auger ID/OD:**	5" Dia.
Operator:	E. Giguere	**Datum:**	NAVD 88	**Sampler:**	Off Flights
Logged By:	C. Beebe	**Rig Type:**	CME 45C	**Hammer Wt./Fall:**	N/A
Date Start/Finish:	7/22/08-7/22/08	**Drilling Method:**	Solid Stem Auger	**Core Barrel:**	N/A
Boring Location:	146+00, 9.0 Rt.	**Casing ID/OD:**	N/A	**Water Level*:**	None Observed

Definitions:
D = Split Spoon Sample
MD = Unsuccessful Split Spoon Sample attempt
U = Thin Wall Tube Sample
R = Rock Core Sample
V = Insitu Vane Shear Test
SSA = Solid Stem Auger

Definitions:
S_u = Insitu Field Vane Shear Strength (psf)
T_v = Pocket Torvane Shear Strength (psf)
q_p = Unconfined Compressive Strength (ksf)
$S_{u(lab)}$ = Lab Vane Shear Strength (psf)
WOH = weight of 140lb. hammer
WOR = weight of rods WOC = weight of casing

Definitions:
WC = water content, percent
LL = Liquid Limit
PL = Plastic Limit
PI = Plasticity Index
G = Grain Size Analysis
C = Consolidation Test

Depth (ft.)	Sample No.	Pen./Rec. (in.)	Sample Depth (ft.)	Blows (/6 in.) Shear Strength (psf) or RQD (%)	N-value	Casing Blows	Elevation (ft.)	Graphic Log	Visual Description and Remarks	Laboratory Testing Results/ AASHTO and Unified Class.
0						SSA	-0.60		PAVEMENT.	
									0.600 Light brown, damp, fine silty SAND, trace coarse sand, trace gravel. ≅S19	
							-4.00		4.000	
	S34		4.00 - 6.00						Dark-brown and black, organic rich SILT, trace peat.	G#208737 A-4, SM WC=34.0%
5							-6.00		6.000 Light brown, damp, fine silty SAND, trace coarse sand, trace gravel. ≅S19	
10							-10.00		10.000 **Bottom of Exploration at 10.00 feet below ground surface.** NO REFUSAL	
15										
20										
25										

Remarks:

Stratification lines represent approximate boundaries between soil types; transitions may be gradual.

* Water level readings have been made at times and under conditions stated. Groundwater fluctuations may occur due to conditions other than those present at the time measurements were made.

Maine Department of Transportation

Soil/Rock Exploration Log
US CUSTOMARY UNITS

Project: Route 11 CHIP
Location: Wallagrass, Maine

Boring No.: HB-WALL-116
PIN: 12772.00

Driller:	MaineDOT	**Elevation (ft.)**		**Auger ID/OD:**	5" Dia.
Operator:	E. Giguere	**Datum:**	NAVD 88	**Sampler:**	Off Flights
Logged By:	C. Beebe	**Rig Type:**	CME 45C	**Hammer Wt./Fall:**	N/A
Date Start/Finish:	7/22/08-7/22/08	**Drilling Method:**	Solid Stem Auger	**Core Barrel:**	N/A
Boring Location:	151+50, 9.0 Rt.	**Casing ID/OD:**	N/A	**Water Level*:**	None Observed

Definitions:
D = Split Spoon Sample
MD = Unsuccessful Split Spoon Sample attempt
U = Thin Wall Tube Sample
R = Rock Core Sample
V = Insitu Vane Shear Test
SSA = Solid Stem Auger

Definitions:
S_u = Insitu Field Vane Shear Strength (psf)
T_v = Pocket Torvane Shear Strength (psf)
q_p = Unconfined Compressive Strength (ksf)
$S_{u(lab)}$ = Lab Vane Shear Strength (psf)
WOH = weight of 140lb. hammer
WOR = weight of rods WOC = weight of casing

Definitions:
WC = water content, percent
LL = Liquid Limit
PL = Plastic Limit
PI = Plasticity Index
G = Grain Size Analysis
C = Consolidation Test

Depth (ft.)	Sample No.	Pen./Rec. (in.)	Sample Depth (ft.)	Blows (/6 in.) Shear Strength (psf) or RQD (%)	N-value	Casing Blows	Elevation (ft.)	Graphic Log	Visual Description and Remarks	Laboratory Testing Results/ AASHTO and Unified Class.
0	S28		0.50 - 4.00			SSA	-0.40		PAVEMENT.	
							-0.50		0.400	G#208738 A-1-b, SM WC=5.2%
									Unbound Pavement.	
									0.500	
									Brown, damp, well graded SAND, little fine gravel, trace silt, oily smell.	
							-4.00		4.000	
	S29		4.00 - 6.00						Light brown, moist, sandy SILT, trace fine gravel, bonding.	G#208739 A-4, SM WC=11.2%
5							-6.00		6.000	
									Similar to S28, except no oily smell.	
10							-10.00		10.000	
									Bottom of Exploration at 10.00 feet below ground surface.	
									NO REFUSAL	
15										
20										
25										

Remarks:

Stratification lines represent approximate boundaries between soil types; transitions may be gradual.

* Water level readings have been made at times and under conditions stated. Groundwater fluctuations may occur due to conditions other than those present at the time measurements were made.

Maine Department of Transportation

Soil/Rock Exploration Log
US CUSTOMARY UNITS

Project: Route 11 CHIP

Location: Wallagrass, Maine

Boring No.: HB-WALL-117

PIN: 12772.00

Driller:	MaineDOT	**Elevation (ft.)**		**Auger ID/OD:**	5" Dia.
Operator:	E. Giguere	**Datum:**	NAVD 88	**Sampler:**	Off Flights
Logged By:	C. Beebe	**Rig Type:**	CME 45C	**Hammer Wt./Fall:**	N/A
Date Start/Finish:	7/23/08-7/23/08	**Drilling Method:**	Solid Stem Auger	**Core Barrel:**	N/A
Boring Location:	156+00, 9.0 Rt.	**Casing ID/OD:**	N/A	**Water Level*:**	None Observed

Definitions:
D = Split Spoon Sample
MD = Unsuccessful Split Spoon Sample attempt
U = Thin Wall Tube Sample
R = Rock Core Sample
V = Insitu Vane Shear Test
SSA = Solid Stem Auger

Definitions:
S_u = Insitu Field Vane Shear Strength (psf)
T_v = Pocket Torvane Shear Strength (psf)
q_p = Unconfined Compressive Strength (ksf)
$S_{u(lab)}$ = Lab Vane Shear Strength (psf)
WOH = weight of 140lb. hammer
WOR = weight of rods WOC = weight of casing

Definitions:
WC = water content, percent
LL = Liquid Limit
PL = Plastic Limit
PI = Plasticity Index
G = Grain Size Analysis
C = Consolidation Test

Depth (ft.)	Sample No.	Pen./Rec. (in.)	Sample Depth (ft.)	Blows (/6 in.) Shear Strength (psf) or RQD (%)	N-value	Casing Blows	Elevation (ft.)	Graphic Log	Visual Description and Remarks	Laboratory Testing Results/ AASHTO and Unified Class.
0						SSA	-0.50		PAVEMENT. 0.500	
									Black, damp, fine to coarse SAND, little fine gravel, tarce silt, oily, smell. ≅S32	
							-3.00		3.000	
	S30		3.00 - 4.00						Light-brown, grey-black and orange, moist, mottled, SILT, trace sand, bonding.	
	S31		4.00 - 10.00				-4.00		4.000	G#208740 A-4, SM WC=8.5%
5									Light brown, damp, silty SAND, little fine gravel.	
10							-10.00		10.000	
									Bottom of Exploration at 10.00 feet below ground surface. NO REFUSAL	
15										
20										
25										

Remarks:

Stratification lines represent approximate boundaries between soil types; transitions may be gradual.

* Water level readings have been made at times and under conditions stated. Groundwater fluctuations may occur due to conditions other than those present at the time measurements were made.

Maine Department of Transportation

Soil/Rock Exploration Log
US CUSTOMARY UNITS

Project: Route 11 CHIP

Location: Wallagrass, Maine

Boring No.: HB-WALL-118

PIN: 12772.00

Driller:	MaineDOT	**Elevation (ft.)**		**Auger ID/OD:**	5" Dia.
Operator:	E. Giguere	**Datum:**	NAVD 88	**Sampler:**	Off Flights
Logged By:	C. Beebe	**Rig Type:**	CME 45C	**Hammer Wt./Fall:**	N/A
Date Start/Finish:	7/23/08-7/23/08	**Drilling Method:**	Solid Stem Auger	**Core Barrel:**	N/A
Boring Location:	162+50, 9.0 Rt.	**Casing ID/OD:**	N/A	**Water Level*:**	None Observed

Definitions:
D = Split Spoon Sample
MD = Unsuccessful Split Spoon Sample attempt
U = Thin Wall Tube Sample
R = Rock Core Sample
V = Insitu Vane Shear Test
SSA = Solid Stem Auger

Definitions:
S_u = Insitu Field Vane Shear Strength (psf)
T_v = Pocket Torvane Shear Strength (psf)
q_p = Unconfined Compressive Strength (ksf)
$S_{u(lab)}$ = Lab Vane Shear Strength (psf)
WOH = weight of 140lb. hammer
WOR = weight of rods WOC = weight of casing

Definitions:
WC = water content, percent
LL = Liquid Limit
PL = Plastic Limit
PI = Plasticity Index
G = Grain Size Analysis
C = Consolidation Test

Depth (ft.)	Sample No.	Pen./Rec. (in.)	Sample Depth (ft.)	Blows (/6 in.) Shear Strength (psf) or RQD (%)	N-value	Casing Blows	Elevation (ft.)	Graphic Log	Visual Description and Remarks	Laboratory Testing Results/ AASHTO and Unified Class.
0	S32		0.70 - 1.50			SSA	-0.70		PAVEMENT.	
									0.700	
	S33		1.50 - 5.00				-1.50		Black, damp, fine to coarse SAND, little fine gravel, tarce silt, oily, smell.	G#208741 A-1-b, SP-SM WC=3.5%
									1.500	
									Olive-brown, damp, silty SAND, trace gravel.	G#208742 A-2-4, SM WC=8.6%
5							-5.00		5.000	
									Bottom of Exploration at 5.00 feet below ground surface. NO REFUSAL	
10										
15										
20										
25										

Remarks:

Stratification lines represent approximate boundaries between soil types; transitions may be gradual.

* Water level readings have been made at times and under conditions stated. Groundwater fluctuations may occur due to conditions other than those present at the time measurements were made.

Maine Department of Transportation

Soil/Rock Exploration Log
US CUSTOMARY UNITS

Project: Route 11 CHIP

Location: Wallagrass, Maine

Boring No.: HB-WALL-119

PIN: 12772.00

Driller:	MaineDOT	**Elevation (ft.)**		**Auger ID/OD:**	5" Dia.
Operator:	Mike/Nick	**Datum:**	NAVD 88	**Sampler:**	Off Flights
Logged By:	B. Wilder	**Rig Type:**	CME 45C	**Hammer Wt./Fall:**	N/A
Date Start/Finish:	7/21/08-7/21/08	**Drilling Method:**	Solid Stem Auger	**Core Barrel:**	N/A
Boring Location:	168+50, 20.0 Lt.	**Casing ID/OD:**	N/A	**Water Level*:**	None Observed

Definitions:
D = Split Spoon Sample
MD = Unsuccessful Split Spoon Sample attempt
U = Thin Wall Tube Sample
R = Rock Core Sample
V = Insitu Vane Shear Test
SSA = Solid Stem Auger

Definitions:
S_u = Insitu Field Vane Shear Strength (psf)
T_v = Pocket Torvane Shear Strength (psf)
q_p = Unconfined Compressive Strength (ksf)
$S_{u(lab)}$ = Lab Vane Shear Strength (psf)
WOH = weight of 140lb. hammer
WOR = weight of rods WOC = weight of casing

Definitions:
WC = water content, percent
LL = Liquid Limit
PL = Plastic Limit
PI = Plasticity Index
G = Grain Size Analysis
C = Consolidation Test

Depth (ft.)	Sample Information: Sample No.	Pen./Rec. (in.)	Sample Depth (ft.)	Blows (/6 in.) Shear Strength (psf) or RQD (%)	N-value	Casing Blows	Elevation (ft.)	Graphic Log	Visual Description and Remarks	Laboratory Testing Results/ AASHTO and Unified Class.
0	S42		0.80 - 10.00			SSA	-0.80		Brown, damp, gravelly fine to medium SAND, some silt, (Fill).	
									0.800	G#208743 A-4, SM WC=8.9%
									Brown, damp, silty fine to medium SAND, little gravel, (Till).	
5										
10							-10.00		10.000	
									Bottom of Exploration at 10.00 feet below ground surface. NO REFUSAL	
15										
20										
25										

Remarks:

Stratification lines represent approximate boundaries between soil types; transitions may be gradual.

* Water level readings have been made at times and under conditions stated. Groundwater fluctuations may occur due to conditions other than those present at the time measurements were made.

Maine Department of Transportation

Soil/Rock Exploration Log
US CUSTOMARY UNITS

Project: Route 11 CHIP
Location: Wallagrass, Maine

Boring No.: HB-WALL-120
PIN: 12772.00

Driller:	MaineDOT	**Elevation (ft.)**		**Auger ID/OD:**	5" Dia.
Operator:	Mike/Nick	**Datum:**	NAVD 88	**Sampler:**	Off Flights
Logged By:	B. Wilder	**Rig Type:**	CME 45C	**Hammer Wt./Fall:**	N/A
Date Start/Finish:	7/15/08-7/15/08	**Drilling Method:**	Solid Stem Auger	**Core Barrel:**	N/A
Boring Location:	177+41.6, 48.3 Rt. Corrected	**Casing ID/OD:**	N/A	**Water Level*:**	None Observed

Definitions:
D = Split Spoon Sample
MD = Unsuccessful Split Spoon Sample attempt
U = Thin Wall Tube Sample
R = Rock Core Sample
V = Insitu Vane Shear Test
SSA = Solid Stem Auger

Definitions:
S_u = Insitu Field Vane Shear Strength (psf)
T_v = Pocket Torvane Shear Strength (psf)
q_p = Unconfined Compressive Strength (ksf)
$S_{u(lab)}$ = Lab Vane Shear Strength (psf)
WOH = weight of 140lb. hammer
WOR = weight of rods WOC = weight of casing

Definitions:
WC = water content, percent
LL = Liquid Limit
PL = Plastic Limit
PI = Plasticity Index
G = Grain Size Analysis
C = Consolidation Test

Depth (ft.)	Sample Information: Sample No.	Pen./Rec. (in.)	Sample Depth (ft.)	Blows (/6 in.) Shear Strength (psf) or RQD (%)	N-value	Casing Blows	Elevation (ft.)	Graphic Log	Visual Description and Remarks	Laboratory Testing Results/ AASHTO and Unified Class.
0	S36		0.30 - 9.20			SSA	-0.30		Sod.	G#208744 A-2-4, SM WC=4.0%
									0.300 Brown, dry, silty fine to medium SAND, little gravel, (Till).	
5										
							-9.20		9.200 Weathered ROCK.	
10							-10.50		10.500 **Bottom of Exploration at 10.50 feet below ground surface.** REFUSAL	
15										
20										
25										

Remarks:

Stratification lines represent approximate boundaries between soil types; transitions may be gradual.

* Water level readings have been made at times and under conditions stated. Groundwater fluctuations may occur due to conditions other than those present at the time measurements were made.

Maine Department of Transportation

Soil/Rock Exploration Log
US CUSTOMARY UNITS

Project: Route 11 CHIP

Location: Wallagrass, Maine

Boring No.: HB-WALL-121

PIN: 12772.00

Driller:	MaineDOT	**Elevation (ft.)**		**Auger ID/OD:**	5" Dia.
Operator:	Mike/Nick	**Datum:**	NAVD 88	**Sampler:**	Off Flights
Logged By:	B. Wilder	**Rig Type:**	CME 45C	**Hammer Wt./Fall:**	N/A
Date Start/Finish:	7/15/08-7/15/08	**Drilling Method:**	Solid Stem Auger	**Core Barrel:**	N/A
Boring Location:	178+00, 50.0 Lt.	**Casing ID/OD:**	N/A	**Water Level*:**	None Observed

Definitions:
D = Split Spoon Sample
MD = Unsuccessful Split Spoon Sample attempt
U = Thin Wall Tube Sample
R = Rock Core Sample
V = Insitu Vane Shear Test
SSA = Solid Stem Auger

Definitions:
S_u = Insitu Field Vane Shear Strength (psf)
T_v = Pocket Torvane Shear Strength (psf)
q_p = Unconfined Compressive Strength (ksf)
$S_{u(lab)}$ = Lab Vane Shear Strength (psf)
WOH = weight of 140lb. hammer
WOR = weight of rods WOC = weight of casing

Definitions:
WC = water content, percent
LL = Liquid Limit
PL = Plastic Limit
PI = Plasticity Index
G = Grain Size Analysis
C = Consolidation Test

Depth (ft.)	Sample Information: Sample No.	Pen./Rec. (in.)	Sample Depth (ft.)	Blows (/6 in.) Shear Strength (psf) or RQD (%)	N-value	Casing Blows	Elevation (ft.)	Graphic Log	Visual Description and Remarks	Laboratory Testing Results/ AASHTO and Unified Class.
0	S37		0.40 - 10.00			SSA	-0.40		Sod.	
									0.400	G#208745 A-4, SM WC=15.5%
									Olive, wet, fine to medium sandy-SILT, little gravel, (Till).	
5										
10							-10.00		10.000	
									Bottom of Exploration at 10.00 feet below ground surface. NO REFUSAL	
15										
20										
25										

Remarks:

Stratification lines represent approximate boundaries between soil types; transitions may be gradual.

* Water level readings have been made at times and under conditions stated. Groundwater fluctuations may occur due to conditions other than those present at the time measurements were made.

Maine Department of Transportation

Soil/Rock Exploration Log
US CUSTOMARY UNITS

Project: Route 11 CHIP
Location: Wallagrass, Maine

Boring No.: HB-WALL-122
PIN: 12772.00

Driller:	MaineDOT	**Elevation (ft.)**		**Auger ID/OD:**	5" Dia.
Operator:	Mike/Nick	**Datum:**	NAVD 88	**Sampler:**	Off Flights
Logged By:	B. Wilder	**Rig Type:**	CME 45C	**Hammer Wt./Fall:**	N/A
Date Start/Finish:	7/16/08-7/16/08	**Drilling Method:**	Solid Stem Auger	**Core Barrel:**	N/A
Boring Location:	178+50, 50.0 Lt.	**Casing ID/OD:**	N/A	**Water Level*:**	None Observed

Definitions:
D = Split Spoon Sample
MD = Unsuccessful Split Spoon Sample attempt
U = Thin Wall Tube Sample
R = Rock Core Sample
V = Insitu Vane Shear Test
SSA = Solid Stem Auger

Definitions:
S_u = Insitu Field Vane Shear Strength (psf)
T_v = Pocket Torvane Shear Strength (psf)
q_p = Unconfined Compressive Strength (ksf)
$S_{u(lab)}$ = Lab Vane Shear Strength (psf)
WOH = weight of 140lb. hammer
WOR = weight of rods WOC = weight of casing

Definitions:
WC = water content, percent
LL = Liquid Limit
PL = Plastic Limit
PI = Plasticity Index
G = Grain Size Analysis
C = Consolidation Test

Depth (ft.)	Sample Information: Sample No.	Pen./Rec. (in.)	Sample Depth (ft.)	Blows (/6 in.) Shear Strength (psf) or RQD (%)	N-value	Casing Blows	Elevation (ft.)	Graphic Log	Visual Description and Remarks	Laboratory Testing Results/ AASHTO and Unified Class.
0	S38		0.40 - 16.00			SSA	-0.40		Sod. 0.400	G#208746 A-2-4, SM WC=12.1%
									Brown, damp, fine to medium SAND, some silt, little gravel, (Till).	
5										
10										
15							-16.00		16.000	
									Bottom of Exploration at 16.00 feet below ground surface. NO REFUSAL	
20										
25										

Remarks:

Stratification lines represent approximate boundaries between soil types; transitions may be gradual.

* Water level readings have been made at times and under conditions stated. Groundwater fluctuations may occur due to conditions other than those present at the time measurements were made.

Maine Department of Transportation

Soil/Rock Exploration Log
US CUSTOMARY UNITS

Project: Route 11 CHIP

Location: Wallagrass, Maine

Boring No.: HB-WALL-123

PIN: 12772.00

Driller:	MaineDOT	**Elevation (ft.)**		**Auger ID/OD:**	5" Dia.
Operator:	Mike/Nick	**Datum:**	NAVD 88	**Sampler:**	Off Flights
Logged By:	B. Wilder	**Rig Type:**	CME 45C	**Hammer Wt./Fall:**	N/A
Date Start/Finish:	7/16/08-7/16/08	**Drilling Method:**	Solid Stem Auger	**Core Barrel:**	N/A
Boring Location:	180+00, 25.0 Lt.	**Casing ID/OD:**	N/A	**Water Level*:**	None Observed

Definitions:
D = Split Spoon Sample
MD = Unsuccessful Split Spoon Sample attempt
U = Thin Wall Tube Sample
R = Rock Core Sample
V = Insitu Vane Shear Test
SSA = Solid Stem Auger

Definitions:
S_u = Insitu Field Vane Shear Strength (psf)
T_v = Pocket Torvane Shear Strength (psf)
q_p = Unconfined Compressive Strength (ksf)
$S_{u(lab)}$ = Lab Vane Shear Strength (psf)
WOH = weight of 140lb. hammer
WOR = weight of rods WOC = weight of casing

Definitions:
WC = water content, percent
LL = Liquid Limit
PL = Plastic Limit
PI = Plasticity Index
G = Grain Size Analysis
C = Consolidation Test

Depth (ft.)	Sample No.	Pen./Rec. (in.)	Sample Depth (ft.)	Blows (/6 in.) Shear Strength (psf) or RQD (%)	N-value	Casing Blows	Elevation (ft.)	Graphic Log	Visual Description and Remarks	Laboratory Testing Results/ AASHTO and Unified Class.
0						SSA	-0.40		PAVEMENT. 0.400	
	S39		1.00 - 2.20				-1.00		Brown, dry, gravelly fine to medium SAND, little silt. 1.000	G#208747 A-2-4, SM WC=21.5%
							-2.20		Brown, moist, silty fine to medium SAND, little gravel, (Till). 2.200	
							-3.40		Weathered ROCK. 3.400	
									Bottom of Exploration at 3.40 feet below ground surface. REFUSAL	
5										
10										
15										
20										
25										

Remarks:

Stratification lines represent approximate boundaries between soil types; transitions may be gradual.

* Water level readings have been made at times and under conditions stated. Groundwater fluctuations may occur due to conditions other than those present at the time measurements were made.

Maine Department of Transportation

Soil/Rock Exploration Log
US CUSTOMARY UNITS

Project: Route 11 CHIP
Location: Wallagrass, Maine

Boring No.: HB-WALL-124
PIN: 12772.00

Driller:	MaineDOT	**Elevation (ft.)**		**Auger ID/OD:**	5" Dia.
Operator:	E. Giguere	**Datum:**	NAVD 88	**Sampler:**	Off Flights
Logged By:	C. Beebe	**Rig Type:**	CME 45C	**Hammer Wt./Fall:**	N/A
Date Start/Finish:	7/16/08-7/16/08	**Drilling Method:**	Solid Stem Auger	**Core Barrel:**	N/A
Boring Location:	180+48.6, 39.0 Rt. Corrected	**Casing ID/OD:**	N/A	**Water Level*:**	None Observed

Definitions:
D = Split Spoon Sample
MD = Unsuccessful Split Spoon Sample attempt
U = Thin Wall Tube Sample
R = Rock Core Sample
V = Insitu Vane Shear Test
SSA = Solid Stem Auger

Definitions:
S_u = Insitu Field Vane Shear Strength (psf)
T_v = Pocket Torvane Shear Strength (psf)
q_p = Unconfined Compressive Strength (ksf)
$S_{u(lab)}$ = Lab Vane Shear Strength (psf)
WOH = weight of 140lb. hammer
WOR = weight of rods WOC = weight of casing

Definitions:
WC = water content, percent
LL = Liquid Limit
PL = Plastic Limit
PI = Plasticity Index
G = Grain Size Analysis
C = Consolidation Test

Depth (ft.)	Sample No.	Pen./Rec. (in.)	Sample Depth (ft.)	Blows (/6 in.) Shear Strength (psf) or RQD (%)	N-value	Casing Blows	Elevation (ft.)	Graphic Log	Visual Description and Remarks	Laboratory Testing Results/ AASHTO and Unified Class.
0						SSA	-0.50		PAVEMENT. 0.500	
	S10		1.80 - 5.00				-1.80		Light brown, damp, sandy SILT, trace fine gravel. ≅S8 1.800	G#208748 A-4, SM WC=13.4%
									Brown-red brown, moist, SILT, little sand, little gravel.	
5							-5.00		5.000 **Bottom of Exploration at 5.00 feet below ground surface.** NO REFUSAL	
10										
15										
20										
25										

Remarks:

Stratification lines represent approximate boundaries between soil types; transitions may be gradual.

* Water level readings have been made at times and under conditions stated. Groundwater fluctuations may occur due to conditions other than those present at the time measurements were made.

Maine Department of Transportation

Soil/Rock Exploration Log
US CUSTOMARY UNITS

Project: Route 11 CHIP
Location: Wallagrass, Maine

Boring No.: HB-WALL-125
PIN: 12772.00

Driller:	MaineDOT	**Elevation (ft.)**		**Auger ID/OD:**	5" Dia.
Operator:	Mike/Nick	**Datum:**	NAVD 88	**Sampler:**	Off Flights
Logged By:	B. Wilder	**Rig Type:**	CME 45C	**Hammer Wt./Fall:**	N/A
Date Start/Finish:	7/21/08-7/21/08	**Drilling Method:**	Solid Stem Auger	**Core Barrel:**	N/A
Boring Location:	182+01, 0.4 Rt. Corrected	**Casing ID/OD:**	N/A	**Water Level*:**	2.0' bgs.

Definitions:
D = Split Spoon Sample
MD = Unsuccessful Split Spoon Sample attempt
U = Thin Wall Tube Sample
R = Rock Core Sample
V = Insitu Vane Shear Test
SSA = Solid Stem Auger

Definitions:
S_u = Insitu Field Vane Shear Strength (psf)
T_v = Pocket Torvane Shear Strength (psf)
q_p = Unconfined Compressive Strength (ksf)
$S_{u(lab)}$ = Lab Vane Shear Strength (psf)
WOH = weight of 140lb. hammer
WOR = weight of rods WOC = weight of casing

Definitions:
WC = water content, percent
LL = Liquid Limit
PL = Plastic Limit
PI = Plasticity Index
G = Grain Size Analysis
C = Consolidation Test

Depth (ft.)	Sample Information: Sample No.	Pen./Rec. (in.)	Sample Depth (ft.)	Blows (/6 in.) Shear Strength (psf) or RQD (%)	N-value	Casing Blows	Elevation (ft.)	Graphic Log	Visual Description and Remarks	Laboratory Testing Results/ AASHTO and Unified Class.
0	S40		0.40 - 7.40			SSA	-0.40		Sod.	
									0.400	G#208749 A-4, SM WC=12.9%
									Brown, wet, fine to medium sandy SILT, little gravel, (Till).	
5										
							-7.40		7.400	
									Bottom of Exploration at 7.40 feet below ground surface. REFUSAL	
10										
15										
20										
25										

Remarks:

Stratification lines represent approximate boundaries between soil types; transitions may be gradual.

* Water level readings have been made at times and under conditions stated. Groundwater fluctuations may occur due to conditions other than those present at the time measurements were made.

Maine Department of Transportation

Soil/Rock Exploration Log
US CUSTOMARY UNITS

Project: Route 11 CHIP
Location: Wallagrass, Maine

Boring No.: HB-WALL-126
PIN: 12772.00

Driller:	MaineDOT	**Elevation (ft.)**		**Auger ID/OD:**	5" Dia.
Operator:	E. Giguere	**Datum:**	NAVD 88	**Sampler:**	Off Flights
Logged By:	C. Beebe	**Rig Type:**	CME 45C	**Hammer Wt./Fall:**	N/A
Date Start/Finish:	7/17/08-7/17/08	**Drilling Method:**	Solid Stem Auger	**Core Barrel:**	N/A
Boring Location:	185+80, 40.0 Lt.	**Casing ID/OD:**	N/A	**Water Level*:**	None Observed

Definitions:
D = Split Spoon Sample
MD = Unsuccessful Split Spoon Sample attempt
U = Thin Wall Tube Sample
R = Rock Core Sample
V = Insitu Vane Shear Test
SSA = Solid Stem Auger

Definitions:
S_u = Insitu Field Vane Shear Strength (psf)
T_v = Pocket Torvane Shear Strength (psf)
q_p = Unconfined Compressive Strength (ksf)
$S_{u(lab)}$ = Lab Vane Shear Strength (psf)
WOH = weight of 140lb. hammer
WOR = weight of rods WOC = weight of casing

Definitions:
WC = water content, percent
LL = Liquid Limit
PL = Plastic Limit
PI = Plasticity Index
G = Grain Size Analysis
C = Consolidation Test

Depth (ft.)	Sample Information: Sample No.	Pen./Rec. (in.)	Sample Depth (ft.)	Blows (/6 in.) Shear Strength (psf) or RQD (%)	N-value	Casing Blows	Elevation (ft.)	Graphic Log	Visual Description and Remarks	Laboratory Testing Results/ AASHTO and Unified Class.
0	S15		0.00 - 2.00			SSA			Dark brown, organic rich SILT, trace sand, trace gravel, (Organic Topsoil).	
							-2.00		2.000	
									Light brown, damp, sandy SILT, trace fine gravel. ≅S8	
							-4.00		4.000	
									Bottom of Exploration at 4.00 feet below ground surface. REFUSAL	
5										
10										
15										
20										
25										

Remarks:

Stratification lines represent approximate boundaries between soil types; transitions may be gradual.

* Water level readings have been made at times and under conditions stated. Groundwater fluctuations may occur due to conditions other than those present at the time measurements were made.

Maine Department of Transportation

Soil/Rock Exploration Log
US CUSTOMARY UNITS

Project: Route 11 CHIP
Location: Wallagrass, Maine

Boring No.: HB-WALL-127
PIN: 12772.00

Driller:	MaineDOT	**Elevation (ft.)**		**Auger ID/OD:**	5" Dia.
Operator:	E. Giguere	**Datum:**	NAVD 88	**Sampler:**	Off Flights
Logged By:	C. Beebe	**Rig Type:**	CME 45C	**Hammer Wt./Fall:**	N/A
Date Start/Finish:	7/15/08-7/15/08	**Drilling Method:**	Solid Stem Auger	**Core Barrel:**	N/A
Boring Location:	186+50, 15.0 Lt.	**Casing ID/OD:**	N/A	**Water Level*:**	None Observed

Definitions:
D = Split Spoon Sample
MD = Unsuccessful Split Spoon Sample attempt
U = Thin Wall Tube Sample
R = Rock Core Sample
V = Insitu Vane Shear Test
SSA = Solid Stem Auger

Definitions:
S_u = Insitu Field Vane Shear Strength (psf)
T_v = Pocket Torvane Shear Strength (psf)
q_p = Unconfined Compressive Strength (ksf)
$S_{u(lab)}$ = Lab Vane Shear Strength (psf)
WOH = weight of 140lb. hammer
WOR = weight of rods WOC = weight of casing

Definitions:
WC = water content, percent
LL = Liquid Limit
PL = Plastic Limit
PI = Plasticity Index
G = Grain Size Analysis
C = Consolidation Test

Depth (ft.)	Sample No.	Pen./Rec. (in.)	Sample Depth (ft.)	Blows (/6 in.) Shear Strength (psf) or RQD (%)	N-value	Casing Blows	Elevation (ft.)	Graphic Log	Visual Description and Remarks	Laboratory Testing Results/ AASHTO and Unified Class.
0						SSA	-0.50		PAVEMENT.	
									0.500 — Grey, damp, silty SAND, trace fine gravel, strong odor. ≅S5	
	S9		2.00 - 10.00				-2.00		2.000 — Brown, damp, fine SAND, some silt, trace coarse sand, trace gravel.	G#208750 A-4, SM WC=7.8%
5										
10							-10.00		10.000	
							-10.10		Weathered ROCK. 10.100	
									Bottom of Exploration at 10.10 feet below ground surface. REFUSAL	
15										
20										
25										

Remarks:

Stratification lines represent approximate boundaries between soil types; transitions may be gradual.

* Water level readings have been made at times and under conditions stated. Groundwater fluctuations may occur due to conditions other than those present at the time measurements were made.

Maine Department of Transportation

Soil/Rock Exploration Log
US CUSTOMARY UNITS

Project: Route 11 CHIP
Location: Wallagrass, Maine

Boring No.: HB-WALL-128
PIN: 12772.00

Driller:	MaineDOT	**Elevation (ft.)**		**Auger ID/OD:**	5" Dia.
Operator:	E. Giguere	**Datum:**	NAVD 88	**Sampler:**	Off Flights
Logged By:	C. Beebe	**Rig Type:**	CME 45C	**Hammer Wt./Fall:**	N/A
Date Start/Finish:	7/15/08-7/15/08	**Drilling Method:**	Solid Stem Auger	**Core Barrel:**	N/A
Boring Location:	188+00, 23.0 Rt.	**Casing ID/OD:**	N/A	**Water Level*:**	None Observed

Definitions:
D = Split Spoon Sample
MD = Unsuccessful Split Spoon Sample attempt
U = Thin Wall Tube Sample
R = Rock Core Sample
V = Insitu Vane Shear Test
SSA = Solid Stem Auger

Definitions:
S_u = Insitu Field Vane Shear Strength (psf)
T_v = Pocket Torvane Shear Strength (psf)
q_p = Unconfined Compressive Strength (ksf)
$S_{u(lab)}$ = Lab Vane Shear Strength (psf)
WOH = weight of 140lb. hammer
WOR = weight of rods WOC = weight of casing

Definitions:
WC = water content, percent
LL = Liquid Limit
PL = Plastic Limit
PI = Plasticity Index
G = Grain Size Analysis
C = Consolidation Test

Depth (ft.)	Sample Information: Sample No.	Pen./Rec. (in.)	Sample Depth (ft.)	Blows (/6 in.) Shear Strength (psf) or RQD (%)	N-value	Casing Blows	Elevation (ft.)	Graphic Log	Visual Description and Remarks	Laboratory Testing Results/ AASHTO and Unified Class.
0						SSA	-0.60		PAVEMENT.	
									0.600	
									Grey, damp, silty SAND, trace fine gravel, strong odor. ≅S5	
							-2.00		2.000	
									Grey-brown, wet, SILT, some sand, trace gravel. ≅S7	
5										
	S8		6.30 - 7.10				-6.30		6.300	G#208723 A-2-4, SM WC=4.7%
							-7.10		Light brown, damp, sandy SILT, trace fine gravel.	
									7.100	
									Bottom of Exploration at 7.10 feet below ground surface. REFUSAL	
10										
15										
20										
25										

Remarks:

Stratification lines represent approximate boundaries between soil types; transitions may be gradual.

* Water level readings have been made at times and under conditions stated. Groundwater fluctuations may occur due to conditions other than those present at the time measurements were made.

Maine Department of Transportation

Soil/Rock Exploration Log
US CUSTOMARY UNITS

Project: Route 11 CHIP

Location: Wallagrass, Maine

Boring No.: HB-WALL-129

PIN: 12772.00

Driller:	MaineDOT	**Elevation (ft.)**		**Auger ID/OD:**	5" Dia.
Operator:	E. Giguere	**Datum:**	NAVD 88	**Sampler:**	Off Flights
Logged By:	C. Beebe	**Rig Type:**	CME 45C	**Hammer Wt./Fall:**	N/A
Date Start/Finish:	7/16/08-7/16/08	**Drilling Method:**	Solid Stem Auger	**Core Barrel:**	N/A
Boring Location:	188+50, 10.0 Lt.	**Casing ID/OD:**	N/A	**Water Level*:**	None Observed

Definitions:
D = Split Spoon Sample
MD = Unsuccessful Split Spoon Sample attempt
U = Thin Wall Tube Sample
R = Rock Core Sample
V = Insitu Vane Shear Test
SSA = Solid Stem Auger

Definitions:
S_u = Insitu Field Vane Shear Strength (psf)
T_v = Pocket Torvane Shear Strength (psf)
q_p = Unconfined Compressive Strength (ksf)
$S_{u(lab)}$ = Lab Vane Shear Strength (psf)
WOH = weight of 140lb. hammer
WOR = weight of rods WOC = weight of casing

Definitions:
WC = water content, percent
LL = Liquid Limit
PL = Plastic Limit
PI = Plasticity Index
G = Grain Size Analysis
C = Consolidation Test

Depth (ft.)	Sample Information: Sample No.	Pen./Rec. (in.)	Sample Depth (ft.)	Blows (/6 in.) Shear Strength (psf) or RQD (%)	N-value	Casing Blows	Elevation (ft.)	Graphic Log	Visual Description and Remarks	Laboratory Testing Results/ AASHTO and Unified Class.
0	S11		0.00 - 0.50			SSA	-0.50		Dark brown, moist, sandy GRAVEL, trace silt.	
									0.500	
									Light brown, damp, sandy SILT, trace fine gravel. ≅S8	
5							-6.00		6.000	
									Bottom of Exploration at 6.00 feet below ground surface.	
									NO REFUSAL	
10										
15										
20										
25										

Remarks:

Stratification lines represent approximate boundaries between soil types; transitions may be gradual.

* Water level readings have been made at times and under conditions stated. Groundwater fluctuations may occur due to conditions other than those present at the time measurements were made.

Maine Department of Transportation

Soil/Rock Exploration Log
US CUSTOMARY UNITS

Project: Route 11 CHIP
Location: Wallagrass, Maine

Boring No.: HB-WALL-130
PIN: 12772.00

Driller:	MaineDOT	**Elevation (ft.)**		**Auger ID/OD:**	5" Dia.
Operator:	Mike/Nick	**Datum:**	NAVD 88	**Sampler:**	Off Flights
Logged By:	B. Wilder	**Rig Type:**	CME 45C	**Hammer Wt./Fall:**	N/A
Date Start/Finish:	7/21/08-7/21/08	**Drilling Method:**	Solid Stem Auger	**Core Barrel:**	N/A
Boring Location:	193+01, 50.5 Lt. Corrected	**Casing ID/OD:**	N/A	**Water Level*:**	None Observed

Definitions:
D = Split Spoon Sample
MD = Unsuccessful Split Spoon Sample attempt
U = Thin Wall Tube Sample
R = Rock Core Sample
V = Insitu Vane Shear Test
SSA = Solid Stem Auger

Definitions:
S_u = Insitu Field Vane Shear Strength (psf)
T_v = Pocket Torvane Shear Strength (psf)
q_p = Unconfined Compressive Strength (ksf)
$S_{u(lab)}$ = Lab Vane Shear Strength (psf)
WOH = weight of 140lb. hammer
WOR = weight of rods WOC = weight of casing

Definitions:
WC = water content, percent
LL = Liquid Limit
PL = Plastic Limit
PI = Plasticity Index
G = Grain Size Analysis
C = Consolidation Test

Sample Information

Depth (ft.)	Sample No.	Pen./Rec. (in.)	Sample Depth (ft.)	Blows (/6 in.) Shear Strength (psf) or RQD (%)	N-value	Casing Blows	Elevation (ft.)	Graphic Log	Visual Description and Remarks	Laboratory Testing Results/ AASHTO and Unified Class.
0	S41		0.40 - 4.80			SSA	-0.40		Sod.	
									0.400	G#208721 A-4, SM WC=6.3%
									Brown, dry, silty fine to medium SAND, little gravel, (Till).	
5							-4.80		4.800	
							-5.60		Weathered ROCK. 5.600	
									Bottom of Exploration at 5.60 feet below ground surface. REFUSAL	
10										
15										
20										
25										

Remarks:

Stratification lines represent approximate boundaries between soil types; transitions may be gradual.

* Water level readings have been made at times and under conditions stated. Groundwater fluctuations may occur due to conditions other than those present at the time measurements were made.

Maine Department of Transportation

Soil/Rock Exploration Log
US CUSTOMARY UNITS

Project: Route 11 CHIP
Location: Wallagrass, Maine

Boring No.: HB-WALL-131
PIN: 12772.00

Driller:	MaineDOT	**Elevation (ft.)**		**Auger ID/OD:**	5" Dia.
Operator:	E. Giguere	**Datum:**	NAVD 88	**Sampler:**	Off Flights
Logged By:	C. Beebe	**Rig Type:**	CME 45C	**Hammer Wt./Fall:**	N/A
Date Start/Finish:	7/17/08-7/17/08	**Drilling Method:**	Solid Stem Auger	**Core Barrel:**	N/A
Boring Location:	193+00, 10.0 Lt.	**Casing ID/OD:**	N/A	**Water Level*:**	None Observed

Definitions:
D = Split Spoon Sample
MD = Unsuccessful Split Spoon Sample attempt
U = Thin Wall Tube Sample
R = Rock Core Sample
V = Insitu Vane Shear Test
SSA = Solid Stem Auger

Definitions:
S_u = Insitu Field Vane Shear Strength (psf)
T_v = Pocket Torvane Shear Strength (psf)
q_p = Unconfined Compressive Strength (ksf)
$S_{u(lab)}$ = Lab Vane Shear Strength (psf)
WOH = weight of 140lb. hammer
WOR = weight of rods WOC = weight of casing

Definitions:
WC = water content, percent
LL = Liquid Limit
PL = Plastic Limit
PI = Plasticity Index
G = Grain Size Analysis
C = Consolidation Test

Depth (ft.)	Sample No.	Pen./Rec. (in.)	Sample Depth (ft.)	Blows (/6 in.) Shear Strength (psf) or RQD (%)	N-value	Casing Blows	Elevation (ft.)	Graphic Log	Visual Description and Remarks	Laboratory Testing Results/ AASHTO and Unified Class.
0	S12		0.00 - 2.00			SSA			Grey-brown, damp, well graded SAND, trace gravel, trace silt.	G#208722 A-1-b, SP WC=4.5%
							-2.00		2.000	
	S13		2.00 - 4.00						Light brown, damp, sandy SILT, trace fine gravel. ≅S8	
							-4.00		4.000	
	S14		4.00 - 4.30				-4.30		Light brown, damp, sandy SILT, trace fine gravel. ≅S8	
5									4.300	
									Bottom of Exploration at 4.30 feet below ground surface.	
									REFUSAL	
10										
15										
20										
25										

Remarks:

Stratification lines represent approximate boundaries between soil types; transitions may be gradual.

* Water level readings have been made at times and under conditions stated. Groundwater fluctuations may occur due to conditions other than those present at the time measurements were made.

Maine Department of Transportation

Soil/Rock Exploration Log
US CUSTOMARY UNITS

Project: Route 11 CHIP
Location: Wallagrass, Maine

Boring No.: HB-WALL-132
PIN: 12772.00

Driller:	MaineDOT	**Elevation (ft.)**		**Auger ID/OD:**	5" Dia.
Operator:	E. Giguere	**Datum:**	NAVD 88	**Sampler:**	Off Flights
Logged By:	C. Beebe	**Rig Type:**	CME 45C	**Hammer Wt./Fall:**	N/A
Date Start/Finish:	7/15/08-7/15/08	**Drilling Method:**	Solid Stem Auger	**Core Barrel:**	N/A
Boring Location:	212+50, 9.0 Rt.	**Casing ID/OD:**	N/A	**Water Level*:**	None Observed

Definitions:
D = Split Spoon Sample
MD = Unsuccessful Split Spoon Sample attempt
U = Thin Wall Tube Sample
R = Rock Core Sample
V = Insitu Vane Shear Test
SSA = Solid Stem Auger

Definitions:
S_u = Insitu Field Vane Shear Strength (psf)
T_v = Pocket Torvane Shear Strength (psf)
q_p = Unconfined Compressive Strength (ksf)
$S_{u(lab)}$ = Lab Vane Shear Strength (psf)
WOH = weight of 140lb. hammer
WOR = weight of rods WOC = weight of casing

Definitions:
WC = water content, percent
LL = Liquid Limit
PL = Plastic Limit
PI = Plasticity Index
G = Grain Size Analysis
C = Consolidation Test

Depth (ft.)	Sample No.	Pen./Rec. (in.)	Sample Depth (ft.)	Blows (/6 in.) Shear Strength (psf) or RQD (%)	N-value	Casing Blows	Elevation (ft.)	Graphic Log	Visual Description and Remarks	Laboratory Testing Results/ AASHTO and Unified Class.
0						SSA	-0.60		PAVEMENT. 0.600	
									Grey, damp, silty SAND, trace fine gravel. ≅S5	
	S7		2.00 - 5.00				-2.00		2.000 Grey-brown, wet, SILT, some sand, trace gravel.	G#208724 A-4, SM WC=16.4%
5							-5.00		5.000 **Bottom of Exploration at 5.00 feet below ground surface.** NO REFUSAL	
10										
15										
20										
25										

Remarks:

Stratification lines represent approximate boundaries between soil types; transitions may be gradual.

* Water level readings have been made at times and under conditions stated. Groundwater fluctuations may occur due to conditions other than those present at the time measurements were made.

Maine Department of Transportation

Soil/Rock Exploration Log
US CUSTOMARY UNITS

Project: Route 11 CHIP
Location: Wallagrass, Maine

Boring No.: HB-WALL-133
PIN: 12772.00

Driller:	MaineDOT	**Elevation (ft.)**		**Auger ID/OD:**	5" Dia.
Operator:	E. Giguere	**Datum:**	NAVD 88	**Sampler:**	Off Flights
Logged By:	C. Beebe	**Rig Type:**	CME 45C	**Hammer Wt./Fall:**	N/A
Date Start/Finish:	7/14/08-7/14/08	**Drilling Method:**	Solid Stem Auger	**Core Barrel:**	N/A
Boring Location:	215+00, 9.0 Rt.	**Casing ID/OD:**	N/A	**Water Level*:**	None Observed

Definitions:
D = Split Spoon Sample
MD = Unsuccessful Split Spoon Sample attempt
U = Thin Wall Tube Sample
R = Rock Core Sample
V = Insitu Vane Shear Test
SSA = Solid Stem Auger

Definitions:
S_u = Insitu Field Vane Shear Strength (psf)
T_v = Pocket Torvane Shear Strength (psf)
q_p = Unconfined Compressive Strength (ksf)
$S_{u(lab)}$ = Lab Vane Shear Strength (psf)
WOH = weight of 140lb. hammer
WOR = weight of rods WOC = weight of casing

Definitions:
WC = water content, percent
LL = Liquid Limit
PL = Plastic Limit
PI = Plasticity Index
G = Grain Size Analysis
C = Consolidation Test

Depth (ft.)	Sample No.	Pen./Rec. (in.)	Sample Depth (ft.)	Blows (/6 in.) Shear Strength (psf) or RQD (%)	N-value	Casing Blows	Elevation (ft.)	Graphic Log	Visual Description and Remarks	Laboratory Testing Results/ AASHTO and Unified Class.
0	S5		0.70 - 2.50			SSA	-0.70		PAVEMENT.	
									0.700 Grey, damp, silty SAND, trace fine gravel.	G#208725 A-1-b, SM WC=6.1%
	S6		2.50 - 5.00				-2.50		2.500 Brown, moist, sandy SILT, trace gravel.	G#208751 A-4, SM WC=9.7%
5							-5.00		5.000 **Bottom of Exploration at 5.00 feet below ground surface.** NO REFUSAL	
10										
15										
20										
25										

Remarks:

Stratification lines represent approximate boundaries between soil types; transitions may be gradual.

* Water level readings have been made at times and under conditions stated. Groundwater fluctuations may occur due to conditions other than those present at the time measurements were made.

Maine Department of Transportation

Soil/Rock Exploration Log
US CUSTOMARY UNITS

Project: Route 11 CHIP
Location: Wallagrass, Maine

Boring No.: HB-WALL-134
PIN: 12772.00

Driller:	MaineDOT	**Elevation (ft.)**		**Auger ID/OD:**	5" Dia.
Operator:	E. Giguere	**Datum:**	NAVD 88	**Sampler:**	Off Flights
Logged By:	C. Beebe	**Rig Type:**	CME 45C	**Hammer Wt./Fall:**	N/A
Date Start/Finish:	7/14/08-7/14/08	**Drilling Method:**	Solid Stem Auger	**Core Barrel:**	N/A
Boring Location:	218+00, 9.0 Lt.	**Casing ID/OD:**	N/A	**Water Level*:**	None Observed

Definitions:
D = Split Spoon Sample
MD = Unsuccessful Split Spoon Sample attempt
U = Thin Wall Tube Sample
R = Rock Core Sample
V = Insitu Vane Shear Test
SSA = Solid Stem Auger

Definitions:
S_u = Insitu Field Vane Shear Strength (psf)
T_v = Pocket Torvane Shear Strength (psf)
q_p = Unconfined Compressive Strength (ksf)
$S_{u(lab)}$ = Lab Vane Shear Strength (psf)
WOH = weight of 140lb. hammer
WOR = weight of rods WOC = weight of casing

Definitions:
WC = water content, percent
LL = Liquid Limit
PL = Plastic Limit
PI = Plasticity Index
G = Grain Size Analysis
C = Consolidation Test

Depth (ft.)	Sample No.	Pen./Rec. (in.)	Sample Depth (ft.)	Blows (/6 in.) Shear Strength (psf) or RQD (%)	N-value	Casing Blows	Elevation (ft.)	Graphic Log	Visual Description and Remarks	Laboratory Testing Results/ AASHTO and Unified Class.
0						SSA	-0.60		PAVEMENT. 0.600	
									Brown, moist, silty SAND, little fine gravel. ≅S3	
							-2.00		2.000 Grey-brown, moist, SILT, little gravel, sampled at 4.4' bgs. ≅S1	
5										
	S2		6.00 - 8.00				-6.00		6.000 Brown, wet, SILT, some well graded sand.	G#208752 A-4, SM WC=14.5%
							-8.00		8.000 **Bottom of Exploration at 8.00 feet below ground surface.** NO REFUSAL	
10										
15										
20										
25										

Remarks:

Stratification lines represent approximate boundaries between soil types; transitions may be gradual.

* Water level readings have been made at times and under conditions stated. Groundwater fluctuations may occur due to conditions other than those present at the time measurements were made.

Maine Department of Transportation

Soil/Rock Exploration Log
US CUSTOMARY UNITS

Project: Route 11 CHIP
Location: Wallagrass, Maine

Boring No.: HB-WALL-135
PIN: 12772.00

Driller:	MaineDOT	**Elevation (ft.)**		**Auger ID/OD:**	5" Dia.
Operator:	E. Giguere	**Datum:**	NAVD 88	**Sampler:**	Off Flights
Logged By:	C. Beebe	**Rig Type:**	CME 45C	**Hammer Wt./Fall:**	N/A
Date Start/Finish:	7/14/08-7/14/08	**Drilling Method:**	Solid Stem Auger	**Core Barrel:**	N/A
Boring Location:	218+35, 9.0 Rt.	**Casing ID/OD:**	N/A	**Water Level*:**	None Observed

Definitions:
D = Split Spoon Sample
MD = Unsuccessful Split Spoon Sample attempt
U = Thin Wall Tube Sample
R = Rock Core Sample
V = Insitu Vane Shear Test
SSA = Solid Stem Auger

Definitions:
S_u = Insitu Field Vane Shear Strength (psf)
T_v = Pocket Torvane Shear Strength (psf)
q_p = Unconfined Compressive Strength (ksf)
$S_{u(lab)}$ = Lab Vane Shear Strength (psf)
WOH = weight of 140lb. hammer
WOR = weight of rods WOC = weight of casing

Definitions:
WC = water content, percent
LL = Liquid Limit
PL = Plastic Limit
PI = Plasticity Index
G = Grain Size Analysis
C = Consolidation Test

Depth (ft.)	Sample No.	Pen./Rec. (in.)	Sample Depth (ft.)	Blows (/6 in.) Shear Strength (psf) or RQD (%)	N-value	Casing Blows	Elevation (ft.)	Graphic Log	Visual Description and Remarks	Laboratory Testing Results/ AASHTO and Unified Class.
0	S3		0.60 - 2.00			SSA	-0.60		PAVEMENT. 0.600	G#208753 A-2-4, SM WC=11.1%
									Brown, moist, silty SAND, little fine gravel.	
	S4		2.00 - 5.00				-2.00		2.000 Light-brown, wet, SILT, little fine gravel, trace sand.	G#208754 A-4, ML WC=16.7%
5							-5.00		5.000 **Bottom of Exploration at 5.00 feet below ground surface.** NO REFUSAL	
10										
15										
20										
25										

Remarks:

Stratification lines represent approximate boundaries between soil types; transitions may be gradual.

* Water level readings have been made at times and under conditions stated. Groundwater fluctuations may occur due to conditions other than those present at the time measurements were made.

Maine Department of Transportation

Soil/Rock Exploration Log
US CUSTOMARY UNITS

Project: Route 11 CHIP
Location: Wallagrass, Maine

Boring No.: HB-WALL-136
PIN: 12772.00

Driller:	MaineDOT	**Elevation (ft.)**		**Auger ID/OD:**	5" Dia.
Operator:	E. Giguere	**Datum:**	NAVD 88	**Sampler:**	Off Flights
Logged By:	C. Beebe	**Rig Type:**	CME 45C	**Hammer Wt./Fall:**	N/A
Date Start/Finish:	7/14/08-7/14/08	**Drilling Method:**	Solid Stem Auger	**Core Barrel:**	N/A
Boring Location:	218+50, 9.0 Lt.	**Casing ID/OD:**	N/A	**Water Level*:**	None Observed

Definitions:
D = Split Spoon Sample
MD = Unsuccessful Split Spoon Sample attempt
U = Thin Wall Tube Sample
R = Rock Core Sample
V = Insitu Vane Shear Test
SSA = Solid Stem Auger

Definitions:
S_u = Insitu Field Vane Shear Strength (psf)
T_v = Pocket Torvane Shear Strength (psf)
q_p = Unconfined Compressive Strength (ksf)
$S_{u(lab)}$ = Lab Vane Shear Strength (psf)
WOH = weight of 140lb. hammer
WOR = weight of rods WOC = weight of casing

Definitions:
WC = water content, percent
LL = Liquid Limit
PL = Plastic Limit
PI = Plasticity Index
G = Grain Size Analysis
C = Consolidation Test

Depth (ft.)	Sample No.	Pen./Rec. (in.)	Sample Depth (ft.)	Blows (/6 in.) Shear Strength (psf) or RQD (%)	N-value	Casing Blows	Elevation (ft.)	Graphic Log	Visual Description and Remarks	Laboratory Testing Results/ AASHTO and Unified Class.
0						SSA	-0.50		PAVEMENT. 0.500	
									Brown, moist, silty SAND, little fine gravel. ≅S3	
							-2.00		2.000	
	S1		2.00 - 8.00						Grey-brown, moist, SILT, little gravel.	G#208755 A-4, ML WC=11.8%
5										
							-8.00		8.000	
									Bottom of Exploration at 8.00 feet below ground surface. NO REFUSAL	
10										
15										
20										
25										

Remarks:

Stratification lines represent approximate boundaries between soil types; transitions may be gradual.

* Water level readings have been made at times and under conditions stated. Groundwater fluctuations may occur due to conditions other than those present at the time measurements were made.